

5 The onale Recast: Bill

50

Sch. XLV—Form No. 134

Sch. XLV—		orm No. 134			Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D	
Name of work - construction of					
Road from Katarmala					
Adampur Jagdeemba Ashan					
To Balahan Toli					
Agency - Nitaj Kumar					
Agreement No - 124/5B/111457/2020-21					
Date start - 09-03-2021					
Date for completion - 08-12-2021					
Actual date of completion - 01-04-2022					
31-03-2022					
1.	Providing and fixing of working bench mark -				
V.P. 41 of MB.					
1 No					
@ 3859.91/ Rs 3860=					
Reference pillar					
3 Nos					
Rs 1770.78/ Rs 5312=					
2.	Clearing and grubbing of 21000 land -				
V.P. 41.					
0.65 Ha					
@ 52970.53/ Rs 34431=					
3.	Elwin excavation of Box cutting -				
V.P. 41 -					
93.75 m ²					
Rs 75.57/ Rs 7085=					
4.	Const ⁿ of embankment with material obtain				
roadway cutting					



