

MR. New Main Policy - 2018 / 3054

Schedule XLV-Form No. 134

Lakhisarai Sheikh pura Path to Billo Dakshin

Tola Piro Pao

S.B. Engineering Pvt. Ltd.

DIVISION

Start - 21/12/2022

End - 20/09/2023

SUB-DIVISION

Agg No - 29/MBD/2022-23

M.B.No-766

MEASUREMENT BOOK

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of Work - Lakhisarai Sheikhpura
path to Billo Jakhin Tola Pirpa

Name of Agency - S. B. Engin Co. Pvt. Ltd.

Agreement No. - 29 MBD of 2022-23

Date of Start - 21.12.2022

Date of Completion - 20.03.2023

Date of measurement - 06-03-2023

Record measurement

① Clearing and Grubbing road
land etc. all Comp.

$$2 \times 10 \times 30 \times 1.00 = 600 \text{ m}^2$$

$$2 \times 10 \times 30 \times 1.00 = 600 \text{ m}^2$$

$$2 \times 10 \times 30 \times 1.00 = 600 \text{ m}^2$$

$$2 \times 8 \times 30 \times 1.00 = 480 \text{ m}^2$$

$$2 \times 1 \times 19 \times 1.00 = 38 \text{ m}^2$$

$$2318 \text{ m}^2$$

$$0.23 \text{ Heet}$$

RCC Sub Culvert - 2 nos.

② E/W in excavation for structure
etc. all Comp.

Abutment

$$2 \times 2 \times 9.10 \times 2.30 \times 1.60 = 133.952 \text{ m}^3$$

Return wall

$$2 \times 4 \times 1.60 \times 2.037 \times 1.60 = 42.946 \text{ m}^3$$

Floor under deck slab

$$2 \times 1 \times 7.70 \times 0.40 \times 0.25 = 1.54 \text{ m}^3$$

10% Qty extra for Slope

$$2 \times 8.922 = 17.844 \text{ m}^3$$

$$196.28 \text{ m}^3$$

③ Sand filling in foundation

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
etc. all Comp					
Floor under deck slab					
2x	7.70x	1.629x	0.100		= 2.50 m ³
④ providing m/s as levelling					
Course in foundation etc. all Comp					
Abutment					
2x2x	9.10x	2.30x	0.200		= 16.744 m ³
Return wall					
2x4x	1.60x	2.097x	0.200		= 5.368 m ³
Floor under deck slab					
2x1x	7.70x	1.776x	0.150		= 4.01 m ³
				26.12 m ³	
⑤ providing pcc m/s concrete in					
open foundation etc. all Comp					
Abutment					
2x2x	8.30x	1.80x	1.40		= 83.664 m ³
2x4x	1.60x	1.597x	1.40		= 28.618 m ³
				112.28 m ³	

⑥ plain/RCC m20 in Substructure					
etc. all Comp. at above G.L.					
Abutment					
2x	2x7.5x1.0x1.80				= 54 m ³
Return wall					
2x4x	1.90x0.749x2.09				= 23.778 m ³
				77.778 m ³	

⑦ plain/RCC (m20) in Substructure					
etc. all Comp.					
Abutment cap					
2x2x	7.50x0.70x0.20				= 4.2 m ³
Dir wall					
2x2x	7.50x0.40x0.240				= 2.88 m ³
Return wall cap					
2x4x	2.20x0.40x0.150				= 1.056 m ³
				8.14 m ³	

⑧ providing Bitumen painting					
over top surface etc. all Comp.					
Abutment cap					
2x2x	7.50x0.70x				= 21 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Dir. wall					
2x 2x 7.50x 0.24 = 7.2 m ²					
					28.20 m ²
⑨ p/L RCC in Superstructure					
(Deck slab m ²) etc. all Comp.					
2x 7.50 x 2.56 x 0.24 = 9.22 m ²					
⑩ Supplying, fitting and placing					
HYSD bar reinforcement etc. all Comp.					
Abutment Cap & Silt wall					
@ 75 kg / cum = 2x 3.54 x 75 = 531 kg					
Deck slab @ 10.5 kg / m ² = 2x 4.61 x 105 = 968.10 kg					
					1499.10 kg
Add 2% for laps & wastage					
					29.982 kg
					15.29 kg
					1.52 m ²
⑪ p/filling joint Sealing					
Compound etc. all Comp.					
2x 2x 7.50 = 30 m					
⑫ plain/RCC m20 in Substructure					
etc. all Comp.					
parapet					
2x 2x 8.0 x 0.40 x 0.60 = 7.68 m ²					
⑬ painting two Coats on New					
Concrete Surfaces etc. all Comp.					
parapet wall (sides)					
2x 4x 8.0 x 0.600 = 38.40 m ²					
parapet wall (top)					
2x 2x 8.0 x 0.40 = 12.80 m ²					
parapet wall (ends)					
2x 4x 0.400 x 0.600 = 1.92 m ²					
					53.12 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(14) providing weep holes in B/w plain/RCC etc. all Comp.					
	2x	(2x12+4x4)			= 80 Nos.
(15) dismantling of existing structure like Culverts etc.					
Cement Concrete					— 1.50m ³
(16) dismantling of existing structure like Culvert etc.					
Reinforced Cement Concrete					— 3.0m ³
(17) Construction of embankment with approved material etc. all Comp.					
	1x	25x	7.90+5.80	0.3	= 53.375m ³
	2x	30x	5.80+6.10	0.3	= 107.10m ³
	4x	30x	6.10+4.30	0.3	= 178m ³
	1x	16x	4.30+7.20	0.3	= 23.04m ³
	3x	30x	7.20+6.20	0.3	= 180.90m ³
	4x	30x	6.20+5.50	0.3	= 210.60m ³
	1x	8x	5.50+5.40	0.3	= 18.08m ³
	3x	30x	5.40+6.25	0.3	= 157.275m ³
	1x	11x	6.25+5.25	0.3	= 18.975m ³
	1x	19x	5.25+9.25	0.3	= 41.325m ³
					1007.67 m ³
					limit — 1006.20m ³
(18) Construction of Subgrade and earthen shoulder etc. all Comp.					
	2x1x	22x	1.55+0.720	0.3	= 17.62m ³
	2x2x	30x	0.720+0.680	0.3	= 25.20m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
2x1x	28x	0.680	0.635	0.9	11.05 m ³
2x3x	30x	0.635	0.642	0.9	34.48 m ³
2x1x	26x	0.642	0.445	0.3	8.48 m ³
2x4x	30x	0.445	0.738	0.3	42.59 m ³
2x1x	30x	0.738	0.712	0.3	19.05 m ³
2x3x	30x	0.712	0.654	0.3	36.88 m ³
2x1x	19x	0.654	0.488	0.3	4.59 m ³
2x2x	30x	0.488	0.698	0.3	20.45 m ³
2x1x	19x	0.698	1.37	0.3	11.79 m ³
2x1x	25x	1.42	1.13	0.3	19.12 m ³
2x2x	30x	1.13	1.12	0.3	40.5 m ³
2x4x	30x	1.12	1.13	0.3	74.52 m ³

2x1x	16x	0.95	1.18	0.3	10.22 m ³
2x3x	30x	1.18	1.13	0.3	62.37 m ³
2x4x	30x	1.13	1.25	0.3	85.68 m ³
2x1x	8x	1.25	1.15	0.3	5.76 m ³
2x3x	30x	1.15	1.16	0.3	62.37 m ³
2x1x	11x	1.16	0.42	0.3	5.22 m ³
2x1x	19x	0.42	1.95	0.3	6.75 m ³
					598.69 m ³

⑨ Construction of GSB Grel

etc. all Comp.

1x	28x	4.45	4.12	0.2	23.996 m ³
2x	25x	4.12	4.15	0.2	41.35 m ³
3x	30x	4.15	4.10	0.2	79.25 m ³
4x	30x	4.10	3.92	0.2	96.24 m ³
2x	22x	3.92	4.05	0.2	35.07 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
2x 30x	4.05	3.98	$\times 0.2 =$		48.18 m ³
2x 26x	3.98	3.92	$\times 0.2 =$		41.08 m ³
3x 30x	3.92	4.12	$\times 0.2 =$		72.36 m ³
1x 25x	4.12	4.50	$\times 0.2 =$		21.55 m ³
1x 24x	3.22	2.98	$\times 0.2 =$		7.44 m ³
2x 30x	2.98	3.08	$\times 0.1 =$		18.18 m ³
1x 16x	3.08	3.12	$\times 0.1 =$		4.96 m ³
					484.68 m ³
		limit —			482.79 m ³

(20) P/L Spreading and Compacting

WBM for 3 etc. all Comp

1x	12x	5.40 + 4.70	$\times 0.075 =$	4.945 m ³
		2		
2x	25x	4.70 + 3.90	$\times 0.075 =$	16.125 m ³
		2		
2x	30x	3.90 + 3.75	$\times 0.075 =$	17.21 m ³
		2		
1x	28x	3.90 + 3.75	$\times 0.075 =$	7.51 m ³
		2		
3x	30x	3.90 + 3.82	$\times 0.075 =$	24.37 m ³
		2		
2x	26x	3.82 + 3.72	$\times 0.075 =$	14.70 m ³
		2		
2x	30x	3.72 + 3.85	$\times 0.075 =$	17.03 m ³
		2		
1x	18x	3.85 + 3.45	$\times 0.075 =$	4.93 m ³
		2		
1x	30x	3.45 + 3.32	$\times 0.075 =$	8.23 m ³
		2		
3x	30x	3.32 + 3.74	$\times 0.075 =$	25.85 m ³
		2		
1x	27x	3.74 + 3.78	$\times 0.075 =$	7.61 m ³
		2		
1x	16x	3.78 + 3.34	$\times 0.075 =$	4.28 m ³
		2		
1x	26x	3.34 + 4.81	$\times 0.075 =$	8.03 m ³
		2		
1x	24x	3.15 + 3.11	$\times 0.075 =$	5.65 m ³
		2		
2x	26x	3.11 + 3.05	$\times 0.075 =$	12.01 m ³
		2		
1x	24x	3.05 + 2.94	$\times 0.075 =$	5.37 m ³
		2		
2 Continuation 182.98 m ³				

o/c
22/05/23
MR

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(21) p/A Primer Coat with bitumen emulsion (SS-1) etc. all Comp. Same as Area vide Gr. III in BT portion					
157.22	157.22			223.078	3095.03 m²
0.075			limit	2117.21 m²	2096.27 m ²
(22) patch work over wbm using mss etc. all Comp.					
1x	12x	5.40	4.70	= 60.60 m ²	
2x	25x	4.70	3.90	= 215 m ²	
2x	30x	3.90	3.35	= 229.47 m ²	
1x	28x	3.75	3.40	= 100.13 m ²	
3x	30x	3.40	3.82	= 324.33 m ²	
2x	26x	3.82	3.92	= 196 m ²	
2x	30x	3.72	3.85	= 227.07 m ²	
1x	18x	3.85	3.45	= 65.73 m ²	
1x	30x	3.45	3.92	= 110.53 m ²	
3x	30x	3.92	3.74	= 344.67 m ²	
1x	27x	3.74	3.78	= 101.47 m ²	
1x	16x	3.78	3.36	= 57.07 m ²	
1x	26x	3.36	4.88	= 107.07 m ²	
				2139.74 m ²	
(23) p/A tack Coat with Bitumen emulsion (SS-1) etc. all Comp. Qty Same as item No. (22)					
				2139.74 m ²	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) P/L Semi-dense bituminous					
Concrete etc. all Comp.					
1x12x	5.40	+ 4.70	$\times 0.025 = 1.515 \text{ m}^3$		
2x25x	4.70	+ 3.90	$\times 0.025 = 5.375 \text{ m}^3$		
2x30x	3.90	+ 3.75	$\times 0.025 = 5.74 \text{ m}^3$		
1x18x	3.75	+ 3.40	$\times 0.025 = 2.50 \text{ m}^3$		
3x30x	3.40	+ 3.82	$\times 0.025 = 8.12 \text{ m}^3$		
2x26x	3.82	+ 3.72	$\times 0.025 = 4.9 \text{ m}^3$		
2x30x	3.72	+ 3.85	$\times 0.025 = 5.68 \text{ m}^3$		
1x18x	3.85	+ 3.95	$\times 0.025 = 1.69 \text{ m}^3$		
1x30x	3.95	+ 3.92	$\times 0.025 = 2.76 \text{ m}^3$		
3x30x	3.92	+ 3.77	$\times 0.025 = 8.62 \text{ m}^3$		

1x27x	3.74	+ 3.78	$\times 0.025 = 2.54 \text{ m}^3$
1x16x	3.78	+ 3.76	$\times 0.025 = 1.43 \text{ m}^3$
1x26x	3.76	+ 4.88	$\times 0.025 = 2.68 \text{ m}^3$
			53.50 m ³
Area 16/10/23 JE			limit — 52.93 m ³ Area

(25) Construction of dry lean

Cement Concrete etc. all Comp.

$$3 \times 5 \times 2.15 \times 0.115 = 3.71 \text{ m}^3$$

$$2 \times 8 \times 1.75 \times 0.125 = 3.5 \text{ m}^3$$

$$2 \times 15 \times 2.15 \times 0.140 = 6.45 \text{ m}^3$$

$$13.66 \text{ m}^3$$

$$\text{limit} — 13.50 \text{ m}^3$$

(26) Construction of un-reinforced

plain Cement etc. all Comp.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x25x 3.10 + 2.98 x 0.160 = 12.16 m ³					
1x30x 2.98 + 3.05 x 0.160 = 14.47 m ³					
1x12x 3.05 + 4.94 x 0.160 = 7.19 m ³					
1x15x 4.94 + 3.70 x 0.160 = 9.77 m ³					
1x8x 3.70 + 6 x 0.160 = 6.21 m ³					
1x30x 6 + 3.1 x 0.160 = 21.84 m ³					
1x25x 3.1 + 5.6 x 0.160 = 12.96 m ³					
2x30x 5.6 + 2.50 x 0.160 = 38.88 m ³					
4x30x 2.5 + 3.75 x 0.160 = 60 m ³					
1x18x 3.75 + 3.90 x 0.160 = 11.02 m ³					
2x30x 3.90 + 2.30 x 0.160 = 29.76 m ³					
1x28x 2.30 + 2.65 x 0.160 = 11.10 m ³					
3x 30x 2.65 + 2.80 x 0.160 = 25.64 m ³					
1x20x 2.30 + 2 x 0.160 = 6.88 m ³					
1x15x 2 + 6.95 x 0.160 = 10.74 m ³					
					293.06 m ³
					290.88 m ³
(27) RCC mis grade km stone					2 NOS.
(28) RCC mis grade 200m Stone					6 NOS.
(29) Direction and place identification					
	2x	1.20x	0.80		= 1.92 m ²
(30) p/f of retro-reflectorised					
600 mm equilateral triangle					- 2 NOS
(31) p/f of retro-reflectorised					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
600mm Circular					5 Nos.
(32) p/f of retro-reflectorised					
600mm x 450mm rectangular					5 Nos.
(33) p/f of retro-reflectorised					
900mm octagon stop board					2 Nos.
(34) RCC m/s grade boundary					
pillar					75 Nos.
(35) p/l of hot applied thermo-					
plastic Compound on bituminous					
Surface etc. all Comp.					
2x 5x 30x 0.1				=	30m ²
2x 5x 30x 0.1				=	30m ²
2x 5x 30x 0.1				=	30m ²
2x 3x 30x 0.1				=	30m ²
2x 1x 19x 0.1				=	3.8m ²
					111.8m ²
(36) p/l of hot applied thermo-					
plastic Compound on Concrete					
Surface etc. all Comp.					
2x 5x 30x 0.1				=	30m ²
2x 5x 30x 0.1				=	30m ²
2x 5x 30x 0.1				=	30m ²
2x 5x 30x 0.1				=	30m ²
					120m ²
(37) p/f Logo of maintenance					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
project					2 NOS.
AKW 07/08/23 JE					46 07/08/23 AK
(38) planting of trees and their maintenance etc. all Comp 30% of 87 38					11 NOS.
AKW 07/08/23 JE					

material statement

① PCC m 15

Stone chips - 124.56 m³Course Sand - 66.43 m³

② PCC m 20

Stone chips - 89.24 m³Course Sand - 42.12 m³

③ PCC m 30

Stone chips - 261.78 m³Course Sand - 130.90 m³④ E/W - 1006.20 m²

÷ 598.69 = 1604.89

⑤ GSB Gr-3

Stone chips - 429.68 m³Course Sand - 188.29 m³

⑥ WBM Gr-3

Stone chips - 217.46 m³Screening material - 43.13 m³⑦ Emulsion (SS-1) - 1.782 m³Emulsion (LS-1) - 0.588 m³Bitumen 5% Continuation 10.457 m³⑧ Stone chips - 133.46 m³Course Sand - 128.56 m³

mining challan of Stone materials verified and found correct

~~AKW~~
07/08/23
JE

~~AKW~~
07/08/23
AK

Abstract of Cost

1st on A/c Bill

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 Clearing and grubbing road land etc. all Comp.					
Qty vide TM&P. ——— ①/①					
= 0.23 Hect @ Rs. 59726.13/Hect — Rs. 13737.00					
2/2 Construction of embankment with approved material etc. all Comp.					
Qty vide TM&P. ——— ④/①⑦					
= 1006.20 m ³ @ Rs. 250.19/m ³ — Rs. 251741.00					
3/3 Construction of Subgrade and earthen shoulder etc. all Comp.					
Qty vide TM&P. ——— ⑤/①⑧					
= 598.69 m ³ @ Rs. 253.56/m ³ — Rs. 151804.00					
4/5 Construction of GSB Gr-1 etc. all Comp.					
Qty vide TM&P. ——— ⑥/①⑨					
= 482.79 m ³ @ Rs. 1933.18/m ³ — Rs. 933320.00					
5/6 p/L Spreading and Compacting WBM Gr-3 etc. all Comp.					
Qty vide TM&P. ——— ⑥/②⑦					
= 173.72 m ³ @ Rs. 2651.92/m ³ — Rs. 476603.00					
6/7 p/A primer Coat with bitumen emulsion etc. all Comp.					
Qty vide TM&P. ——— ⑦/②①					
= 2096.27 m ² @ Rs. 59.17/m ² — Rs. 124036.00					
7/8 patch work over WBM using MSS etc. all Comp.					

Continuation

C/O Rs. 1951241.500

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMBP. ——— ⑦/②②					
= 2139.74 m ² @ R/ 218.91/m ² — R/ 532603=00					
8/9 P/A tack coat with bitumen emulsion etc. all Comp					
Qty vide TMBP. ——— ⑦/②③					
= 2139.74 m ² @ R/ 2014/m ² — R/ 43099=00					
9/10 P/L Semi-curve bituminous Concrete etc. all Comp					
Qty vide TMBP. ——— ⑧/②④					
= 52.93 m ³ @ R/ 13158.53/m ³ — R/ 696981=00					
10/11 Construction of dry lean Cement Concrete etc. all Comp.					
Qty vide TMBP. ——— ⑧/②⑤					
= 13.50 m ³ @ R/ 598132/m ³ — R/ 80798=00					
11/12 Construction of cm-reinforced PCC etc. all Comp					
Qty vide TMBP. ——— ⑨/②⑥					
= 290.88 m ³ @ R/ 7385.51/m ³ — R/ 2149170=00					
12/13 RCC mis grade Kur local Stone etc. all Comp					
Qty vide TMBP. ——— ⑨/②⑦					
= 2 NOS. @ R/ 2550.07/No. — R/ 5100=00					
13/14 RCC mis grade 200 m local Stone etc. all Comp					
Qty vide TMBP. ——— ⑨/②⑧					
= 6 NOS. @ R/ 729.95/No. — R/ 4377=00					
14/15 Direction and place identk					

Continuation

C/o R/ 5462814=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Fixation sign etc. all Comp.					
Qty vide TMBP. — (9)/(28)					
= 192m ² @ Rs. 14752.24/m ² — Rs. 28324=00					
15/16 p/f of retro-reflectorised					✓
600mm equilateral triangle					
Qty vide TMBP. — (9)/(30)					
= 2 Nos. @ Rs. 4334.90/No. — Rs. 8669=00					
16/17 p/f of retro-reflectorised					
600mm Circular					
Qty vide TMBP. — (10)/(31)					
= 5 Nos. @ Rs. 4235.50/No. — Rs. 21177=00					✓
17/18 p/f of retro-reflectorised					
600mm x 450mm rectangular					

Qty vide TMBP. — (10)/(32)					
= 5 Nos. @ Rs. 4090.33/No. — Rs. 20452=00					✓
18/19 p/f of retro-reflectorised					
900mm octagon stop board					
Qty vide TMBP. — (10)/(33)					
= 2 Nos. @ Rs. 8529.51/No. — Rs. 17159=00					✓
19/20 RCC m/s grade boundary					
pillar etc. all Comp.					
Qty vide TMBP. — (10)/(34)					
= 75 Nos. @ Rs. 709.83/No. — Rs. 53237=00					✓
20/23 p/f of hot applied thermo-					
plastic Compound etc. all Comp.					
Qty vide TMBP. — (10)/(35)					
= 111.80m ² @ Rs. 823.74/m ² — Rs. 92094=00					✓
21/24 p/f of hot applied thermo-					

Continuation

C/o Rs. 5703926=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Plastic Compound etc. all Comp					
Qty vide TMBP. — (10)/(36)					
= 120 m ² @ R. 925.46/m ² — R. 111055 200					
22/25 p/c of typical information					
Sign board etc. all Comp					
Qty vide TMBP. — (11)/(37)					
= 2 nos. @ R. 12395.55/no. — R. 24791 200					
23/26 Etc in excavation for					
Structure etc. all Comp					
Qty vide TMBP. — (1)/(2)					
= 196.28 m ³ @ R. 314.41/m ³ — R. 61712 200					
24/27 providing RCC M15 as bedding					
Course etc. all Comp					
Qty vide TMBP. — (2)/(6)+(5)					
= 138.40 m ³ @ R. 5981.30/m ³ — R. 827812 200					
25/28 painting two Coats on new					
Concrete Surface etc. all Comp					
Qty vide TMBP. — (3)/(13)					
= 53.12 m ² @ R. 114.40/m ² — R. 6077 200					
26/29 Sand filling in foundation					
trenched etc. all Comp					
Qty vide TMBP. — (2)/(3)					
= 2.50 m ³ @ R. 550.45/m ³ — R. 1376 200					
26/30 plain/RCC M20 in Substructure					
etc. all Comp					
Qty vide TMBP. — (2)+(3) (6)+(7)+(8)					
= 93.60 m ³ @ R. 6879.01/m ³ — R. 643875 200					

Continuation

C/o R. 7380629 200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Q.	
27/31 providing bitumen painting over top surface etc. all Comp.					
Qty vide TMBP. ——— ③/⑧					
= 28.20 m ² @ R. 20.14/m ² — R. 568=00					
28/32 P/L RCC in Superstructure Deck Slab masonry etc. all Comp.					
Qty vide TMBP. ——— ③/⑨					
= 9.22 m ³ @ R. 7877.69/m ³ — R. 72632=00					
29/33 Supplying, fitting and placing HYSD. bar etc. all Comp.					
Qty vide TMBP. ——— ③/⑩					
= 1.52 m ³ @ R. 76937.38/m ³ — R. 116946=00					

30/34 P/P Joint Sealing Compound etc. all Comp.					
Qty vide TMBP. ——— ③/⑪					
= 30 m @ R. 45.71/m — R. 1371=00					
31/35 providing weepholes in brick masonry etc. all Comp.					
Qty vide TMBP. ——— ④/⑫					
= 80 Nos. @ R. 131.94/No — R. 10555=00					
32/36 dismantling of existing structure etc. all Comp.					
Qty vide TMBP. ——— ④/⑬					
= 1.50 m ³ @ R. 644.40/m ³ — R. 967=00					
33/37 dismantling of existing structure etc. all Comp.					

Continuation
C/O R. 7583668=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMBP. — ①/10					
= 3 m ³ @ R. 939.55/m ³ — R. 28.19000					
					R. 7586482 = 00
Add 1% Labour Cts — R. 7586500					
Add 12% GST — R. 91037800					
Seigniorage fee — R. 13992300					
					R. 871264800
less for 15.55% below					
as per agreement — (1) R. 135481700					
Net Payble — R. 7357831200					
Atan 12/08/23 JE					
YK 12/08/23 ATB					

34 25 planting of trees and					
their maintenance etc. as Gmp					
Qty vide TMBP — ①/38					
= 11 nos. @ R. 1092.52/m ³ — R. 12018000					
					R. 7598500 = 00
Add 1% Labour Cts — R. 7598500					
Add 12% GST — R. 91182000					
Seigniorage fee — R. 140149200					
					R. 872644300
less for 15.55% below					
as per agreement — (1) R. 920640000					
					135686300
					R. 7805809500
					7369986000
Atan 17/08/23 JE					
YK 17/08/23 ATB					

Continuation

~~Atan~~
~~19/09/23~~
~~JE~~

B.P Rs. 7369486 = W
 limited as per available allotment
 Rs. 73,57,831 = W
 18

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD 57.	14	367	892	= W	981999 = W 107614 = W
IT 27.	14	131	989	= W	
400417.	18	73	578	= W	
655917.	18	65	995	= W	
565917.	18	65	995	= W	
loyalty	18	230	554	= W	136406 = W
S.F.	18	140	144	= W	
			63	75832 = W	
Net Pay	18	62	81784	= W	
Total	18	73	57831	= W	

Passed for Rupees seventy three
 lac fifty seven thousand eight
 hundred and thirty one only
 20/9/22
 Executive Engineer