

Rajallu Ko. Yadav

Jathil(surup yadav re shaz)fo yadav Tola (Mmbsy GEN)

Schedule XLV-Form No. 134

Phulpada

DIVISION

Khudana - II

SUB-DIVISION

MB No - 382/2023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस खाली पृष्ठ में मशीन द्वारा
मुद्रित 100 (एक सौ) पृष्ठ हैं। जो एन.एच.डी. विभाग
की निगरानी में हैं।

Am
12/4/23

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

Am
12-04-2023

Sch. XLV—Form No. 134

Phulparas DIVISION

Rhuthana SUB-DIVISION

Measurement Book

No. 382/2023-24

Am
12/4/23

Name of Officer

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

Date of first entry

Date of last entry

Am
12-04-2023

1st on A/c Bill

Situation of work—

Date of measurement—

(These four lines should be

Details of actual measurement	
-------------------------------	--

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road name - Const. of Rd from Jathi (Surung Lal Yadav ke Ghar) To Yadav Tol					
Name of agency - Rajdhar Kumar Yadav Haridraha Rustampur, Belkhi					
Agreement NO - 07 SBD / 2023-24					
Date of start - 12/4/2023					
Date of completion - 11/4/2024					
1) Providing & fixing of working benchmark pillar 2 nos per					
8 x 2.38 K.M = 19 nos.					
2) Clearing and grubbing Rd land including uprooting etc					
2 X 20 X 50 m X 1.75 m = 3500 m ²					
2 X 20 X 50 m X 1.75 m = 3500 m ²					
2 X 7 X 50 m X 1.75 m = 1225 m ²					
2 X 30 m X 1.75 m = 105 m ²					
					8330 m ²
					0.833 Hec
3) Dismantling of existing stanch like culvert bridge retaining					
3 X 3.5 m X 1.54 X 0.15 m = 2.42 m ³					
Continuation					
3 X 2 X 6.20 X 0.825 X 3m = 92.07 m ³					
3 X 5 = 15					
					109.49 m ³

3rd on A/c Bill

19

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road name - Const. of Rd from Jathi (Surya Lal Yadav Ke Ghar) To Yadav Tor					
Name of agency - Ramesh Kumar Yadav Haridaha, Rustampur, Belthi					
Agreement No - 07 SBD/2023-24					
Date of starting - 12/4/2023					
Date of completion - 11/4/2024					

Excavation for roadway in soil using manual mean					
2 X 11 X 30m X 0.775 X 0.100 =	51.15	m ³			
2 X 13m X 0.775m X 0.100 =	2.01	m ³			
2 X 2 X 30m X 0.625 X 0.100 =	7.5	m ³			
2 X 10m X 0.625m X 0.100m =	1.25	m ³			
	61.91	m ³			

Construction of G.S.B by providing well graded material in BT road					
2 X 11 X 30m X 0.775 X 0.100 =	51.15				
2 X 13m X 0.775m X 0.100 =	2.01	m ³			
8 X $\frac{4+5.9}{2}$ X 0.200 =	7.92	m ³			
10m X $\frac{5.50+8.4+11.2}{3}$ X 0.2 =	16.73				

Continuation

Abstract of cost

Sch. XLV—Form No. 134

23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing & fixing work.					
Qty vide T.M.B Pg-13					
19 nos. @ Rs 2724.91 =					51773
2) Clearing and grubbing					
Qty vide T.M.B Pg-13					
0.8334 cum @ Rs 59726.13 =					49752
3) Dismantling of existing					
Qty vide T.M.B Pg-13					
116.82 m ³ @ Rs 277.43 =					32409
4) Removing all type of H.P					
Qty vide T.M.B Pg-13					
15 m @ Rs 275.91 =					4139
5) Dismantling of existing					
Qty vide T.M.B Pg-13					
6.92 m ³ @ Rs 481.79 =					3334
6) Dismantling of cement					
Qty vide T.M.B Pg-13					
38.75 m ³ @ Rs 1549.06 =					60026
7) Earthwork in excavation					
Qty vide T.M.B Pg-13					
119.19 m ³ @ Rs 336.86 =					40150
8) Providing M.S as level					
Qty vide T.M.B Pg-13					
18.38 m ³ @ Rs 7570.15 =					139139
9) Plain reinforced cement					
Qty vide T.M.B Pg-13					
134.96 m ³ @ Rs 8554.63 =					1154533

Continuation

Continuation