

शेवेलक - श्री अमरेन्द्र कुमार गादव

MMVSCY (SC) यशग-अनरुस - Toi K 4Xibam To
HARIRAH RUSKAMPIN west Toi

Schedule XLV-Form No.-134

पुन्यरुह

DIVISION

सौमेली

SUB-DIVISION

MEASUREMENT BOOK

M.B. No - 293

2021-22

मापित किया जाता है की इस मापी पुस्त
की में मशीन द्वारा मापित - 100 (सक सो)
है जो सहायक अभियंता ग्रामीण कार्य
भाग, कार्य अवर प्रमण्डल लोहाही को
भेजा है।

30260
26/11/21
Executive Engineer
Rural Works Department
Works Division Phulparas
Rano
26/11/2021

Sch. XLV-Form No. 134

फुलपरास DIVISION
लोहाही SUB-DIVISION

Measurement Book

No. 293

2021-22

30260
26/11/21
ame of officer Executive Engineer
Rural Works Department
Works Division Phulparas
ate of first entry Rano
ate of last entry 26/11/2021

MMR (SO) ग्रामीण अभियंता - 701 रुद्रबाग रो हाथिया
Rustanpur west Tol

1st on A/C Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Cont. of					
					road Tol
					Kuriban to
					Haridaha
					Rustampur West
					Tol under
					1111654 (SC)
Name of Agency					
Amarabindra Kumar Yadav					
Agreement No:- 13 SBD/2021-22					
Date of Commencement:- 13.09.2021					
Date of Measurement:- 05.01.2022					
Item No. 01					
Setting Out Pillars					
8 Hrs x 0.073 km					7.784
					Say 8 Hrs
Item No. 02					
Cleaning & grubbing					
road land					
973 m x 3.50 m					3405.50
					Say 0.34 H

Continuation

Memo of payment ₹27648

Sch. XLV-Form No. 134

[illegible]

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost =					
(1) Providing & fixing of working benchmark.					
8 Nm		Vide TMB			
		P. 31			
@ 2552 = 90/ Nos. - 2					20423
(2) Clearing & grubbing of Road land including uprooting					
0.34 Hect		Vide TMB			
		P. 31			
@ 2527 = 33/ Hect					18910.00
(3) Cost of subsoilment					

	with materials obtained from borrow pits upto				
	211000 M ³ (111000 M ³ - 100000 M ³)				
(a) For 1000 M ³ lead.					
382.53 M ³	Vide TMB				
	P. 31				
187.05 M ³	P. 43				
567.58 M ³	@ 2 190 = 36/ M ³ R				10842.5
(b) For 100 M ³ lead.					
1530.3 M ³	Vide TMB				
	P. 31				
747.77 M ³	P. 43				
2278.32 M ³	@ 2 154.07/ M ³ - R				35192.20
(4) Cost of Sub grade & earthen shoulder upto 1000 M ³ lead - B					
883.50 M ³	Vide TMB				
	P. 41				
@ 2 192.54/ M ³ - R					169662.1

Continuation

R - 6,67,54,650

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				3 R	10878452=00
(31) Providing Pcc M20 grade					
9(R) in substructure - c/					
65.41 M ²		Vid. TMB			
		P-34			
@ R 7200.97/M ² - R					471015=00
(32) Providing Pcc M20 grade					
10(R) in coping in Protection wall					
11.50 M ²		Vid. TMB			
		P-34			
@ R 7200.97/M ² - R					10801200
(33) Providing weep holes					
11(R) in Protection wall					
50 Nos		Vid. TMB			
		P-34			

				@ R 83.40/M ² - R	4170=00
				R	11361138=00
				R	10765112=00
Add 12% G.S.T - R					1363733=00
Add 1% L.C - R					1291813=00
					113644=00
					107651=00
				S.Fc - R	106409=00
					12948224=00
				R	12270985=00
					32371=00
Deduct 9.25% as per contract					30677=00
				R	12915833=00
					12240308=00
Less upto previous bill					
Vid. TMB				@ R	8968253=00
P-35					
				R	3272055=00
					3947600=00

Continuation