

3rd & Final bill

20

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Maintenance & Repair of Road with maintenance work Banwara to godaipatti U/Hanumanagar block.					
Package no - MR/W-22-23 Darbhanga-1/04					
Agency - Santosh Kumar Singh					
Agreement no - 26/MBD-22					
(MR-2054 U/NMP-2018)					
Agreement value - 4,75,02,096.00					
Rate - 11.15% Below.					
Date of start - 22-11-2022					
Date of comp - 08-09-2023					
Actual date of comp - 06-09-2023					

Measurement					
1) SFD placing H/S D bar					
Slab culvert					
Dist (120)	2x10x	7.30x	0.89x	1m	= 129.94 ..
(80)	2x8x	1.75x	0.395x	1m	= 52.53 ..
Dist (100)	2x4x	7.30x	0.89x	1m	= 57.97 ..
(80)	2x38x	2.10x	0.395x	1m	= 60.04 ..
Verb (120)	2x4x	18.30x	0.89x	1m	= 130.29 ..
(80)	2x92x	1.40x	0.395x	1m	= 101.75 ..
Pillar (120)	4x4x	0.90x	0.89x	1m	= 12.81 ..
Pint 80	4x4x	1.70x	0.395x	1m	= 10.74 ..
Deck slab (for 1st span)					
Main 200	1x75x	7.18x	2.47x	1m	= 1330.09 ..
Dist 120	1x60x	7.47x	0.89x	1m	= 398.89 ..
Top 120	1x60x	5.36x	0.89x	1m	= 286.22 ..
Dist (120)	1x60x	7.47x	0.89x	1m	= 398.89 ..
CIF = 2964.16 Rs					

Continuation

ABSTRACT OF COST

1/1) Clearing & grubbing of road
at VIP (2) TMB = 0.97 Ha
@ 62032.43 / Ha = 60171.00

2/2) Constr. of Subgraded E/shoulder
at VIP (2) TMB = 4360 cu m³
VIP (5) = 420 cu m³
Total = 4980 cu m³
@ 252.00 / m³ = 1255010.00

3/3) Strengthening the existing BT road
at VIP (2) TMB = 6365.63 m²
@ 19.49 / m² = 124066.00

4/4) Constr. of GSB 4v-I material
at VIP (2) TMB = 4008.32 m³
@ 3599.86 / m³ = 1418882.00

Scanned with CamScanner

Continuation