

NOB 4-2912

lake & Kuapach

subly country

Module XLV Form No. 134.

Agree ment

118 Town to Bhalehe Boreale

DIVISION

SUB-DIVISION

Samuly (Green)

NAHVAH 77

Measurement Book

NO. 201

1ST RIN ON A/C BILL

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of Work:- Permanent Restoration					
Work in Road from Virgaia					
to Bhelahi Border Road					
(Extra ^{culvert} bridge work) in					
Navahatta Block under					
MMGSY Scheme.					
Name of Agency:- Lalit Yadav					
AT. Batsaha W.No.-25					
Saharsa.					
Supplementary Agreement					
Agr. No.- 37-SBD/MMGSY GEN/					
2015-16					
Agr. Value:- Rs 12897054/-					
Agr. Rate:- As per Schedule Rate					
Flood Effected workable length=0.970 KM					
with 04 No. slab culvert.					
Date of commencement :- 20.12.2021					
Time of completion :- 20.06.2022					
Date of Measurement :- 06.02.23					
Construction of Slab culvert					
of size - 2x5.00m x 2.50m.					
AT CH. 7.800M					
Work done:-					

Continuation

ABSTRACT OF COST

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Entry :-			30.08.23		
(1/2) P/v and construction of Gromler					
Sub-base grading - 2 - - etc					
all complete job					
Qty. of TMB P-23 itm (1) =				167.28 m ³	
Rs 2442.01 / m ³					Rs 408499 =
(2/3) P/v & construction of stone					
metal Gr-2 for work - E/L					
Qty. of P-24 itm (2) =				136.18 m ³	
Limit Qty = 73.125 m ³					
@ Rs 450.6 = 48 / m ³					Rs 329536 =
(3/4) P/v & construction of stone					
metal Gr-3 for work - E/L					
Qty. of P-26 itm (3) =				157.52 m ³	
@ Rs 4315 = 53 / m ³					Rs 679782
(4/5) P/v & applying Prime coat					
with SS-1 emulsion - E/L					
Qty. of P-32 itm (16) =				2872.50 m ²	
@ Rs 51 = 73 / m ²					Rs 148594 =
(5/6) P/v & applying Tack coat with					
RS-1 emulsion - E/L					
Qty. of P-32 itm (17) =				2872.50 m ²	
@ Rs 17 = 91 / m ²					Rs 51446 =
Continuation					Rs 1617857 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15) S/P/F & placing 1450 bar reinforcement for diff. members of culvert				42	
Qty wide P-20 item (8) =			6.183	MT	
40 Qty wide P-30 item (10) =			4.418	MT	
			10.601	MT	
CB 67277 = 58/MT					Rs 713210 =
16) P/V weep holes					
Qty wide P-20 item (9) =			60	Nos.	
40 Qty wide P-31 item (14) =			32	Nos.	
Total =			92	Nos.	
CB 131 = 96/each					Rs 12140 =
17) P/V & fixing drainage spout					
Qty wide P-20 item (10) =			12	Nos.	
40 Qty wide P-31 item (15) =			08	Nos.	
Total			20	Nos.	
CB 564 = 85/each					Rs 11297 =
					1
					Rs 9716701 =
Add Previous Main work					
Construction Cost vide MB					
No. 2255 from 1st Bill to 12th Bill					
Wide P-75					Continuation Rs 79387964 =
C.O. Total =					Rs 89104665 =

Continuation