

MMGSY (S.C)

SC

Schedule XLV-Form No. 134

N/w:- 1027 Bhoibharz Road to Baigachhi phulbari.

MMGSY

R.C.D Kishanagar-1

DIVISION

Agency :- Manoj Kumar Gattbari.

R.C.D Teshagachh

SUB-DIVISION

3092

MEASUREMENT BOOK

4th and final bill (for comlt work)

38

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head - MGSY (S.C.)					
M/W:- 2027 Phari Phari road to Bairgaichi phulbari under Tedhgaichi Blue					
M/A:- Sri Manoj Kumar Barman K. Phangam					
Agreement No- 120/MGSY/SBO/2020-21					
Date of work start:- 30.06.2020					
Date of Completion 29.06.2021					
Date of measurement 10.08.2023					
				29.08.2023	
1. providing, laying, spreading and compacting fine					
780 sqm WBM-3					
circumference - do					
1 x 13.00 x 5.25 + 3.75					
			2		$70.075 = 5.06m^3$
23 x 30.00 x 3.75 x 0.075 = 194.06					
Widening 1 x 12.00 x 3.75 x 0.075 = 3.37m ³					
CH. 117 to 130 2 x 30.00 x 0.375 x 0.075 = 1.69m ³					
of 2 lanes 2 x 30.00 x 0.375 x 0.075 = 1.69m ³					
43m 2 x 13.00 x 0.375 x 0.075 = 0.73m ³					
20 x 30.00 x 3.75 x 0.075 = 168.75m ³					
17 x 30.00 x 3.75 x 0.075 = 143.44m ³					
CH. 1905m 1 x 5.00 x 3.75 x 0.075 = 1.41m ³					
Total 520.20m ³					
Deduct work done by (24) = 6355.37m ³					
Net 160.83m ³					

Continuation

R.D. 10.08.2023
J.E.

10.08.2023
A.E.

ABSTRACT OF COST

44

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. <u>Contt of working B.M. curstall.</u>					
<u>1</u> <u>2. v. th. m. 1844 (28) = 1.905 Km</u>					
					$Q = 3369.87 / Km = n$ 6,420 = 00
2. <u>Contt of Reference pillar</u>					
<u>2</u> <u>2. v. th. m. 1844 (28) = 1.905 Km</u>					
					$Q = 1568.24 / Km = n$ 2,987 = 00
3. <u>clearing and grubbing road/land</u>					
<u>3</u> <u>2. v. th. m. 1844 (28) = 0.45 Hect</u>					
					$Q = 51103.28 / Hect = n$ 22,999 = 00
4. <u>Dilomansly of 15th Jan 1944</u>					
<u>4</u> <u>2. v. th. m. 1844 (28) = 24.75 m³</u>					
					$Q = 334.22 / m^3 = n$ 8,272 = 00
5. <u>Excavation for road work</u>					
<u>5</u> <u>2. v. th. m. 1844 (28) = 25.68 m³</u>					
					$Q = 126.24 / m^3 = n$ 3,242 = 00
6. <u>Contt of embankment with</u>					
<u>6</u> <u>approved mat. deposited to</u>					
<u>2. v. th. m. 1844 (28) = 25.68 m³</u>					
					$Q = 35.66 / m^3 = n$ 915 = 00
7. <u>Contt of embankment with</u>					
<u>7</u> <u>approved mat. for borrow</u>					
<u>2. v. th. m. 1844 (28) = 1952.25 m³</u>					
					Limited = 1909.21 m ³
					$Q = 161.96 / m^3 = n$ 3,09,216 = 00
8. <u>Contt of embankment with</u>					
<u>2. v. th. m. 1844 (28) = 1,301.504 m³</u>					
					Limited = 1242.81 m ³
					$Q = 138.00 / m^3 = n$ 1,75,648 = 00
<u>Continuation 1000m - det.</u>					
<u>2. v. th. m. 1844 (28) = 1,301.504 m³</u>					
<u>Limited = 1242.81 m³</u>					
<u>$Q = 138.00 / m^3 = n$ 1,75,648 = 00</u>					
<u>n 5,29,700 = 00</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

B.G.N

49. provided & laid by ab-hot
53 applied thermoplastic
conformal protection

D.V. H.M.S. 28th (41) = 301.00 m²

@ 735.13/m² = 2,21,274.00

50. planting of tree and
54 their maint. done

D.V. H.M.S. 28th (41) = 150 Kd

@ 799.08/kd = 1,19,862.00

Total Rs 1,35,81,346 = 00

Add 1% labour = Rs 1,35,813 = 00

Add 12% G.S.T. = Rs 16,29,762 = 00

Add 5% S.C. = Rs 1,55,328 = 00

Total Rs 1,55,02,249 = 00

less 0.54% below 4m 8m (-) Rs 83,712 = 00

Net Rs 1,54,18,537 = 00

less previous bill amount used

Serial no. 3. 28. 200 - (35) = (-) Rs 99,88,380 = 00

Net Rs 54,30,157 = 00

h.d. 29.08.23

J.F.

29.08.2023
A-E