

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ISTRIA Bill				
	Mileage - Construction of				
	Road from Tareelle				
	Mauje to Rudalhatta				
	in Pachraiche Block				
	under MMGSY (NDB)				
	PKGNO:- MMGSY-NDB-BRRP-				
	237-SILAN-01				
	(Tenders ID-95454)				

	N/Agency. Smt Pachcha Smt				
	Vidya Saran				
	P.S. Rasulpur				
	Distt. Saran - 841228				
	(Bihar)				
	Agt NO - 08 SBD/2021-2022				
	DOA → 06/09/2021				
	DOS → 06/09/2021				
	DOCCAs per Agt → 05/09/2022				
	AA. Amendment:- ₹ 93.69 Lacs				
	vide-पत्र- BRRDA (H.O) MMGSY				
	- NDBCBRICO-75/17 PART III- 225				
	/ पत्रादि दिनांक- 24-02-2020				
	Link Route NO- 5013, S CNCLP 25				

Habitation, Seewad → 517

Continuation

L → 1.500 km

ABSTRACT OF COST

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/87) Providing & fixing of Working Bench mark					
Qty V.T.M.B.P. _g = 1.350 Km.					
Qty V.T.M.B.P. ₁₂ = 0.150 Km					
Total 1.50 Km					
@ Rs 3,814-95 per Km					
					Rs 5,722-25
(2/88) P/V and fixing of Ref. Pillar					
Qty V.T.M.B.P. _g = 1.35 Km					
Qty V.T.M.B.P. ₁₂ = 0.15 Km					
Total 1.50 Km					
@ Rs 1762-38 per Km					
					Rs 2,644-20
(3/89) Cleaning & grubbing Road land.					
Qty V.T.M.B.P. _g = 0.675 Ha					
Qty V.T.M.B.P. ₁₂ = 0.1075 Ha					
Total 0.75 Ha					
@ Rs 51,133-76 per Ha					
					Rs 38,350-25
(4/90) Excavation for Roadway in Soil					
Qty V.T.M.B.P. _g = 137.25 m ³					
Qty V.T.M.B.P. ₁₂ = 14.25 m ³					
Total 151.50 m ³					
@ Rs 74-16 per m ³					
					Rs 11,235-20
Total Rs					57,351-20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13 1/2 ft	57,951	2
(5/91) Construction of Embankment with material obtained - - -					
- - - Completed upto 1000 M					
Qty V.T.M.B.P. 14 =				134.57	65
@ Rs 188-05 per m ³					Rs 25,306-2
(6/92) Const. of Embankment with material obtained from - - - Comp. completed upto 1000 M					
Qty V.T.M.B.P. 14 =				791.02	15
@ Rs 152-14 per m ³					Rs 1,20,346-2
(7/93) Construction of Subgrade & shoulder					
Qty V.T.M.B.P. 14 =				93.84	65
Qty V.T.M.B.P. 14/8 =				749.33	65
Total				843.17	130
@ Rs 189-68 per m ³					Rs 1,59,932-2
(8/94) Construction of B.S.B. - - - Comp.					
Qty V.T.M.B.P. 9 =				657.64	65
Qty V.T.M.B.P. 14 =				64.26	65
Total				721.90	130
@ Rs 3,098-12 per m ³					Rs 22,17,944-2
Total					Rs 25,81,479-2

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$R_1 25,87,479 = 0$
(9/85) Providing, Laying					
Spreading & Compacting					
W.B.M. or M					
Qty V.T.M.B.F. =					$337.50 m^3$
Qty V.T.M.B.F. =					$35.32 m^3$
					Total $372.82 m^3$
@ R. 3746 =					$35 \text{ per } m^3$
					$R_1 14,04,171 = 0$
(10/86) P/V and applying					
Primer Coat with					
Emulsion S.S-1					
--- Comp					
Qty V.T.M.B.F. =					$4372.50 m^2$
@ R. 44207 per m^2					$R_2 19,138 =$
(11/87) P/V and Applying					
Tack Coat --- Comp.					
Qty V.T.M.B.F. =					$4372.50 m^2$
@ R. 14295 per m^2					$R_3 74,339 = 0$
(12/88) Providing, Laying					
& Rolling 20 mm thick					
P.M.C. --- all Comp.					
Qty V.T.M.B.F. =					$4372.50 m^2$
@ R. 222 = 21 per m^2					
					$R_4 11,04,939 =$
Total R. =					$53,84,066 = 0$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
			11/11	53,84,066 ^m
(13/93) Const. of G.S.B. by providing Well graded material - - - Comp.				
Qty V.T.M.B.P. = 6.14 ^m				
Qty V.T.M.B.P. = 15.14 ^m				
Total 21.14 ^m				
@ Rs 3198-12 per m ³				
				Rs 65,494 ^m
(14/100) Providing, laying spreading & Rolling W.B.M. Br III - -				
- - - Comp				
Qty V.T.M.B.P. = 42.1875 ^m				
Qty V.T.M.B.P. = 15.201 ^m				
Total 57.3875 ^m				
Limited 57.38 ^m				
@ Rs 3766-35 per m ³				Rs 2,16,113 ^m
(15/101) Const. of Un-reinforced Cement Concrete Pavement - - - Comp				
Qty V.T.M.B.P. = 90.0 ^m				
Qty V.T.M.B.P. = 32.40 ^m				
Total 122.40 ^m				
@ Rs 7063-48 per m ³				Rs 8,64,570 ^m
Total Rs 65,30,243 ^m				

Continuation

Continuation