

Handwritten: Baridun Paschim Toila to 2081 in
Kochadhaman Police under P.N.S.Y.

Schedule XLV-Form No. 134

Agency :- Shams Makis , Kishangarh

(GEM)

R.O.D WORK

DIVISION

Kishangarh-I

R.O.D WORK

SUB-DIVISION

Kochadhaman

3337

MEASUREMENT BOOK

Shams Nafis

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/c Bill					
Name of work - Barijan paschim Tola					
to LOR in Kochadham Block					
under MMWSY (Lien)					
Agency - Shams Nafish Kishangari					
Agreement No - 28/MMWSY/SBD/2021-22					
Date of work start - 19-08-2021					
Date of completion - 18-05-2022					
Construction of protection					
Work (Toe wall)					
E/W in Excavation for					
Structure - - all complete					

$$1 \times 30.0 \times 1.65 \times 1.60 = 79.20 \text{ m}^3$$

$$1 \times 16.0 \times 1.65 \times 1.60 = 42.24 \text{ m}^3$$

$$121.44 \text{ m}^3$$

(2) providing p.c.m.s in open

foundation - all complete

$$1 \times 30.0 \times 1.65 \times 0.400 = 19.80 \text{ m}^3$$

$$1 \times 16.0 \times 1.65 \times 0.400 = 10.56 \text{ m}^3$$

$$30.36 \text{ m}^3$$

(3) providing b.m.c (1:4) in foundn

- - - all complete

$$1 \times 30.0 \times 1.25 \times 0.400 = 15.0 \text{ m}^3$$

$$1 \times 16.0 \times 1.25 \times 0.400 = 8.0 \text{ m}^3$$

$$23.0 \text{ m}^3$$

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) const. of Reference pillars 1.0					
8 working 13 m. -- all complete					
0.482 KM VTMB PN-12					
@RS 3501 = 26 / km				RS	1688 = 00
(2) const. of Reference pillars 2.0					
0.482 km VTMB PN-12					
@RS 1629 = 19 / km				RS	785 = 00
(3) clearing & grubbing Road 3.0					
1 and -- all complete					
0.14 Ha VTMB PN-12					
@RS 52962 = 05 / Ha				RS	7415 = 00
(4) construction of Embankment 4.0					
Lead 1000 m -- all complete					
180.57 m ³ VTMB PN-12					
@RS 177 = 02 / m ³				RS	31965 = 00
(5) construction of Embankment 5.0					
Lead 100 m -- all complete					
120.38 m ³ VTMB PN-13					
@RS 152 = 00 / m ³				RS	18298 = 00
(6) construction of subgrade 6.0					
8 Earthen shoulder -- all complete					
954.30 m ³ VTMB PN-13					
@RS 190 = 07 / m ³				RS	181384 = 00
(7) construction of G.S.T. Grading 7.0					
394.32 m ³ VTMB PN-13					
@RS 3033 = 66 / m ³				RS	1196233 = 00

Continuation

C.O RS 1437768 = 00

