

Road Name - Harijan Tola to Lokha
Madhepura (MMHSYSC) MB No-1552

Schedule XLV-Form No. 134

Supad

DIVISION

Supad

SUB-DIVISION

Agency - Vikash Kumar.

Measurement Book

MB No-1552

प्रमाणित किया जाता है कि इस
मापी में कुल 100 (एक सौ) ममीटर
द्वारा प्रमाणित हुआ है। जो भी
रण विजय कुमार, सहायक अभियंता
ग्रामीण कार्य विभाग, अकूर प्रमंडल
सुपौल से नाम से निर्गत किया
जाता है।

25/4/22
Executive Engineer
Rural Works Department
Works Division, Supaul
(6)
25/4/22

Sch. XLV-Form No. 134

Supaul DIVISION
Supaul SUB-DIVISION

Measurement Book

No. 1552

Name of Officer _____

4th and Final Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of					
Road from Harjan Tola					
to Lokha Madhepur Road					
Agency :- Vikash Kumar					
Agreement No :- 05-SBD-2022-2023					
Date of Start :- 31-03-2022					
Date of Compl ⁿ :- 30-12-2022					
Below :- 0.51%					

-: ABSTRACT OF COST :-

1/1) setting out pillars.				
Qty = 6 Nos. wide road - 22				
@ 2462.00/m				Rs = 14772.00
2/2) clearing and grubbing				
road land				
Qty = 0.262 Ha wide road - 22				
@ 49486.70/Ha				Rs = 12968
3/3) Construction of E/W				
(Leand upto 100m)				
Qty = 651.12 m ³ wide road - 22				
@ 139.90/m ³				Rs = 9109

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
28/31) P/V Weep holes					
Qty = 24 Nos. vide Map-27					
@ 108.20/Mts ~					Rs = 2597.200
29/33) Pointing on parapet wall					
Qty = 26.56 m ² vide Map-27					
@ 95.64/m ²					Rs = 2540.200
					4762.45200
Add Cost @ 12% ~					511.494200
Add Lc @ 1% =					47625.00
					5381571.00
Below @ 0.51% =					27446.00
					5354125.00
Less Per. A/c Paymt =					3746209.00
					1607916.00
 23/8/23 JL					