

MMGSY, To to Pachaukhia
GEN

Ag. No. 32SBD/19-20 (Ag. Vol. 100.71110)

Schedule XLV-Form No. 134

Shenghati

DIVISION

Gallura.

SUB-DIVISION

Agency: Stital Pvt. Constn Pvt. Ltd.

MEASUREMENT BOOK

MB no-1126

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd year maintenance of A/Sail					
Name of work - Maintenance of road					
from - To 7 to Pachrukhiya					
under Anna Block.					
Agency - Shital Road Construction					
private limited					
Agreement No. 32 SBD/2019-20					
date of Agreement - 28.09.2019					
date of comp. 27.09.2020					
Actual date of comp. 12.06.2021					
below - 10%.					
date of receipt 11.06.2023.					
⊕ Restoration of drain					
with self masonry					
drain					
$2 \times 25m \times 1.10 \times 0.30 =$					16.5m ³
$1 \times 20 \times 1.10 \times 0.30 =$					6.6m ³
$1 \times 17 \times 1.15 \times 0.30 =$					19.71m ³
$4 \times 10 \times 1.20 \times 0.30 =$					26.4m³ 26.4m ³
$3 \times 18 \times 1.00 \times 0.30 =$					16.2m³ 16.2m ³
$2 \times 15 \times 1.20 \times 0.30 =$					9m ³
$2 \times 7.50 \times 1.20 \times 0.30 =$					5.4m ³
$24 \times 0.90 \times 0.80 \times 0.30 =$					5.184m³ 5.184m ³
					93.60m ³
					93.60m ³
⊗ Making up Berms/shoulders					
stripping excess soil					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					ABSTRACT of work
(1)					Restoration of rainwater
					chamber
					Qty vide transp. 60
					item no 1
	93.01	M ³	@ 380.58/m ³	Rs =	35398.20 29499.00
(2)					Making up of Borems /
					Shoulder, striping excess
					soil chamo
					Qty vide transp. 61
					item no. 2
	432.59	m ²	@ 58.32/m ²	Rs =	25134.20
	516.71	m ²	@ 58.32/m ²	Rs =	30160.20
(3)					patch repair work
					Asphalts - surface with
					20mm thick press chamo
					(for M.S.S.)
					Qty vide transp. 61
					item no 3
	11.77	m ²	@ 280.06/m ²	Rs =	20100.20
(4)					Maintenance of C/D work
					Ap. cutout chamo
					Qty vide transp. 61
					item no. 4
	03 Nos	@ 1117 Each.	Rs =	3351.20	
(5)					Maintenance of CD work
					22kg galvnt. chamo
					Qty vide transp. 62

Continuation

T-89209.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				1/18 =	105284.0
Qty side map 62					
idem no. 10					
62/mr @ 2.18/mr				1/18 =	1354.0
(11/19) lathe working of					
perapet of 10 work					
also					
Qty side map 63					
idem no. 11					
100.8 mr @ 16.46/mr =					1728.0
				Total 1/18 =	108366.0
				(11/19) 11/06/2023	
Less As per Asstent 1/18 =					10837.0
				RS = 97,529 =	
				(11/19) 11/06/2023	
				11/06/2023	

Continuation