

प्रमाणित किया जाता है
कि मापती पुल में मशीन
द्वारा 100 फुट है जिसे
सहायक अभियन्ता R.W.D.
पराई के पदनाम से निशान
किया गया है।


Executive Engineer
RWD Works Division
P. V. Pandey
6.1.23

Sch. XLV - Form No. 134

पराई DIVISION

पराई SUB-DIVISION

Measurement Book

No.

1344

Name _____

Date of first entry _____

Date of last entry _____

Est. on A/c Bill.

Name of Work- **1**
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Record Measurement
Name of work-					const. of Rel. to Bhandar
					Bhandar to Mohamudpur.
M/R-	3054				(M/M-P-20.18)
Package	NO-171R-N/2022-23				Pakardhal/04
Block					Pataki.
Agency					Dhirendra Const. Pvt. Ltd.
					S.K. Nagesh Motikari.
					East Chhapra.
Agri. NO	- 21				MBJ/2022/23

Date of work order - 31.10.2023.

Date of completion - 2.10.2023.

① P.V. as fixing as typical M/R

Sign. with Logo board - do E.D.

2 Nos.

② Clearing as grubbing Rel.

Land - do - E.D.

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 18 \times 30.00 \times 1.00 = 1080.00 \text{ m}^2$$

$$2 \times 1 \times 10.00 \times 1.00 = 20.00 \text{ m}^2$$

$$3500.00 \text{ m}^2$$

$$\div 10,000 = 0.35 \text{ Hec.}$$

2.9.23.

J.R.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(B) Const. of G.S.B. for-I					
by well graded material-					
- do - do - E/I					
1x 5.75x 2.20 x 0.10					= 1.27 m ³
3x 5.64x 1.60x 0.10					= 2.71 "
2x 6.07 x 2.50 x 0.10					= 3.04 "
2x 4.85 x 2.30 x 0.10					= 2.23 "
1x 4.37 x 2.02 x 0.10					= 0.88 "
3x 4.76 x 2.23 x 0.10					= 0.88 "
3x 4.78 x 1.00 x 0.10					= 1.43 "
2x 4.07 x 1.54 x 0.10					= 1.25 "
1x 4.53 x 1.99 x 0.10					= 0.90 "
2x 3.55 x 1.53 x 0.10					= 1.09 "
1x 3.17 x 1.14 x 0.10					= 0.36 "
1x 2.64 x 0.60 x 0.10					= 0.16 "
1x 3.08 x 1.03 x 0.10					= 0.32 "
2x 3.07 x 1.04 x 0.10					= 1.42 "
1x 3.35 x 1.29 x 0.10					= 0.43 "
2x 2.77 x 1.75 x 0.10					= 0.57 "
1x 2.94 x 1.91 x 0.10					= 0.56 "
1x 2.05 x 1.00 x 0.10					= 0.21 "
1x 2.52 x 1.28 x 0.10					= 0.32 "
1x 1.85 x 1.00 x 0.10					= 0.37 "
1x 1.94 x 0.89 x 0.10					= 0.17 "
2x 1.25 x 0.70 x 0.10					= 0.18 "
2x 0.97 x 0.80 x 0.10					= 0.16 "

Continuation

C.O.B.T. - 21.31 m³

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 82.71	m^3
2x 0.90 x 0.50 x 0.10 =					0.09
2x 0.50 x 0.40 x 0.10 =					0.04
1x 0.30 x 0.30 x 0.10 =					0.01
					<u>82.85</u>
				Limit - 81.93	
20.2.23.					
J.E.					
(4) P.V. laying, spreading					
on compacting stone agg.					
for W.B. M. Gr. II - 10-B/I					
2x 5.36 x 2.15 x 0.075 =					1.73
1x 4.87 x 2.47 x 0.075 =					0.89
2x 4.56 x 2.05 x 0.075 =					1.14
2x 5.30 x 2.55 x 0.075 =					2.03
2x 5.59 x 2.06 x 0.075 =					1.73
1x 5.50 x 2.90 x 0.075 =					0.91
3x 5.90 x 2.35 x 0.075 =					3.12
5x 5.75 x 1.75 x 0.075 =					3.80
4x 6.22 x 2.65 x 0.075 =					4.94
4x 5.00 x 2.45 x 0.075 =					3.68
3x 4.52 x 2.17 x 0.075 =					2.21
4x 4.91 x 2.38 x 0.075 =					3.51
3x 5.13 x 2.58 x 0.075 =					2.98
4x 4.22 x 1.65 x 0.075 =					2.14
3x 4.68 x 2.14 x 0.075 =					2.25

Continuation

C.O. 37.38 m^3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P. 54.1	37.28 m ³
4 x	3.70	x 1.68	x 0.075	=	1.86 "
2 x	3.32	x 1.29	x 0.075	=	0.64 "
3 x	2.79	x 0.77	x 0.075	=	0.40 "
3 x	3.23	x 1.18	x 0.075	=	0.86 "
4 x	4.02	x 1.99	x 0.075	=	2.40 "
3 x	3.50	x 1.44	x 0.075	=	1.13 "
4 x	2.92	x 1.90	x 0.075	=	1.66 "
3 x	3.09	x 2.06	x 0.075	=	1.43 "
4 x	2.20	x 1.15	x 0.075	=	0.76 "
4 x	2.67	x 1.43	x 0.075	=	1.15 "
5 x	2.10	x 1.15	x 0.075	=	0.86 "
1 x	2.09	x 1.04	x 0.075	=	0.16 "
2 x	1.40	x 0.85	x 0.075	=	0.18 "
2 x	1.12	x 0.95	x 0.075	=	0.16 "
5 x	0.70	x 0.64	x 0.075	=	0.17 "
2 x	0.65	x 0.41	x 0.075	=	0.04 "
2 x	25.10	x 3.75	x 0.075	=	14.06 "
5 x	4.50	x 2.25	x 0.075	=	3.80 "
3 x	3.65	x 2.05	x 0.075	=	1.60 "
4 x	7.05	x 2.45	x 0.075	=	5.18 "
2 x	6.15	x 2.25	x 0.075	=	2.08 "
3 x	5.25	x 2.10	x 0.075	=	2.12 "
2 x	4.95	x 2.09	x 0.075	=	1.55 "
5 x	4.75	x 1.65	x 0.075	=	2.94 "
2 x	4.30	x 1.67	x 0.075	=	1.08 "

Continuation

C.B. 54.1 - 86.13 m³

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 0.75	86.18 m ³
2 x	2.15	x 0.70	x 0.075	=	0.23 "
1 x	1.45	x 1.09	x 0.075	=	0.12 "
2 x	1.35	x 1.22	x 0.075	=	0.25 "
1 x	2.75	x 0.79	x 0.075	=	0.15 "
1 x	1.85	x 0.70	x 0.075	=	0.10 "
1 x	3.05	x 0.95	x 0.075	=	0.22 "
2 x	2.95	x 1.35	x 0.075	=	0.80 "
1 x	7.95	x 2.09	x 0.075	=	1.25 "
2 x	1.55	x 0.87	x 0.075	=	0.20 "
2 x	1.73	x 0.97	x 0.075	=	0.25 "
5 x	1.30	x 1.05	x 0.075	=	0.57 "

2 x	4.15	x 2.29	x 0.075	=	1.43 "
1 x	6.05	x 2.63	x 0.075	=	1.13 "
3 x	2.55	x 1.22	x 0.075	=	0.70 "
2 x	1.05	x 0.65	x 0.075	=	0.10 "
2 x	0.65	x 0.55	x 0.075	=	0.05 "
1 x	0.45	x 0.45	x 0.075	=	0.02 "

53.182 m³

15.3.23.

J.E.

(5) P.V. Laying, spreading as

Compacting stone agg. 70

W.B.M. 6x - III - 06 - E.I.

5 x 5.36 x 2.30 x 0.075 = 4.62 m³

Continuation

C.O. 0.94 - 4.63 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P. 511	4.63 m ³
2x	5.24	x 2.30	x 0.075	=	1.81 "
3x	5.02	x 2.60	x 0.075	=	2.94 "
4x	4.71	x 2.20	x 0.075	=	3.11 "
5x	5.45	x 2.70	x 0.075	=	5.52 "
4x	5.74	x 2.21	x 0.075	=	3.81 "
3x	5.65	x 2.35	x 0.075	=	2.99 "
5x	6.05	x 2.50	x 0.075	=	5.67 "
8x	5.94	x 1.50	x 0.075	=	6.77 "
6x	6.37	x 2.80	x 0.075	=	8.03 "
6x	5.15	x 2.60	x 0.075	=	6.03 "
5x	4.67	x 2.30	x 0.075	=	4.06 "
6x	5.06	x 2.59	x 0.075	=	5.76 "
6x	5.28	x 2.73	x 0.075	=	6.49 "
7x	4.37	x 1.84	x 0.075	=	4.22 "
5x	4.83	x 2.29	x 0.075	=	4.15 "
6x	3.85	x 1.83	x 0.075	=	3.17 "
5x	3.47	x 1.44	x 0.075	=	1.87 "
5x	2.94	x 0.92	x 0.075	=	1.01 "
5x	3.38	x 1.33	x 0.075	=	1.69 "
6x	4.17	x 2.14	x 0.075	=	4.02 "
5x	3.65	x 1.59	x 0.075	=	2.18 "
4x	3.07	x 2.05	x 0.075	=	1.89 "
3x	3.24	x 2.21	x 0.075	=	1.61 "
4x	2.35	x 1.30	x 0.075	=	0.92 "
4x	2.02	x 1.58	x 0.075	=	1.34 "

Continuation

C.C. 514 - 95.69 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 2844	95.69 m ³
5x	2.15	x1.30	x0.075	=	1.05 "
1x	2.24	x1.19	x0.075	=	0.20 "
2x	1.55	x1.10	x0.075	=	0.23 "
2x	1.27	x1.10	x0.075	=	0.21 "
5x	0.81	x0.79	x0.075	=	0.25 "
2x	0.80	x0.60	x0.075	=	0.07 "
2x	25.00	x3.75	x0.075	=	14.06 "
7x	4.25	x2.40	x0.075	=	5.67 "
5x	3.80	x2.80	x0.075	=	3.14 "
7x	7.20	x2.60	x0.075	=	9.83 "
2x	6.30	x2.40	x0.075	=	2.27 "
3x	5.90	x2.25	x0.075	=	2.93 "
2x	5.10	x2.24	x0.075	=	1.71 "
5x	4.90	x1.80	x0.075	=	3.31 "
2x	4.50	x1.82	x0.075	=	1.23 "
2x	2.20	x0.85	x0.075	=	0.28 "
1x	1.60	x1.24	x0.075	=	0.15 "
2x	1.50	x1.37	x0.075	=	0.31 "
1x	2.90	x0.86	x0.075	=	0.19 "
1x	2.40	x0.85	x0.075	=	0.13 "
1x	3.20	x1.10	x0.075	=	0.26 "
2x	4.10	x1.50	x0.075	=	0.92 "
1x	8.10	x2.24	x0.075	=	1.36 "
2x	1.90	x1.10	x0.075	=	0.26 "
2x	1.08	x1.12	x0.075	=	0.32 "

Continuation

C.O. 944-146.09 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 0.75 - 1	46.09 m ³
5 x 1.45		1.20	0.10	75 =	0.65 "
2 x 4.30		2.44	0.10	75 =	1.57 "
3 x 5.30		2.65	0.10	75 =	3.16 "
2 x 3.50		2.55	0.10	75 =	1.34 "
2 x 6.20		2.44	0.10	75 =	2.27 "
3 x 7.80		2.10	0.10	75 =	3.69 "
3 x 6.20		2.45	0.10	75 =	3.70 "
2 x 3.05		2.17	0.10	75 =	0.99 "
3 x 3.70		2.56	0.10	75 =	2.13 "
3 x 6.20		2.78	0.10	75 =	3.88 "
3 x 2.70		1.37	0.10	75 =	0.03 "

2 x 1.20		0.80	0.10	75 =	0.14 "
2 x 0.80		0.70	0.10	75 =	0.08 "
2 x 0.60		0.60	0.10	75 =	0.05 "
2 x 3.10		1.75	0.10	75 =	0.79 "

170.56 m³



5.4.23.


J.E.

(6) Pls. applying prime coat over

W.B.M. Gr. III - do - E / S.

Qty. vide Item NO. - (5).

170.56 ÷ 0.075 = 2274.13 m²



24.4.23

J.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ P.V. applying tack coat					
— do — do — E.I.					
Qty. wide Item NO. ⑥					2274.13 m ²
⑧ P.V. applying as rolling					
M.S.S. surfacing over					
W.B.M. Gr. III — do — E.I.					
Qty. wide Item NO. ⑦					2274.13 m ²
And					
26.4.23.					
J.E.					

⑨ P.V. tack coat with RS,					
— do — do — E.I.					
1 x 16.10 x $\frac{9.80 + 5.10 + 3.75}{3} = 98.93 \text{ m}^2$					
8 x 30.10 x 3.75 = 900.10					
1 x 30.10 x $\frac{3.75 + 4.10 + 3.75}{3} = 117.00$					
10 x 30.10 x 3.75 = 1125.10					
1 x 30.10 x $\frac{3.75 + 4.5 + 3.75}{3} = 120.10$					
8 x 30.10 x 3.75 = 900.10					
1 x 55.10 x $\frac{3.75 + 3.40 + 3.75}{3} = 199.83$					
4 x 30.10 x 3.75 = 450.10					
1 x 30.10 x $\frac{3.75 + 7.80}{2} = 173.25$					
5.10 x $\frac{7.8 + 4.50 + 3.75}{3} = 26.75$					
4 x 30.10 x 3.75 = 450.10					

Continuation

C.B. GY-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. - 0.11 -	
	1	30.10	$\frac{3.75 + 3.05}{2}$		102.10
	1	47.10	$\frac{3.05 + 2.4 + 3.75}{3}$		144.13
	3	30.10	3.75		337.50
	1	30.10	$\frac{3.75 + 4.2 + 3.75}{3}$		117.10
	5	30.10	3.75		562.50
	1	3.10	3.75		11.25
	1	16.10	$\frac{3.75 + 4.10 + 5.90}{3}$		76.10
				5911.14 m ²	
(10) P.V. as during as rolling as					
Compacting of S.D.B. C-de-					
- do - E.I.					
Stationing B.P. No. (11)					
Item No. (11) -					
					5911.14 x 0.025 = 147.78 m ³
					2.5.23
					J.E.
(11) P.V. P.C. C.M. 30 in Rd. -					
- do - do - E.I.					
	1	30.10	$\frac{3.75 + 3.05}{2}$	0.16	8.10 m ³
	3	30.10	3.75	0.16	54.10
	30.10	$\frac{3.75 + 4.1 + 3.16 + 4.5}{4}$		0.16	19.62

Continuation

C.O. 84 - 91.62 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. 874.-	91.62 m ³
1 x 30.00 x 4.5 + 4.1 + 3.75 x 0.160					= 20.40 "
		3			
18.00 x 4.1 + 4.1 + 3.75 x 0.160					= 11.38 "
		3			
				123.40 m ³	
(12) Const. of sub-grade as					
earthen shoulder of E.I.					
2 x 10 x 30.00 x 0.800 x 0.560					= 268.80 m ³
2 x 10 x 30.00 x 0.800 x 0.560					= 268.80 "
2 x 10 x 30.00 x 0.800 x 0.560					= 268.80 "
2 x 10 x 30.00 x 0.800 x 0.560					= 268.80 "
2 x 6 x 30.00 x 0.700 x 0.560					= 141.12 "
2 x 1 x 18.00 x 0.700 x 0.560					= 14.11 "
2 x 10 x 30.00 x 0.800 x 0.565					= 271.20 "
2 x 1 x 30.00 x 0.800 x 0.560					= 26.88 "
2 x 1 x 22.00 x 0.800 x 0.560					= 22.53 "
					1551.04 m ³
12.5.23.					
J.E.					
(13) P.V. as fixing k.m. stone -					
- do - do - E.I.					
					4 NOS.
(14) P.V. as fixing 900 m.					
stone post - do - E.I.					
					3 NOS.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) P.W. ∞ fixing 60 mm triangular board - do - E.I.					10 NOS.
(16) P.W. ∞ fixing 60 mm circular board - do - E.I.					10 NOS.
(17) P.W. ∞ fixing 60 x 450 mm Rectangular board - do - E.I.					7 NOS.
(18) Planting of tree by the Rd. Side - do - E.I.					9 NOS.

(19) P.W. ∞ laying of Rot app. thermoplastic compound - do - do - E.I.					
(i) B.T. portion -					
$2 \times 10 \times 30.00 \times 0.100 = 60.00 m^2$					
$2 \times 10 \times 30.00 \times 0.100 = 60.00 "$					
$2 \times 10 \times 30.00 \times 0.100 = 60.00 "$					
$2 \times 10 \times 30.00 \times 0.100 = 60.00 "$					
$2 \times 10 \times 30.00 \times 0.100 = 60.00 "$					
$2 \times 1 \times 30.00 \times 0.100 = 6.00 "$					
$2 \times 1 \times 22.00 \times 0.100 = 4.40 "$					
					310.40 m ²
(ii) C.C. portion -					
$2 \times 6 \times 30.00 \times 0.100 = 36.00 m^2$					
$2 \times 1 \times 18.00 \times 0.100 = 3.60 "$					
					39.60 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) P.W. as typical M/R					
maintenance board - do - E/I					1 No.
(21) B.W. in c.m. (1:3) in					
Parapet - do - E/I					
$2 \times 6.00 \times 0.40 \times 0.60 = 2.88 \text{ m}^3$					
for 5 Nos. curbant -					
$5 \times 2.88 \text{ m}^3 = 14.40 \text{ m}^3$					
(22) Plastering with c.m. (1:4) -					
in B.W. - do - E/I					
Top - $2 \times 6.00 \times 0.40 = 4.80 \text{ m}^2$					
End side - $4 \times 0.40 \times 0.60 = 0.96 \text{ m}^2$					
outer & inner - $2 \times 2 \times 6.00 \times 0.60 = 14.40 \text{ m}^2$					
					20.16 m^2
for 5 Nos. curbant -					
$5 \times 20.16 \text{ m}^2 = 100.80 \text{ m}^2$					
(23) Painting two coats of					
Parapet - do - E/I					
Top - $2 \times 6.00 \times 0.40 = 4.80 \text{ m}^2$					
End side - $4 \times 0.40 \times 0.60 = 0.96 \text{ m}^2$					
outer & inner - $2 \times 2 \times 6.00 \times 0.60 = 14.40 \text{ m}^2$					
					20.16 m^2
for 5 Nos. curbant -					
$5 \times 20.16 \text{ m}^2 = 100.80 \text{ m}^2$					
Ans.					
17.5.83.					
J.E.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost.					
(1/8) P.V. - fixing typical m/r interior					
masonry sign with 20 10 00					
Maintenance board - do E.I.					
Qty. vial T.M.B.P. NO. (1) - 2 NOS.					
" " " - (14) - 1 "					
3 NOS.					
@ 15430 = 41/each - RS.					46471 = 00
(2/1) Clearing & grubbing for level					
do do - E.I.					
Qty. vial T.M.B.P. NO. - (1)					
0.35 Rec. @ 69039 = 43/Rec.					21711 = 00 24813 = 00
(3/5) P.V. laying spreading & comp.					
Packing stone egg for					
W.B.M. - RS. II - do - E.I.					
Qty. vial T.M.B.P. NO. - (6)					
93.82 m ³ @ 6214 = 85/m ³ - RS.					583077 = 00 583699 = 00
(4/5) Const. of C.S.B. by wall					
Gravel material - do E.I.					
Qty. vial T.M.B.P. NO. - (4)					
81.93 m ³ @ 4016 = 38/m ³ - RS.					329111 = 00
(5/7) P.V. laying, spreading &					
Compacting stone egg for					
W.B.M. - RS. III - do - E.I.					
Qty. vial T.M.B.P. NO. - (9)					
170.56 m ³ @ 5492 = 19/m ³ - RS.					936748 = 00

Continuation

C.O. - RS. 1920842 = 00

1917118 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				1917118	
				B.F. - RS. 1920842	
(6/8) P.V. ∞ applying prime					
coat with SS, - do B.I.					
Qty. Nick T.M. B.P. No. - (9)					
2274.13 m ³ @ 62 = 45/m ³ - RS. 124974 = 40					
(7/10) P.V. ∞ applying tack					
coat with PS, - do E.I.					
Qty. Nick T.M. B.P. No. - (10) 2274.13 m ³					
1) 2) 1) 1) - (11) - 59 11.14					
				8185.27 m ³	
@ 21 = 34/m ³ - RS. 174674 = 40					
(8/8) P.V. laying ∞ rolling tar					
M.S.S. - do - E.I.					
Qty. Nick T.M. B.P. No. - (10)					
2274.13 m ³ @ 275 = 46/m ³ - RS. 625529 = 40					
(9/11) P.V. ∞ laying S.D.B.C. - do E.I.					
Qty. Nick T.M. B.P. No. - (11)					
147.78 m ³ @ 15359 = 46/m ³ - RS. 2269821 = 40					
(10/13) const. of un-reinforced					
P.C.C. M ₃₀ in Rel. - do - E.I.					
Qty. Nick T.M. B.P. No. - (12)					
123.40 m ³ @ 9231 = 52/m ³ - RS. 1139170 = 40					
(11/4) const. of sub-grade earthwork					
show bkr - do - E.I.					
Qty. Nick T.M. B.P. No. - (12)					
155110 m ³ @ 243 = 73/m ³ - RS. 378035 = 40					

Continuation

C.O. - RS. 6650038 = 40

664631420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					66463142 B.F-RS-6650038-00
(12/15) P.V. & fixing K.M. stone -					
do do - E.I.					
STY. VICK. T.M.B.P. NO. (12)					
4 NOS. @ 3313 = 51/each-RS 13254=00					
(13/16) P.V. & fixing 200 mm stone					
Post - do - do - E.I.					
STY. VICK. T.M.B.P. NO. (12)					
9 NOS. @ 899 = 33/each-RS 8094=00					
(14/19) P.V. & fixing triangular					
board - do - E.I.					
STY. VICK. T.M.B.P. NO. (13)					
10 NOS. @ 4951 = 05/each-RS 49515=00					
(15/20) P.V. & fixing circular board.					
do do - E.I.					
STY. VICK. T.M.B.P. NO. (13)					
10 NOS. @ 6433 = 11/each-RS 64331=00					
(16/21) P.V. & fixing 600 x 50 mm					
rectangular board - do - E.I.					
STY. VICK. T.M.B.P. NO. (13)					
7 NOS. @ 5501 = 54/each-RS 38511=00					
(17/25) Planting of tree by the					
road sides - do - E.I.					
STY. VICK. T.M.B.P. NO. (13)					
91 NOS. @ 1038 = 71/each-RS 94523=00					
					69149382 C.O. RS 6918666=00

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					2.6514938 B.P. RS. 6918666
(18/26) P.V. supplying Kot					
Thermoplastic compound -					
- do - do - B.I.					
Qty. vide T.M.B.P. No. - (18)					
B.T. Partion - 3	0.40		@ 823 = 80		RS. 255708 = 10
C.C. Partion - 3	9.60		@ 326 = 43/m		RS. 36687 = 10
(20/99) B.I. m. masonry with C.M. (1:3)					
On parapet - do B.I.					
Qty. vide T.M.B.P. No. - (14)					
14.40			@ 8833 = 67/m ³		RS. 128069 = 00
(21/30) - plastering with C.M. (1:4)					
- do - do - B.I.					
Qty. vide T.M.B.P. No. - (14)					
10.80			@ 230 = 89/m ²		RS. 23274 = 10
(22/31) Painting and coat do B.I.					
Qty. vide T.M.B.P. No. - (14)					
10.80			@ 117 = 35/m ²		RS. 11879 = 10
					2.7270555 RS. 74983
Add - C.S.T. - 12%					RS. 884467 RS. 884467
11 - L.C. - 1%					RS. 73706 RS. 73743
11 - S.F.E.					RS. 79934 RS. 8408662 RS. 8412874
Less - 5.27 % bulumt					RS. 443136 RS. 443358
					2.7965526 RS. 7969516
17.5.23 J.E.					

Continuation

17/5/23
 19/5/23
 17/5/23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
UP TO date material statement					
Sofel -	1574	01	m ³		
Stone Agg. -	62.84	»			
Local Sand -	41.784	»			
Stone metal -	320.02	»			
Screening -	67.442	»			
micronum -	2.115	»			
Stone metal chips -	111.375	»			
coarse sand -	56.687	»			
Cement -	43.919	MT.			
Stone Agg. chips -	272.726	m ³			
Bricks -	7200	NOS			
Emulsion (SS) -	1.883	MT.			
» (RS) -	2.250	»			
Bitumen (S-90) -	21.371	»			
Bitumen received by contract from					
H.P. Invoice NO -	136706-123000058				
dated -	10.4.23				16.180 MT.
from Invoice NO -	136706-123000059				
dated -	10.4.2023				13.429 »
					Total - 29.609 MT.
Consumed Bitumen					21.371 »
Balance Bitumen -					8.238 MT.
Emulsion RS -					
from Invoice No -	13676423000060				
	10.4.2023				2.800 MT
Consumption of emul. RS -					2.250 MT
					0.650 MT

Continuation.

Sch. XLV-Form No.134

Sch. XLV-Form NO. 154				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
Emulsion SS				2.0017Y
Courtesy Emul SS				1,383 MT
Blower ?				0.117 MT
certified that the work has been completed as per agreement. There is nothing dues against to the contractor regarding of this bill. The maintenance period is started from 18.5.2023. <u>17.5.23</u> J.E				

Continuation

Continuation

Vs. No. _____, dated _____
 Pat on A/c bill B.F. - 7965526-
 Sch. XLV-Form No.134 21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
5% S.D.	1	2	3982	7600	
2% S.D.	1	1593	1100		
1% L.C.	1	796550			
1% C.A.S.T.	1	796550			
1% S.A.S.T.	1	796550			
md for 10% S.F.	1	661660			
(10%) S.F.	1	799340			
Royalty	1	805120			
Total deductions		10251640			
		9569980			
Pay by cheque	1	69423620			
		70025280			
Total		79655260			

raised for (₹ 796552600)
 Rupees seventy nine lakh
 sixty five thousand five
 hundred twenty six only

10/5/23
 Executive Engineer
 W.D. (W) Division
 Pakhondiyar
 11/5/23
 19/5/23

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		road land			
		P-15			
0.35 H-1	9	62032043		9	21711
3/	Const 9.	Q.S.B.	Q.S.B.		
		plw well			
		P-15			
81.73 y ²	9	4016298		1	329111
4/	Plw	laying	spreadings		
	comp.	work			
		P-15			
93.82 y ²	9	6214285		9	583077
5/	Plw	laying	spreadings		
	comp.	work			
		P-15			
170.56 y ²	9	5492219		8	936748
6/	Plw & app.	Prime coal.			
		with	SS		
		P-15			
2274.13 y ²	9	6242		9	141974
7/	Plw & app.	back coal.			
		with	SS		
		P-16			
8185.27 y ²	9	21234		1	174674
8/	Plw	laying	rolling		
	comp.	for patch	SS		
		P-16			
2274.13 y ²	9	275506		9	625522

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/11	Piv & laying	303C with			
	100-120 TPT				
		P. 16			
147.287 ³	Q 9	15359.46		1	2269821 -
10713	Const 8-40.2nd				
	Rec 730 ft				
		P-12			
123.407 ³	Q 9	9231.52		1	1139170 -
11/4	Const 9 Subgrade 4 earth				
	shoulder				
		P. 12			
1557.04 ³	Q 9	243.73		1	378035 -
12/	Piv & laying	89 Rec			
	1715 ft	stone			
		P-17			
4 No	Q 9	3313.51		1	13254 -
12/	Piv & laying	9 Rec 715			
	2007	stone			
		P-12			
9 No	Q 2	899.33		1	8094 -
14/	Piv & laying	9 Rec 600			
	material				
		P-17			
10 No	Q 1	4991.05		1	49911 -
15/	600mm Circular				
		P-17			
10 No	Q 1	6433.11		1	64331 -

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/	600 mm x 400 mm				
	400				
		P-17			
7 No ①	5501.54			9	38571.0
17/	Planting 9 trees by 12m				
	and 8.4				
		P-17			
91 No ①	1038.71			8	34523
18/	Piv & laying of hot gips				
	Road marking				
① BT	8.4				
		P-18			
310.407 ² ①	823.80			9	255708
19/ ①	cc Pavement				
		P-18			
39.607 ² ①	926.43			9	36687
20/	By 17 work in 17 (1.1)				
	on 17				
		P-18			
14.407 ² ①	8893.67			9	128069
21/	Plastering with 1:4				
	on 17				
		P-18			
100.807 ² ①	230.89			9	23274
22/	Painting two coats including				
		P-18			
100.807 ² ①	117.85			9	11079

Continuation

T 7370555.0

P.T.O

Continuation

27

27

Continuation

**Executive Engineer
RWD WORKS DIVISION
Pakaridaval**

2nd on ~~Final~~ Final Bill.

28

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Memo of Payment-				418927 = ∞
	335/4 = W	2% G.T	—		8379 = ∞
		1% L.C	—		4189 = ∞
	28-5%	S.D	—		20946 = ∞
		BY C.F.M.S	—		385413 = ∞
		Total-			418927 = ∞

Passed for Rs - 418,927 = IN (Rupees Four
Lakh Eighteen Thousand Nine Hundred Twenty
Seven only.

Executive Engineer
RWD WORKS DIVISION
Pakaridaxal
Dm Adk3.

Continuation