

प्रमाणित किया जाना
है कि मापी पुल में मरिन
टंकित 100 फुट के लिए
(1514 क मरिन, R. W.)
पानी के पदनाम वे निर्धारित
किया जा रहा है


Executive Engineer
RWD Works Division
19992 Karidaya
6.1.23

Sch. XLV - Form No. 134

पुनर्निर्माण DIVISION

पानी SUB-DIVISION

Measurement Book

No.

1343

Name _____

Date of first entry _____

Date of last entry _____

Est. on A/C Bill.

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record measurement					
N/W:- Const. of Rd. 00 C. D. work from					
Bhakturiga to Mahanadi via.					
Sarawga under M/R-3054.					
(N)M-P-2018)					
Package NO - MR - N/2018-23					
Block - Patnali					
Agency - Dharendra Const. Pvt. Ltd.					
S.K. Nagar, Motihari,					
East Champaran.					

A/R. NO - 22 MBD/2022-23.					
Date of work order - 03.1.2023.					
Date of completion - 2.10.2023.					
(1) P.V. & fixing of typical M/R inter-					
motor sign board - do - E/D					
					2 Nos.
(2) Clearing & grubbing of					
land - do - do - E/D					
1 x 2 x 10 x 30.00 x 1.125 = 675.00 m ²					
3 x 2 x 30.00 x 1.125 = 202.50 m ²					
2 x 25 x 30.00 x 1.125 = 1687.50 m ²					
2 x 30 x 30.00 x 1.125 = 2025.00 m ²					
2 x 22 x 30.00 x 1.125 = 1485.00 m ²					
2 x 4 x 30.00 x 1.125 = 270.00 m ²					

Continuation

$$\frac{6345.00 \text{ m}^2}{10,000} = 0.6345 \text{ Hk.}$$

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ P.V. M.S. (P.C.C. 1:2:5) - in found - do - do - B.I.					
H.W. - $2 \times 2 \times 6.45 \times 1.40 \times 0.15 =$					$5.40 m^3$
B. Pipe - $2 \times 4.05 \times 1.53 \times 0.25 =$					$3.76 "$
					$9.16 m^3$
7.2.23 - J.E.					
⑨ P.V. P.C.C. M20 in found - Sub. - struc. - do - B.I.					
H.W. - $2 \times 2 \times 6.15 \times 1.25 \times 0.40 \times 3.18 =$					$64.52 m^3$
					5.904
Parapet - $2 \times 2 \times 6.15 \times 0.40 \times 0.60 =$					$9.57 m$
Less for P.V. - $2 \times 2 \times 0.7857 \times 1.23 \times 0.622 \times 2.34 =$					$2.34 "$
					$67.484 m^3$
					Limit - $61.58 m^3$
⑩ P.V. & Laying R.C.C.H.P. NP3 with dia. 100 mm - do - do - B.I.					
$2 \times 3 \times 2.50 m =$					$15.0 m^3$
					
24.2.23 - J.E.					
⑪ Painting on parapet wall - do - B.I.					
Top - $2 \times 2 \times 6.15 \times 0.40 =$					$9.84 m^2$
End side - $2 \times 4 \times 0.40 \times 0.60 =$					$1.92 "$
outer corner $2 \times 2 \times 6.150 \times 0.60 =$					$29.52 "$
Continuation					$41.28 m^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Exca. for roadway in Soil (Box cutting)-do-B.I.					
B.T. Portion -					
2 x 20 x 30.00 x 0.525 x 0.300 =					189.00 m ³
2 x 10 x 30.00 x 0.525 x 0.300 =					94.50 "
2 x 20 x 30.00 x 0.525 x 0.300 =					189.00 "
2 x 1 x 15.00 x 0.525 x 0.300 =					4.73 "
					477.23 m ³
C.C. Portion -					
2 x 20 x 30.00 x 0.375 x 0.175 =					78.75 m ³
2 x 20 x 30.00 x 0.375 x 0.175 =					78.75 "
2 x 2 x 30.00 x 0.375 x 0.175 =					7.87 "
2 x 1 x 25.00 x 0.375 x 0.175 =					3.98 "
					168.75 m ³
Total Qty. = 477.23 + 168.75 =					645.88 m ³
(13) Const. of C.S.B. grading-I by P.V. well graded material - -do-do-B.I.					
B.T. Portion -					
2 x 20 x 30.00 x 0.525 x 0.150 =					94.50 m ³
2 x 10 x 30.00 x 0.525 x 0.150 =					47.25 "
2 x 20 x 30.00 x 0.525 x 0.150 =					94.50 "
2 x 1 x 15.00 x 0.525 x 0.150 =					2.36 "
P.C.C. Portion - 2 x 20 x 30.00 x 0.375 x 0.100 =					45.00 "
2 x 20 x 30.00 x 0.375 x 0.100 =					45.00 "
2 x 2 x 30.00 x 0.375 x 0.100 =					4.50 "

Continuation

C.O. - 94 - 333.11 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$2 \times 20 \times 30.10 \times 0.375 \times 0.075$					$33.75 m^3$
$2 \times 10 \times 30.10 \times 0.375 \times 0.075$					$= 16.875$
$2 \times 20 \times 30.10 \times 0.375 \times 0.075$					$= 33.75$
$2 \times 1 \times 15.10 \times 0.375 \times 0.075$					$= 0.84$
					$85.21 m^3 \text{ (A)}$
Pot-patch - $9 \times 9.10 \times 1.90 \times 0.075$					$= 11.67 m^3$
$5 \times 8.30 \times 2.10 \times 0.075$					$= 6.93$
$6 \times 8.10 \times 1.90 \times 0.075$					$= 6.93$
$7 \times 7.70 \times 1.80 \times 0.075$					$= 7.98$
$4 \times 9.10 \times 2.10 \times 0.075$					$= 5.46$
$8 \times 8.80 \times 1.90 \times 0.075$					$= 10.03$
$5 \times 9.10 \times 2.10 \times 0.075$					$= 6.83$
$9 \times 7.20 \times 1.90 \times 0.075$					$= 9.23$
$8 \times 7.80 \times 1.70 \times 0.075$					$= 7.96$
$6 \times 7.80 \times 1.60 \times 0.075$					$= 5.62$
$7 \times 7.20 \times 1.70 \times 0.075$					$= 6.43$
$7 \times 4.20 \times 1.60 \times 0.075$					$= 3.53$
$7 \times 5.10 \times 1.60 \times 0.075$					$= 4.28$
$9 \times 8.20 \times 1.70 \times 0.075$					$= 9.41$
$8 \times 8.90 \times 1.50 \times 0.075$					$= 8.01$
$3 \times 20.10 \times 0.70 \times 0.165 \times 0.075$					$= 3.04$
			2		$111.34 m^3$
Total qty - A+B = $85.21 + 111.34$					$= 196.55 m^3$
					Limit - $196.085 m^3$
<i>Signature</i>					
15.3.23					
S.E.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) P.V. Laying, 200m ²					
compacting W.B.M. for III					
do do B.I.					
B.T. Portion -					
2x 20x30.00x0.375x0.075 =					33.75m ³
2x 20x30.00x0.375x0.075 =					33.75m ³
2x 10x30.00x0.375x0.075 =					16.87m ³
2x 1x30.00x0.375x0.075 =					0.84m ³
					85.21m ³ - (A)
C.C. Portion -					
2x 20x30.00x0.375x0.075 =					33.75m ³
2x 20x30.00x0.375x0.075 =					33.75m ³
2x 2x30.00x0.375x0.075 =					3.37m ³
2x 1x25.00x0.375x0.075 =					1.14m ³
					79.27m ³ (B)
Port Patch in B.T. Portion -					
3x 10.00x2.10x0.075 =					14.18m ³
5x 9.10x2.20x0.075 =					7.51m ³
6x 8.90x2.10x0.075 =					8.41m ³
7x 8.50x2.00x0.075 =					8.93m ³
4x 10.00x2.20x0.075 =					6.60m ³
8x 9.70x2.10x0.075 =					12.92m ³
5x 10.00x2.20x0.075 =					8.95m ³
3x 7.90x2.10x0.075 =					11.20m ³
6x 9.40x1.90x0.075 =					8.04m ³
7x 8.60x2.00x0.075 =					9.03m ³

Continuation


C.C. Portion - 94.37m³



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Qty-	34.37 m ³
4 x 12.00 x 0.80 x 0.075 =					2.88 "
7 x 5.00 x 1.90 x 0.075 =					4.99 "
7 x 5.60 x 1.80 x 0.075 =					5.29 "
9 x 9.00 x 4.60 x 0.075 =					27.95 "
8 x 9.80 x 4.40 x 0.075 =					25.87 "
3 x 20.00 x $\frac{0.70 + 0.65}{2}$ x 0.075 =					3.04 "
8 x 9.00 x 2.00 x 0.075 =					10.80 "
				172.39 m ³ - (C)	
				172.39 m³ (C)	
Total Qty. = A + B + C				172.39	
= 85.21 + 72.97 + 14.21 =					329.81
Ans.					
5.4.22.					
J.E.					

(14) const. of un-reinforced					
P.C.C. M30 grade in Rd. -					
— do — do — B.I.					
15.00 x $\frac{7.25 + 3.75}{2}$ x 0.160 =					13.20 m ³
5 x 30.00 x 3.75 x 0.160 =					90.00 "
5 x 30.00 x 3.75 x 0.160 =					90.00 "
5 x 30.00 x 3.75 x 0.160 =					90.00 "
1 x 20.00 x $\frac{3.75 + 6.5 + 5.75}{3}$ x 0.160 =					14.93 "
5 x 30.00 x 3.75 x 0.160 =					90.00 "
5 x 30.00 x 3.75 x 0.160 =					90.00 "
3 x 30.00 x 3.75 x 0.160 =					54.00 "
1 x 20.00 x $\frac{3.75 + 4.4 + 3.75}{3}$ x 0.160 =					12.69 "
4 x 30.00 x 3.75 x 0.160 =					72.00 "

Continuation

C.C. Qty. = 616.82 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8.7-8.7-616.82m³
4 x 30.00 x 3.75 x 0.160					= 721.60m ³
1 x 20.00 x 3.75 + 4.125 x 3.75 x 0.160					= 12.48m ³
		3			
3 x 30.00 x 3.75 x 0.160					= 54.00m ³
1 x 25.00 x 3.75 x 0.160					= 15.00m ³
1 x 15.00 x 3.75 + 4.25 x 3.75 x 0.160					= 9.60m ³
			2		<u>779.90m³</u>
					Limit - 778.71m ³
					
5.4.23.					
J.E.					

(15) P.V. primary court - do - E.I.					
Qty. vide Item NO. (15) P. (7)					
85.21 ÷ 0.075 = 1136.13m ²					
Qty. vide Item NO. (15) P. (8)					
172.39 ÷ 0.075 = 2298.53m ²					
					3434.66m²
					
3.5.23.					
J.E.					
(16) P.V. tack court - do - E.I.					
Qty. vide Item NO. (15) - 3434.66m ²					
(17) P.V. m.s.s. - do - E.I.					
Qty. vide Item NO. (16) - 3434.66m ²					
					
3.5.23.					
J.E.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) P.V. tack coat - 16 B.S.					
1 x 15.00 x 3.75					56.25 m ²
8 x 30.00 x 3.75					900.00 "
1 x 30.00 x $\frac{3.75 + 4.30 + 3.75}{3}$					118.00 "
5 x 30.00 x 3.75					562.50 "
5 x 30.00 x 3.75					562.50 "
1 x 45.00 x $\frac{3.75 + 4.3 + 3.75}{3}$					177.00 "
6 x 30.00 x 3.75					675.00 "
1 x 35.00 x $\frac{3.75 + 4.9 + 3.75}{3}$					144.66 "
4 x 30.00 x 3.75					450.00 "
1 x 45.00 x $\frac{3.75 + 5.9 + 3.75}{3}$					201.00 "
5 x 30.00 x 3.75					562.50 "
5 x 30.00 x $\frac{3.75 + 3.95}{2}$					115.50 "
1 x 30.00 x $\frac{3.95 + 3.75}{2}$					115.50 "
1 x 30.00 x $\frac{3.95 + 3.75}{2}$					115.50 "
2 x 30.00 x 3.75					225.00 "
1 x 30.00 x $\frac{3.75 + 3.85}{2}$					114.00 "
1 x 30.00 x $\frac{3.85 + 3.75}{2}$					114.00 "
4 x 30.00 x 3.75					450.00 "
1 x 25.00 x $\frac{3.75 + 5.00 + 9.00}{3}$					147.91 "
					5806.82 m ²
(19) P.V. tack coat by SBC - 16 E/I					
Qty. of tack coat by SBC - (18)					
5806.82 x 0.025					145.17 m ³
1015.23					
J.E.					

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) Const. of sub-structure earthen shoulder - E.I.					
B.T. portion - $2 \times 20 \times 30.10 \times 0.80 \times 0.420 = 403.20 m^3$					
$2 \times 20 \times 30.10 \times 0.80 \times 0.420 = 403.20 m^3$					
$2 \times 10 \times 30.10 \times 0.80 \times 0.420 = 201.60 m^3$					
$2 \times 1 \times 15.10 \times 0.80 \times 0.420 = 10.08 m^3$					
C.C. portion - $2 \times 20 \times 30.10 \times 0.50 \times 0.250 = 150.10 m^3$					
$2 \times 20 \times 30.10 \times 0.50 \times 0.250 = 150.10 m^3$					
$2 \times 2 \times 30.10 \times 0.50 \times 0.250 = 15.10 m^3$					
$2 \times 1 \times 15.10 \times 0.50 \times 0.250 = 6.25 m^3$					
					1339.33 m ³
(21) P.V. - fixing K.M. stake - - do - do - E.I.					4 NOS.
(22) P.V. - fixing 200 m. 3rd line Post - do - E.I.					11 NOS.
(23) P.V. - laying of thermoplastic compound - - do - do - E.I.					
(i) B.T. portion - $2 \times 20 \times 30.10 \times 0.10 = 120.10 m^3$					
$2 \times 20 \times 30.10 \times 0.10 = 120.10 m^3$					
$2 \times 10 \times 30.10 \times 0.10 = 60.10 m^3$					
$2 \times 1 \times 15.10 \times 0.10 = 3.10 m^3$					
					303.10 m ³

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(ii) Pedestrian crossing -					
	2	6.00	0.50		6.00 m ²
(iii) C.C. portion -					
	2	20.00	30.00	0.10	120.00 m ²
	2	20.00	30.00	0.10	120.00 m ²
	2	2	30.00	0.10	12.00 m ²
	2	1	25.00	0.10	5.00 m ²
					257.00 m ²
(24) P.V. firing of mandatory					
in informational sign board					
do - do - E.I.					
(i) 600 mm triangular board - 28 NOS.					
(ii) 600 mm circular board - 16 NOS.					
(iii) 600 x 450 mm rectangular board - 8 NOS.					
(iv) 900 mm octagon board - 2 NOS.					
(25) Planting of tree by the Rd. Side - 154 NOS.					
(26) Half brick circular tree - 154 NOS.					
(27) P.V. firing of maintenance board - do - E.I.					
					1 NOS.
16.5.93 J.E.					16.5.93 J.E.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost.					
(1) P.V. & fixing & typical					
M/R infirmatory sign.					
with Logo & maintenance board.					
— do — do — E.I.					
Qty. vict. m.B.P. NO. (1) — 2 NB.					
" " " (12) — 1 "					
3 NB.					
@ 107.57 = 58/each = RS. 322.75 =					
(2/1) Cementing & grubbing rel.					
Signal — do — E.I.					
Qty. vict. m.B.P. NO. (1)					
0.6345 Hec. @ 620.32 = 43/Hec. = RS. 393.60 =					
(3/18) P.V. & laying of 300 mm					
dia. H.P. — do — E.I.					
Qty. vict. m.B.P. NO. (2)					
300 mm @ 1075 = 90/m = RS. 322.50 =					
(4/29) Dismantling of cement					
concrete — do — E.I.					
Qty. vict. m.B.P. NO. (2)					
1.62 m ³ @ 581 = 36/m ³ = RS. 94.2 =					
(5/30) Dismantling existing					
struc. of Brick work —					
— do — do — E.I.					
Qty. vict. m.B.P. NO. (2)					
61.38 m ³ @ 281 = 73/m ³ = RS. 1729.3 =					

Continuation

C.O. RS. 122124 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF-RS 12	2124 = 00
(6/21) Removing all type H.P.					
— do — do — E.I.					
Qty. wide T.M.B.P. NO. — (2)					
10.10 m. @ 286 = 70/m				RS 2867	= 00
(7/23) E.W. in enca. in found.					
— do — do — E.I.					
Qty. wide T.M.B.P. NO. — (2)					
59.58 m ³ @ 326 = 71/m ³				RS 19465	= 00
(8/24) Plv. P.C.C. M ₁₅ in found.					
— do — do — E.I.					
Qty. wide T.M.B.P. NO. — (5)					
9.16 m ³ @ 7353 = 09/m ³				RS 67791	= 00
(9/25) Plv. P.C.C. M ₂₀ in found.					
Sub-struc. — do — E.I.					
Qty. wide T.M.B.P. NO. — (3)					
61.58 m ³ @ 8401 = 81/m ³				RS 517385	= 00
(10/27) Pl. as laying R.C.C.H.P.					
NP 3 with 150 mm dia. —					
— do — do — E.I.					
Qty. wide T.M.B.P. NO. — (3)					
15.10 m. @ 7057 = 65/m				RS 105865	= 00
(11/26) Painting of parapet do E.I.					
Qty. wide T.M.B.P. NO. — (3)					
41.28 m ² @ 116 = 86/m ²				RS 4824	= 00
				C.B. RS 840249	= 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. RS. 840249260
(12/6) Enca. for roadway					
total B.F. cutting - do E.I.					
Qty. Wick T.M. B.P. NO. - (4)					
645.88 m ³ @ 102 = 61/100 ³ RS. 66274 = 40					
(13/4) Const. of G.S.B. grading					
by well graded material -					
— do — do — E.I.					
Qty. Wick T.M. B.P. NO. - (5)					
429.98 m ³ @ 266 = 84/100 ³ RS. 1144108 = 0					
(14/5) P.V. laying & spreading					
compacting W.B.M. for II					
— do — do — E.I.					
Qty. Wick T.M. B.P. NO. - (6)					
196.085 m ³ @ 576 = 32/100 ³ RS. 1129905 = 0					
(15/6) P.V. laying, spreading					
compacting W.B.M. for III					
— do — do — E.I.					
Qty. Wick T.M. B.P. NO. - (8)					
329.87 m ³ @ 542 = 87/100 ³ RS. 1789172 = 40					
(16/11) Const. of un-reinforced					
P.C.C. M30 in Rd - do E.I.					
Qty. Wick T.M. B.P. NO. - (9)					
778.71 m ³ @ 576 = 67/100 ³ RS. 7607740 = 0					
(17/7) P.V. applying prime					
coat with SS - do E.I.					
					C.B. RS. 12577450 = 0

Continuation

12577448 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				12577448	
				B-7-8-29	577450
STY. Viala T.M.B.P.N.D. - (9)					
3434.66m ² @ 62 = 83/m ² - RS-216006 = 00					
(18/8) P.V. as applying tack coat					
with RS, - do - E.I.					
STY. Viala T.M.B.P.N.D. (9) - 3434.66m ²					
" " " " - (10) - 5806.82					
				9241.48m ²	
@ 22 = 60/m ² - RS-2,03,315 = 00					
(19/8) P.V. laying as walking m.s.s					
- do - do - E.I.					
STY. Viala T.M.B.P.N.D. - (9)					
3434.66m ² @ 267 = 82/m ² - RS-919871 = 00					
(20/10) P.V. as laying S.D.B.C. -					
- do - do - E.I.					
STY. Viala T.M.B.P.N.D. - (10)					
145.17m ³ @ 15390 = 79/m ³ - RS-2234281 = 00					
(21/12) const. of sub-grade as earthen					
shoulder - do - E.I.					
STY. Viala T.M.B.P.N.D. - (11)					
1339.33m ³ @ 243 = 73/m ³ - RS-326435 = 00					
(22/12) P.V. as filling km. stone					
- do - do - E.I.					
STY. Viala T.M.B.P.N.D. - (11)					
4405 @ 2786 = 43/each - RS-11946 = 00					
				C.O-RS-16489302 = 00	

Continuation 16489300 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					16489300 =
				B.F. RS. 16489302	
(23/13) P.V. as fixing 200 mm stone					
post - do - do - E.I.					
Qty vide T.M.B. P.N.O. - (11)					
11 NOS. @ 845 = 22/each - RS. 929720					
(24/13) P.V. as laying for app.					
thermo plastic compound -					
do - do - E.I.					
(i) B.P. portion -					
Qty vide T.M.B. P.N.O. - (11)					
303.40 m ² @ 823 = 40/m ² - RS. 249369 = 40					
(ii) pedestrian crossing -					
Qty vide T.M.B. P.N.O. - (12)					
6.40 m ² @ 926 = 40/m ² - RS. 5558 = 40					
(iii) C.C. portion - vide P.N.O. - (19)					
257.40 m ² @ 926 = 40/m ² - RS. 238088 = 40					
(25/14) P.V. as fixing mandatory as					
interimatory sign board - do E.I.					
Qty vide T.M.B. P.N.O. - (12)					
(i) 600 mm x 900 mm square board -					
28 NOS. @ 4404 = 61/each - RS. 123331 = 40					
(ii) 600 mm circular -					
16 NOS. @ 4340 = 61/each - RS. 69450 = 40					
(iii) 600 x 450 mm rectangular -					
8 NOS. @ 4196 = 88/each - RS. 33575 = 40					
(26) 900 mm octagone -					
2 NOS. @ 8641 = 61/each - RS. 17283 = 40					

Continuation

C.O. - RS. 17235230 = 40

17235248 = 40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				17235	2480
				BT-12 1723	5230=00
(26/16) Planting of tree by the					
Rd. Side - do - E/D.					
Qty. Vial. T.M.B. P. No. - (12)					
154 NOS @ 1038 = 17 each RS.					159961=00
(27/17) P.V. for H/B circular					
tree guard - do - E/D.					
Qty. Vial. T.M.B. P. No. - (12)					
154 NOS @ 2289 = 50 each RS.					352583=00
28/17				17747792	
				Total RS. 17747792	
Add. - G.S.T. - 12% - RS.				2129735	
				2129733=00	
" - L.C. - 1% - RS.				1774782	
				177478=00	
Add. - S.Fee - RS.				205785=00	
				20260798	
				RS. 20260770=00	
Less - 5.27% below RS.				1067744	
				1067743=00	
210				19193054	
				RS. 19193027=00	
16/5/23				16/5/23	
J. E.				A 2	
				17/5/23	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
up to date material statement					
Soil	13	39.33	m ³		
Stone Agg.	329	283	"		
Local Sand	259	283	"		
stone metal	636	405	"		
Screening	134	118	"		
murum	1	509	"		
stone metal chips	756	592	"		
course sand	351	833	"		
Stone Agg. chips	300	328	"		
Emulsion (SS ₁)	1.9	19	MT.		
" (RS ₁)	2.5	41	"		
Bitumen (S-90)	23	275	"		
Total Bitumen received by Contractor from					
H.P. Invoice No - 136706-123000143					
dated - 22.4.23					6.957 MT.
H.P. I. No - 136706-123000144 dated 22.4.23					14.885 "
Bitumen taken by M.B. No (346) F-19				Total Bitumen	21.842 MT.
					8.238 "
				Total	30.080 MT.
Consumed Bitumen					23.275 MT.
				Balance Bitumen	6.805 MT.
Emulsion received by contractor from					
H.P. I. No. - 136706-123000145 dated 22.4.23					
				SS ₁	2.000 MT.
				RS ₁	3.200 "
Balance SS ₁	2.000	1.919			= 0.081 MT.
"	RS ₁	3.200	2.541		= 0.659 MT.
16.5.23.					
J.E.					
Continuation					

V2. No. date of
 Pat on Me bill B.F. - 19193054-20
 Sch. XLV-Form No. 134 21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of payment</u>					
5% S. P.					959653-20
2% Sl. am					383861-20
1% W. ay					191931-20
1% C. as					191931-20
1% S. as					191931-20
(10%) S. P.					205785-20
1% (for plantation)					11973-20
Royalty					152889-20
					2389954-20
Total deductions					227798-20
					16803100-20
Pay by cheque					16915073-20
					Total 19193054-20

Payable for (19193054-20)
Rupees one crore ninety
one lakh ninety three
thousand fifty four only.

19/5/23
 Executive Engineer
 R.W.D. (W) Division
 Palanpur

19/5/23

19/5/23

Continuation

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		P. 13			
0.6345 H.P. @ 2	62032	48	2		39360 -
3/	Plv & 1/2 in 200 mm dia				
	H.P. 1/2				
		P. 13			
30 ft @ 2	1075	20			32256 -
4/	Disinfecting & existing				
	cane cuts				
		P. 13			
1.624 ³ @ 2	587	36			94200 -
5/	Disinfecting existing				
	Structure & 1/2				
		P. 13			
61.38 ft @ 2	281	73			17293 -
6/	Removing all 1/2				
	H.P.				
		P. 14			
10 ft @ 2	286	70			28070 -
7/	1/2 in excavation				
	in 1/2				
		P. 14			
59.58 ft @ 2	326	71			19465 -
8/	Plv 1/2 in 1/2				
		P. 14			
9.16 ft @ 2	7393	09			67721 -
9/	Plv 1/2 in 1/2				
		P. 14			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
61.58 y ² @ 8401.81					1. 517383.7
107 P/v & laying Rec NP ³					
1000 y ² in 1200 H.P					
P. 14					
15. Rm @ 2. 7057.65					2. 105865.7
111 Painting & plaster					
Wall					
P. 14					
41.28 y ² @ 2. 116286					2. 4824.7
129 Reception area for way					
in soil (Box cutting)					
P. 15					
645.88 y ² @ 2. 102261					2. 66274.7
139 Const. of G.S.B G. D by					
flv wall & P					
P. 15					
429.98 y ² @ 2. 2660.84					2. 1144108.7
141 P/v laying spreading &					
comp. WB'ly II					
P. 15					
196.085 y ² @ 2. 5762.32					2. 1129905.7
157 flv laying spreading and					
comp. WB'ly III					
P. 15					
329.87 y ² @ 2. 5423.87					2. 1789172.7
161 Const. of un. reinforced					
Rec 720 c/c					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		P-15			
778.717 ³ @ 1. 9769 = 87					1. 7607740.
17/		Piv & applying Pome.			
		and with SS,			
		P-16			
3434.667 ² @ 1. 6289					1. 216006.
18/		Piv & applying tax cont			
		with 751			
		P-16			
9241.487 ² @ 1. 2200					1. 203313.
19/		Piv 1/2 of rolling & csg.			
		10. 5m for 755			
		P-16			
3434.667 ² @ 1. 267.82					1. 919871.
20/		Piv 1/2 of sand will			
		100-120 T/H			
		P-16			
145.177 ³ @ 1. 15390 = 79					1. 2234281.
21/		Const of 54 g to 4 car.			
		this should be			
		P-16			
1339.337 ³ @ 1. 243 = 73					1. 326435.
22/		Piv & fixing 9 Recept			
		key stone			
		P-16			
4 No @ 1. 2986 = 43					1. 11946.

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23/	P/v & fixing 9 1/2 x 7 1/2"				
	gnd 200 y stone				-
	P. 12				
11 No @ 1/2		845.22		1	9297 :-
24/	P/v & laying of h.o. slab.				
	① Road parking BT				-
	P. 12				
303.007 ² @ 9		823		1	249369
25/ (1D)	Pedestrian crossing				
	P. 12				
6.007 ² @ 9		926.40		9	5558 :-
(171)	cc Pavement				-
	P-12				
257.007 ² @ 9		926.40		1	238085 :-
23/ ①	P/v & fixing 9 1/2 x 6 1/2"				
	mm to gnd				-
	P. 12				
28 No @ 1/2		4407.67		2	123331 :-
(11)	600 mm circular				-
	P-12				
16 No @ 1/2		4340.61		2	69450 :-
(11)	600 mm x 450 mm (rect)				
	- 1st H				
	P. 12				
8 No @ 1/2		4196.00		9	33575 :-
①	700 mm det				
	P. 12				
2 No @ 1/2	864 Continuation			2	17283 :-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26/	P/Singh & Co				
	the road side				
	P. 18				
154 No 1	1038.71				159261.00
27/	P/V H/R circular				
	the side				
	P. 18				
154 No 1	2289.50				1.352583.00
					Rs. 17747792.00
Add GST @ 18%					3134603.00
					2129735.00
Add 1 Cur @ 1%					177478.00
Add S. Fee					205785.00
					Rs. 20260798.00
less S. 27 x below					Rs. 2132566.00
					1067744.00
					1123863.00
					Rs. 19193057.00
less provision pay					Rs. 20201803.00
					Rs. 19193057.00
					Rs. 1008749.00
					Rs.
29.7.23.	Suman				
J.E.	24/07/23				
	AE				
	C/P				
	29.7.23				
	Material Statement.				
	- Nil -				
29.7.23.	Amount Received vide BAW A				
J.E.	Letter No 72 Dated 11-05-2023				
	Rs. 1911000.00 = W Fund Receipt				
	19193057.00 = W 1st on M/C Payment				
	17946.00 = W Balance				