

~~NIABARD~~

1566

Schedule XLV-Form No. 134

Baisi

DIVISION

Baisi

SUB-DIVISION

MEASUREMENT BOOK

1st on A/c Bill

Sch.XLV-Form No. 134 ⁵ Abstract

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Contractor:-					
m/s Mahajan					
Construction, professor Colony					
Ramhaghi, pune					
Name of work:-					
Construction of R.C.C.					
Box Bridge at ch 0+700 Km					
in pramukh chowk to sadipura					
Bhuta					
Agreement No:-					
44/SB.D/2022-23					
Date of Agreement:-					
09.02.2023					
Date of Completion:-					
08.11.2023					

Abstract

(1/39) p/v and fixing 'LOGO' of project
information and citizen information
sign board

= 2 Nos vide & TMB P-1

@Rs ~~305~~ 42/ 8691 = 75/each = Rs 17384=00

(2/5) E/work in excav for structures
Comp. as per draw and T-3

= 328.99 m³ vide & TMB P-2

@Rs 305 = 12/m³ = Rs 100381=00

(3/7) p/v and laying p.c.c M-15
levelling course

= 17.39 m³ vide & TMB P-2

@Rs 5715 = 38/m³ = Rs 99390=00

Continuation
90-Rs 217155=00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
4/12 s/f/f HYSD bar reinf in Sub structure comp as per draw and T-S = 12.577 MT vide Δ TMB P-4 @Rs 54269 = 22/MT = Rs 682544 = CO					
5/11 p/v and laying R.C.C M-30 in Sub structure comp. as per draw and T-S = $\frac{106.84 \text{ m}^3}{101.05 \text{ m}^3}$ vide Δ TMB P-4 776017 = CO @Rs 7263 = 36/m ³ = Rs 733963 = CO T = Rs 1633662 = CO T = Rs = 16 75716 = CO					

Material statement

① p.c.c M-15 = 17.039 m ³	3			
Coars Sand = 7.83 m ³	@Rs 175.80/m ³ = Rs 1376 = CO			
40mm Agre = 9.39 m ³	@Rs 494.15/m ³ = Rs 4640 = CO			
20mm Agre = 4.70 m ³	@Rs 604.91/m ³ = Rs 2843 = CO			
10mm Agre = 1.57 m ³	@Rs 668.80/m ³ = Rs 1050 = CO			
R.C.C M-30 = 101.05 m ³				
Coars Sand = 45.47 m ³	@Rs 175.80/m ³ = Rs 7994 = CO			
20mm Agre = 54.57 m ³	@Rs 604.91/m ³ = Rs 33010 = CO			
10mm Agre = 36.38 m ³	@Rs 668.80/m ³ = Rs 24331 = CO			
	T = Rs 75244 = CO			
S.F = 107. Base rate of material = 75244 = 0				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B/F =	Rs	16	3366	2	= 00
Add 12% G.S.T =	Rs	1960	39		= 00
Add 1% L.C.S. =	Rs	163	37		= 00
Add S.F. =	Rs	7524			= 00
T =	Rs	1853	562		= 00
⊖ Below 1% 117 =	⊖ Rs	205	74		= 00
Balance =	Rs	1832	988		= 00

B/f =	Rs	16	7571	6	= 00
Add 12% G.S.T =	Rs	20	1086		= 00
Add 1% L.C. =	Rs	16	757		= 00
Add S.F. =	Rs	7524			= 00
T =	Rs	1901	083		= 00
Below 1% 117 =	⊖ Rs	21	102		= 00
	Rs	187	9981		= 00
18105123 AE					

Continuation