

පැරණිතා සහ පැරණිතා පිළිබඳ තොරතුරු

පත්‍ර පිටුව.

Schedule XLV-Form No. 134

(ප්‍රකාශන - ස්ථ)

අධ්‍යයන විභාග විභාග

ප්‍රකාශන.

SUB-DIVISION

3138

MEASUREMENT BOOK

පිටුව: 25.11.1. කළමනාකරණ.

අංක - 05533/22-23

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—


No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head:	MMGSY (SC).				
Name of work:	Construction of road & C.I/C				
Sys maintenance from	Barbatti to				
Barbatti	Dalit Tula Ganesha Ram House.				
Agency:	Kundan Kumar				
At:	Jamui road Sikanara P.O. + P.S. Sikanara				
Dist:	Jamui				
Agreement NO:	5 (SAD) 2022-23.				
Date of work order:	29.11.22.				
Date of completion:	28.11.23.				

Date of measurement:	10/7/23				
Date of Entry:	10/7/23				
1) Setting out work providing & fixing B.M. Pillar & do all C-Job					
0.800 km. CIUP-SPTMB					
2) Clearing & grubbing of Road land					
do do all C-Job					
26 x 30.00m x 3.50m = 2730.00 m ²					
1 x 20.00m x 3.50m = 70.00 m ²					
2800.00 m ²					
= 0.280 Hect					
CIUP-SPTMB					
10/7/23 JE					
Continuation					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Construction of Sub grade with					
Good quality of Soil do do do					
C. Job					
Adjacent to GSB.					
26 x 30.00m x (2 x 1.49m) x 0.20m =					464.8843
1 x 20.00m x (2 x 1.49m) x 0.20m =					11.9243
Adjacent to G3					476.8043
26 x 30.00m x (2 x 1.295m) x 0.075m =					151.51543
1 x 20.00m x (2 x 1.295m) x 0.075m =					3.88543
					155.4043
Total Qty =					476.80 632.2043
	16/8/23				
JERWIN					
ITOMER					
	17/8/23				
A.E					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT of Cost				
	Est on A/c Bill.				
Head:	MMGSY(SC).				
Name of work:	Construction & maintenance				
	of road & CD for Syk main from Barballa				
	to Barballa Dalib Tola Gansh Ram House.				
Agency:	Kundan Kumar				
At:	Jamui rd Sikandara.				
P.O. & P.S.	Sikandara. Dist: Jamui				
Agreement No:	SI/SBD/2022-23.				
D.O. work order:	29.11.22.				
D.O. Completion:	28.11.2023.				
Date of measurement:	10/7/23, 16/8/23				
Date of Entry:	16/8/23				
Work done					
1/2. Plr & fixing of B.H. pillar					
do do all c. Job vide TMAP-1					
0.28 Hect					
0.80 km @ Rs 31324.52/km-Rs					25,060.24
1/2. Clearing and grubbing of RL					
do do all c. Job vide TMAP-1					
0.280 Hectare @ Rs 51137.38/Ha-Rs					14,318.20
3/4. Construction of embankment					
in road do do all c. Job lead top					
- 100m. vide TMAP-2					
928.375 M ³ @ Rs 148.89/M ³ -Rs					1,38,226.25

Continuation

C/O Rs 1,77,604.24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F	R _s	1,77,604.20	
4/5: Construction of Subgrade with					
Good quality of soil do do					
1872.00 m ³ vide TMAP-3					
476.80 m ³ vide TMAP-4					
2348.80 m ³ @ R _s 192.13/m ³ R _s				4,51,275.20	
5/6: Construction of GSB gradup 2					
with sub grade material					
do do vide TMAP-3					
648.00 m ³ @ R _s 1493.14/m ³ R _s				9,67,555.20	
6/11: A/c laying conduits etc					

of 300mm dia					
vide TMAP-3					
22.50m @ R _s 1598.56/m				R _s 35,968.20	
				R _s 16,32,402.20	
Add GST 12% + L.C. 01% = 13% (+) R _s 2,12,212.20					
S.F. (+) R _s 47,049.00					
				R _s 18,91,663.20	
Less 25.11% below rates					
Agreement (-) R _s 4,74,997.00					
Cydp 27/9/23				R _s 14,16,666.20	
16/8/23 JE RWD Jamu					

Continuation