

Schedule XLV-Form No. 134

Name of work - Ramjee Chak Balunk Sidhara tola to
Vayapur masjid

Danapur

DIVISION

RM/PA/DAN/22/0006

maner

SUB-DIVISION

MBNO-1524

MEASUREMENT BOOK

Name of Agency - Jitendra Kumar

Certified that this book contains
100 (One hundred) Nos of Machine
Pages & Issued to Sri. Rukmuddin
Ansari.....A.E, R.W.D, works
Division. Maner

06.07.23

कार्यपालक अभिवृत्ता
राजीव कार्य विभाग
कचन प्रमंडल, बान्नापुर
May 2023
6/7/2023

Sch. XLV-Form No. 134

Domapur DIVISION

Maner SUB-DIVISION

Measurement Book

No. 1524

Name of officer Rukmuddin Ansari

Date of first entry _____

Date of last entry _____

Measurement

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Rangze Chak Bumb					
Sidhara Taba to Vayapara					
Mazid.					
Agency - Jitendra K.					
Dudhaila, Maner, Patna					
Bihar.					
Agreement No - 04/MBD/2023-					
23					
Dt of Agreement - 26-06-2023					
Time for completion - 9 months.					
Agreement value -					
Construction work -					164.07803
Mainta cost -					29.52884
Total -					193.60687
Rate approval - 0.11% Below					
① S/F/F information sign					
Boatd.					
2 Nos.					
② clearing and grubbing					
road land.					
2x 30.00 m x 0.50 m =					30.00 m ²
2x 30.00 m x 0.60 m =					36.00 m ²
2x 30.00 m x 0.75 m =					45.00 m ²
2x 10x 30.00 m x 1.00 m =					600.00 m ²
Continuation					
					711.00 m ²

Bill no 2nd sheet

30

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
Name of work- Repair and					
5 year maintenance of road					
from Ramjee chaur- Baur-					
Sialhara to Vayapur Maszid					
Agency- Jitendra Kumar.					
Dudhaila, Maner, Patna, Bihar					
Agreement No- 04MRD/2023-24					
Date of agreement- 26.06.2023.					
Time of completion- 9 months.					
Actual date of completion 27.2.2024.					
① SIF 300mm dia brick					
pipe					
$4 \times 4 \times 2.50^m = 40.00^m$ ✓					
② P/V curb of gr III by					
laying & spreading, compacting					
curb of gr III -					
in gap $2 \times 30.00^m \times 3.75^m \times 0.075^m = 16.875^m$ ✓					
③ P/V Prime coat with					
bitumen emulsion (SS-1)					
@ 0.70 to 1.00 kg/m ² -					
in gap $2 \times 30.00^m \times 3.75^m = 225.00^m$ ✓					
④ P/V Tack coat with bitumen					
emulsion (RS-1) @ 0.25					
to 0.30 kg/m ² on granular base -					
in gap $2 \times 30.00^m \times 3.75^m = 225.00^m$ ✓					
⑤ P/V 20mm thick min seal					
Surfacing type - R - -					
in gap $2 \times 30.00^m \times 3.75^m = 225.00^m$ ✓					

Continuation

2nd

44

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Total work done by					16269991.
Less by per Amt 0.11 %					17877
					16252094
Less previous Bill				B	11485462
					4766632
<u>Royalty</u>					
Earth 25.2 x 33				B	832
Bricks 4320 x 45 %				B	194
					1026.
<u>Memo ab pcpmp</u>					
Royalty				B	1026.
S/F				B	82287.
S.D @ 5 %				B	238332
Tree mds				B	86577

9-T			B	47666
L/CO			B	47666
SUST			B	47666
COST			B	47666
By Chy			B	4167746
				4766632

passed by Rs 4766632
 Forty six thousand (9K) six
 six thousand and six
 hundred thirty two Rs only.

20.3.24
 कार्यपालक म. ग. म. म.
 ग्रामीण कार्य विभाग
 कार्य प्रमंडल, रातपुर
 20/3/24

Continuation