

Name of Road :- Dhule to Raghunath Yaday ke Chan to
PMGSY Sadak Hastetwa tak

Schedule XLV Form No. 134.

MMGSY

कार्यपालक अभियन्ता
समीक्षा कार्य विभाग

कार्य प्रमुख, जयनगर

(Gen)

DIVISION

Jaynagar Division

SUB-DIVISION

1256

Measurement Book

Arun Thakur

प्रमाणित किया जाता है कि इस
मापी में मशीन द्वारा मुद्रित 01 से
100 तक अंकित है जो अवर प्रमंडल
पदाधिकारी 07/09/22 के नाम से
निर्गत किया जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

07/09/22
7/9/2022

83 SBD/21-22

7% Bellow

Const - 4660712 =

Maint - 256663 =

Ag. Amount 4917375 =

07.03.22

06.12.22

Sch. XLV-Form No. 134

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

DIVISION

SUB-DIVISION

Measurement Book

No.

1256

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road					
Dholi to Raghunath Vadar					
Ke Ghar to PMasy Sadak					
Hathetwa tak					
Under MMasy (Gen)					
Agency:- Anur Thakur					
Agreement no:- 88-SRD/2021-22					
Agreement value:- 4917375					

Rate :- 7.00% Below

Date of Commence:- 07-03-2022

Date of completion:- 06-12-2022

Date of measurement:- 25.04.2022

Record Measurement

1) providing & fixing of working

B.M pillar 2 Nos per km

& 6 Nos of R.A pillar - do -

- do - £2

1 km - 8 Nos

0.571 km - 5.0 Nos

2) Clearing and Grabbing

Continuation

3rd on A/c B.V

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constr of road Dhola to Raghunath Yadav ke Ghar to PMGSY Sadak Hatletwa tak.					
Under - PMGSY (Scn)					
Agency:- Arun Thakur					
Agreement no:- 83/SBD/2021-22					
Rate :- 2.00X Below.					
Date of Commance:- 07.03.2022					
Date of Completion:- 06.12.2022					
Record Measurement					

1.	Construction of GSB				
	Gr 1 by providing well				
	graded material - do -				
	- do - all Complete Job				
Extra Curv.	13.00X	$\frac{(2.40 + 3.75)}{2} - 3.75$			
				$\times 0.100 =$	2.37 m ³
2.	pro. Laying spreading				
	and Compacting stone				
	aggregate - do - do -				
	- all Complete Job				
Extra curv.	13.00X	$\frac{(2.40 + 3.75)}{2} - 3.75$			
				$\times 0.075 =$	1.78 m ³

Continuation

Sch. XLV-Form No. 134 31
B.F. 4107499

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/22.	pro	and laying R.C.C			
	pipe	NP3 for culverts			
	-do-	-do- all Complete			
	Job'				
	Qty. volc mps	(16)			
	Qty: 2.50m				
	@ Rs 2505.30/m	R			18790
18/23.	painting on parapet				
	wall two Coats - do -				
	-do- all Complete job				
	Qty. volc paint	(2)			
	Qty: 12.480 m ²				
	@ Rs 101.400/m ²	R			1265
		R			4127554
	Add GST @ 12%	R			495306
	Add L.C.E.S.S @ 1%	R			41276
	Add S.Fee @ 10%	R			55568
		R			4719204
	less 20% Below	R			330379
		R			4389325
	less previous pay	R			3781265
		R			608060
	Sd/-				
	14-03-2024				
	J.E				

Continuation