

Ata Sasaram PWD Road to Sirki

mbsy (Awesh) 195

Schedule XLV Form No. 134.

Bikramgarh

DIVISION

Sarjhau

SUB-DIVISION

Measurement Book

698

Balaram Singh

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road!—	A-9 Sasaram pcc				
	Road to Sukhi				
Agency!—	Balram Singh				
Agreement No. —	18 SDD/2023-24				
Agreement Rate —	0.25% Below				
Agreement value —	46381904 = rs (Cons/m)				
Length of Road!—	0.330 km (puly pcc)				
No of CD —	01 (60047 HP)				
Date of Start!—	10.02.24				
	Date of Comp. 09.02.25				
	Recorded by - 15.02.24				
① Setting out pillar . —	—				
	— — — —				
② Bench mark .					
	Bty 1.01 No				
③ Reference pillar					
	Bty 1.01 No				
② pro clearing & grubbing of Road —	— — — —				
	2	4	30	3.0 =	720.07
	2	5	30	3.0 =	900.00
	2	2	30	3.0 =	360.00

Continuation Bty 1980.0;

Howe - 0.1984/9.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record of 29-02-24				
① pro pcc 7.30 Grade -				E/S	
	1	12	5.10	0.16 =	9.79 7 ³
	2	30	3.75	0.160 =	36.00 "
	3	30	3.75	0.160 =	54.00 "
	4	30	3.75	0.160 =	72.00 "
	2	30	3.75	0.160 =	36.00 "
					1
				Qty	207.79 7 ³
29/02/24				29/02/24	

ABSTRACT OF COST

①	Setting out pillar -		
	- E/F P ①		
②	Bench mark		
	1.0 No @ 4490 = 96/each - Rs	4491 = 0	
③	Reference pillar		
	1.0 No @ 2083 = 39/each - Rs	2083 = 0	
④	pro clearing & Grubbing of Road - E/F P ①		
	0.198 Hrs @ 75573 = 34/Hrs - Rs	14964 = 10	
⑤	Cutting of Tree trunk - E/F		
	p. ② 2.0 Hrs @ 357 = 20/each - Rs	715 = 10	

Continuation

Rs 224042.00

Continuation