

श्रीकान्त दुबे

Gosainpur School to Mandir via Kurnatola.

(MMS)

(SC)

Schedule XLV-Form No. 134

Buxar

DIVISION

Cherisa

SUB-DIVISION

Measurement Book

No-1148

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>4th Year Maintenance</u>						
<u>Name of Work :- Maintenance of road from Gosal</u>						
<u>School to Mandir via Kurmi Tola</u>						
<u>Under MMGSY (SC)</u>						
<u>Agency :- Sri Kant Duley</u>						
<u>Agreement No. 31SPD/2015-16</u>						
<u>Date of Work Order :- 28.05.2015</u>						
<u>Time of Completion :- 06 Mths (27.11.2015)</u>						
<u>Actual Date of Completion :- 20.11.2015</u>						
<u>Rate Quoted :- 10% below as per Agreement</u>						
<u>Items of Work</u>						
① <u>Restoration of inlets with soil with</u>						
<u>da-da all complete gals.</u>						
$9 \times 7.00m \times 1.00m \times 0.30m = 18.90m^3$						
$2 \times 12 \times 5.00m \times 1.00m \times 0.25m = 30.00m^3$						
$19 \times 3.50m \times 0.90m \times 0.20m = 11.97m^3$						
<u>Qty = 60.87 m³</u>						
② <u>Making up of chattri shoulders</u>						
<u>with fresh soil with all complete gals.</u>						
$7 \times 29.00m \times 1.10m = 223.30m^2$						
$19 \times 23.00m \times 1.00m = 437.00m^2$						
<u>Qty = 660.30 m²</u>						
③ <u>Pat holes repair with W.B.M. G.M.</u>						
<u>with da-da all complete gals.</u>						
$9 \times 3.50m \times 2.50m = 78.75m^2$						
$8 \times 2.00m \times 1.50m = 24.00m^2$						
<u>Qty = 102.75 m²</u>						
④ <u>Patch repairs over pat hole with</u>						
<u>20mm thick premix Graped with</u>						
<u>seal Coat type-B with all complete gals.</u>						

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
9 x 3.50 m x 2.50 m =					78.75 m ²
8 x 2.00 m x 1.50 m =					24.00 m ²
				Qty =	102.75 m ²

- ⑤ Maintenance of C.D. Work = 1.00 Nos.
 ⑥ Maintenance of road signal = 0.700 km
 ⑦ Maintenance of 200 m and km stones = 0.700 km
 ⑧ Cutting of branches of trees and shrubs = 50.00 Nos.
 ⑨ White washing of parapet wall of C.D. = 35.00 m²

M. Basole
 15.11.2019

J. E. Chaudhary

Materials Statement

Earth = (60.87 + 99.00) = 159.87 m³

Stone total G.III = 9.33 m³, Stone & screening = 1.85 m³

Emulsion = 20.83 kg, Bitumen = 195.23 kg

Crushed Stone Aggregate = 2.77 m³

ABSTRACT OF COST

- ① Restoration of road curb with soil.
 vide T.M.B. Page No. 37
 Qty. 60.87 m³ @ Rs 307 = 13/m³ — Rs. 18,695 =
- ② Making up of earthen shoulder with soil.
 vide T.M.B. Page No. 37
 Qty. 660.00 m² @ Rs 48 = 30/m² — Rs. 31,878 =
- ③ Pot holes repair with W.B.M. G.III
 vide T.M.B. Page No. 37
 Qty. 102.75 m² @ Rs 107 = 75/m² — Rs. 11,071 =
- ④ Patch & repair of pot holes with 20 mm thick
 premix Carpet with seal Coat type-B.
 vide T.M.B. Page No. 38.
 Qty. 102.75 m² @ Rs. 250 = 91/m² — Rs. 25,771 =

Continuation

Qo-Rs. 87,415 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F	Rs 87,415=
⑤ Maint. of C.D. work					
vide T.M.B. Page No. 38.					
Qty. 1.00 Nos. @ Rs 866 = 36 each				Rs	866=
⑥ Maint. of signs of Road					
vide T.M.B. Page No. 38					
Qty. 1.700 km @ Rs 865 = 69/km				Rs	606=
⑦ Maint. of 200m and km stones					
vide T.M.B. Page No. 38.					
Qty. 2.700 km @ Rs 568 = 97/km				Rs	396=
⑧ Cutting of branches of trees and shrubs					
vide T.M.B. Page No. 38					
Qty. 50.00 Nos. @ Rs 34 = 03 each				Rs	1702=
⑨ White washing of parapet walls of C.D.					
vide T.M.B. Page No. 38.					
Qty. 35.00 m ² @ Rs 12 = 66/m ²				Rs	442=
				Total Rs	91,428=
Less to % rate less as per Rs. return				Rs	9143=
				Net Payment	Rs 82285=
M.B. work					
15.11.19					
J.E. Chavla					

Sch. XLV-Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>5th Year Maintenance</u>					
<u>Name of Work:- Maintenance of road from Gogripur School to Mandir via Kurmi Tala Undummesy (SC)</u>					
<u>Agency:- Smt Kant Duley.</u>					
<u>Agreement No. 31 S.B.D / 2015-16</u>					
<u>Date of Work Order:- 28.05.2015</u>					
<u>Time of Completion:- 06 Months (27.11.2015)</u>					
<u>Actual Date of Completion:- 20.11.2015</u>					
<u>Rate Quoted:- 10% Below as per Agreement.</u>					

Items of Work① Restoration of rain cuts with soil.

7 x 8.00 m x 1.00 m x 0.30 m	=	16.80 m ³
6 x 9.00 m x 1.00 m x 0.25 m	=	13.50 m ³
2 x 17 x 4.00 m x 1.00 m x 0.25 m	=	34.00 m ³
11 x 2.50 m x 0.90 m x 0.20 m	=	4.95 m ³
	Qty =	69.25 m ³

② Making up of earthen shoulders with soil.

9 x 27.00 m x 1.00 m	=	243.00 m ²
17 x 21.00 m x 1.00 m	=	357.00 m ²
10 x 15.00 m x 1.00 m	=	150.00 m ²
	Qty =	750.00 m ²

③ Pat holes repair with W.B.M. Grit

with do-do-all complete job.

11 x 3.00 m x 2.50 m	=	82.50 m ²
13 x 2.00 m x 1.50 m	=	39.00 m ²
	Qty =	121.50 m ²

④ Patch repair over pat holes with 20 mm

thick premix Carpet with seal coat type B.

11 x 3.00 m x 2.50 m	=	82.50 m ²
13 x 2.00 m x 1.50 m	=	39.00 m ²

Continuation
Qty = 121.50 m²

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
⑤ Maintenance of C.D. Works. =					1.00 Nos.
⑥ Maintenance of road signs. =					0.700 km.
⑦ Maintenance of km and 200 Meters =					0.700 km
⑧ Cutting of branches of trees and shrubs =					50.00 Nos.
⑨ White washing of parapet walls of C.D. =					35.00 m ²

M. Basal
26.02.2021
J. Eckaus

on 26/02/21
A10

Materials Statement

Earth = $(69.25 + 112.50) = 181.75 \text{ m}^3$

Stone metal Gr. III = 11.03 m^3 Stone screening = 2.19 m^3 ,

Emulsion = 36.45 kg Bitumen = 230.85 kg

Crushed stone Aggregate = 3.28 m^3

ABSTRACT OF COST

① Restoration of road cuts with soil.

vide T.M.B. Page No. 41.

Qty. 69.25 m^3 @ Rs. $307 = 13 / \text{m}^3$ — Rs. $21,269 = \infty$

② Making up of earthen shoulders with soil.

vide T.M.B. Page No. 41.

Qty. 750.00 m^2 @ Rs. $48 = 30 / \text{m}^2$ — Rs. $36,225 = \infty$

③ Patching repair with W.B.M. Gr. III.

vide T.M.B. Page No. 41

Qty. 121.50 m^2 @ Rs. $107 = 75 / \text{m}^2$ — Rs. $13,092 = \infty$

④ Patch repair over hot bit. with 20mm

thick premix Carpet with seal coat type

vide T.M.B. Page No. 41

Qty. 121.50 m^2 @ Rs. $250 = 81 / \text{m}^2$ — Rs. $30,473 = \infty$

C/O Rs. $1,01,059 = \infty$

Continuation