

Sch.XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>5th year maintenance bill</u>					
<u>Name of work</u> - Loaz to Upadhaya					
to be under GDSNY					
Agency - Animesha Construction					
Agreement No - 15/UTSNV/S30/18-19					
Date of Commencement - 28/9/18					
Actual Date of Completion - 16/2/19					
Date of entry - 14/2/2024					
<u>Record Entry</u>					

1/15-1A Restoration of drain					
cut with soil do do					
all complete job					
17.25 m	1.20	$\times 0.300 =$	6.210 m ³		
25.85 m	1.10	$\times 0.300 =$	8.531 m ³		
30.0 m	$\frac{1.20 + 1.35}{2}$	$\times 0.300 =$	11.475 m ³		
2 x 21.20 m	1.20	$\times 0.300 =$	15.264 m ³		
2 x 13.80 m	1.10	$\times 0.300 =$	9.108 m ³		
2 x 14.10 m	1.10	$\times 0.300 =$	8.46 m ³		
			Qty	59.04 m ³	
			Limit Qty	58.32 m ³	

Continuation

Sch. XLV-Form No. 134

Sch. XLV - Form No. 134		Details of actual measurement				Contents of area
Particulars	No.	L.	B.	D.		
Abstract of cost						
5th year maintenance work bill						
1/15.1A Restoration of						
rain cut with soil						
P-28	2ten	1/15.1A				
58.32 m ³	@	362.32 m ³	=	21131		
2/15.24 maintenance of						
Earth shoulder						
P-29	2ten	2/15.24				
324 m ²	@	56.05 m ²	=	18160		
3/15.9 maintenance of road						
8th do - do						
P-29	2ten	3/15.9				
0.600 km	@	1057.08 km	=	634		
9/15.11 maintenance of 200m						
and kilometre stone						
P-29	2ten	9/15.11				
0.192 km	@	720.41 km	=	138		
10/15.12.1 Cutting of						
branches of tree						
P-29	2ten	10/15.12.1				
4 nos	@	103.47 each	=	414		

Continuatio

Continuation

40477

[illegible]