

1st & 2nd Bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction					
of road from					
SH 69 to Muthia					
Agency: Ram Sewak Prasad:					
Bikram, Patna.					
Agreement No: 08/23-24/SB/1125					
Date of Commencement: 04/01/2024					
Date of Completion: 03/01/2025					

Records Entry:

① Providing & Fixing of working					
benchmark pillars of NOS					
Per km	-	-	-	-	41
Benchmark pillars of NOS					
Per km					= 1.0425
② Reference and pillars of					
NOS Per km					= 3.0425
③ clearing and grubbing					
road land					
2x4x20 0x 3.00					= 10800m ²

Continuation

ABSTRACT OF COST

7

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Providing & fixing of working benchmark.					
Qty. vide TMB P-1					
1.0 NOS @ RS 4540.06 = RS					4540.06
(2/2) Reference pins - e/s					
Qty. vide TMB P-1					
3.0 NOS @ RS 8385.0 = RS					25155.00
(3/3) clearing and grubbing Road Land - e/s					
Qty. vide TMB P-1					
(4/6) Construction of embankment With approved material obtained from borrow pits - e/s					
Qty. vide TMB P-1					
For 100.0m lead					
1044.775m ³ @ RS 206.26 = RS					215495.29
(5/7) Construction of embankment with approved material - e/s					
For 100.0m lead.					
66.687m ³ @ RS 259.60 = RS					17311.94

Continuation RS 294280.87

Sch. XLV—Form No. 134



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/4) Box cutting: excavation for roadway, in soil using manual means - - - 9/1					
Qty. vid TTB P - (4)					
74.750 m ³ @ RS 103.96 = RS 7771.01					
(7/5) Construction of embankment with material obtained from Roadway cutting - - - 9/1					
Qty. vid TTB P - (4)					
44.85 m ³ @ RS 37.99 = RS 1705.25					
Qty. vid TTB P - (6)					
331.035 m ³ @ RS 3154.06 = RS 1044104.25					
(9/10) W.M. in 3 Material - 9/1					
Qty. vid TTB P - (6)					
161.718 m ³ @ RS 4494.22 = RS 726746.27					
(10/18) Providing and fixing 'Logo' of MMUSY Project - 9/1					
Qty. vid TTB P - (6)					
3.0 NOS @ RS 11338.75 = RS 34016.25					
					1
					RS 2108672.50
Add 18% GST					RS 379581.05
					1

Continuation




Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 1% LC					= (+) RS 21086.72
Add 10% SF					= (+) RS 48272.13
					RS 2557592.42
allow 15.05%					(-) RS 384917.65
					RS 2172674.75
Say RS 2172675.00					



 CAP
 800
 09/02/24

Material Statement					
E/W - 1186.212 m ³					
<u>used</u> <u>Stone</u> 53mm to 9.5mm 198.62 m ³ @ RS 931.75 = RS 185045.11 9.5mm to 2.36mm 79.448 m ³ @ RS 429.97 = RS 34160.25 2.36mm below 119.172 m ³ @ RS 264.78 = RS 31554.36 <u>total used</u> Stone 53mm to 2.36mm 195.678 m ³ @ RS 1100.04 = RS 215253.62 Stone screening 38.812 m ³ @ RS 429.97 = RS 16687.99 Continuation 482721.33					


 05/04/24