

MAHARSA CHECK to Mangalot Muslim Tq.

Schedule XLV-Form No. 13

MAHARSA HIGLY 20/10/12 3500/4200

2/2/12

DIVISION

MMGSY-SC

3/2/12

SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MAHARSA - Md. Anisur Rahman.

M.B. No - 1726

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/O:- maderas chowk to maran ahat muslim talo (mhasy-50)					
N/Agency:- MD. Mishur Rahman					
Agri No- 18/5 RD/2018-2019					
Supp Agri- 09/5 RD/2023-2024					
Date of start as per Agri- 01/03/2019					
				22/12/2023	
Date of Comp. as per Agri- 28/02/2020					
				21/12/2024	
Date of Entry:- 03/04/2024					
Abstract of cost					
1. P/V of fix. benchmark pillars - as					

Qty = 2 Nos, VTMBPN-12					
@ 4416.53/each				Rs 88332=00	
42 P/V of fix. benchmark pillars as					
Qty = 3 Nos, VTMBPN-12					
@ 204123/each				Rs 14289=00	
3/3 clearing & grubbing road land - - as					
Qty = 0.619 Hec, VTMBPN-12					
@ 5207.49/Hec				Rs 31017=00	
4/16 P/V and fix. (lagor board of project & utility end board - as					
Qty = 2 Nos, VTMBPN-12					
@ 9914.28/each				Rs 19829=00	

Continuation CO. Rs 73968=00

Sch. XLV-Form No. 134					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B. f. ls	73968=00
5/5 (cont) 2. emb. with lead					
up to 100m - as					
Qty = 2005.65 m ³ , VTM BPN-13					
@ 146.99/m ³					Rs 294810=00
6/6 with lead up to 100m - as					
Qty = 4679.85 m ³ , VTM BPN-13					
@ 129.26/m ³					Rs 604917=00
7/8 (cont) 2 G.S.B by P/V cr-as					
Qty = 811.32 m ³ , VTM BPN-13					
@ 32780.9/m ³					Rs 2659222=00
7/9 P/V, laying, spreading					
& compacting w.B.M cr-3					
Qty = 253.28 m ³ , VTM BPN-13					
@ 4003.34/m ³					Rs 1014002=00
7/1 (cont) 2 un-reinforced					
cement concrete pavement					
(M-30) - - as					
Qty = 324.0 m ³ , VTM BPN-13					
@ 8165.64/m ³					Rs 2645667=00
10/9 E/W work in excar. for					
str. - as					
Qty = 96.01 m ³ , VTM BPN-15					
@ 240.01/m ³					Rs 23043=00
11/9 PN P.C.C M-15 in open 7/12 as					
Qty = 12.0 m ³ , VTM BPN-15					
@ 6470.86/m ³					Rs 77650=00

Continuation (C.O. Rs 7393834=00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			As ft	As	7393834.00
12/12 P.V. laying boulder open - - as					
Qty = 240.0 m ³ , VTM B.P.V. - 15					
@ 3482.75/m				As	835860.00
13/12 P.V. P.C.C m-20 in open					
ft ³ comp. - as					
Qty = 60.93 m ³ , VTM B.P.V. - 16					
@ 7201.45/m ³				As	438784.00
14/12 P.V. & laying filter media on slope - - as					
Qty = 108.0 m ³ , VTM B.P.V. - 16					
@ 4084.91/m				As	441120.00
15/12 P.V. & laying boulder pitching on slope - - as					
Qty = 540.0 m ³ , VTM B.P.V. - 16					
@ 3482.75/m				As	1880685.00
16/12 P.V. P.C.C m-20 in cul -					
str. comp. - as					
Qty = 37.58 m ³ , VTM B.P.V. - 17					
@ 7425.74/m ³				As	279059.00
				As	11269392.00
Less 10% as per Agr. (S.C.)				As	1126939.00
				As	10142453.00
Less previous bill - (S.C.)				As	6563827.00
				Net As	3578626.00
J.E.					

Continuation