

✓
MHMSY

MB No- 3896

Schedule XLV-Form No. 134

Pyrnes

DIVISION

K. Nagar

SUB-DIVISION

K. Nagar Kumbho

MEASUREMENT BOOK

Handir T/s to Pchur.

4th Year Maintenance

1

Name of Work- Abstract of cost
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- <u>Masonry Rd from</u>					
<u>Mandir To/ to Rahus/Prizan</u>					
<u>To/9.</u>					
Agency- <u>Kiran Kumar</u>					
Agreement No - <u>92 SBD/2017-18</u>					
Date of Commencement -					<u>19/06/2018</u>
Date of Completion -					<u>18/06/2019</u>
Actual Date of Completion -					<u>17/06/2019</u>

<u>(1) Restoration of raincuts</u>					
berms with soil, masonry					
171.00 m ³ @ Rs. 34.47/m ³ = Rs. 5958.00					
<u>(2) Making up of berms</u>					
shoulder strip/brg excess soil, from the shoulder.					
95.70 m ² @ Rs. 51.58/m ² = Rs. 4908.90					
<u>(3) Repair of pot holes filled</u>					
with 75 mm WBM.					
196.90 m ² @ Rs. 324.11/m ² = Rs. 63817.00					

Continuation % Rs. 1,72,499.00

