

Buxar Kochas R.C.D Road

Schedule XLV-Form No. 134

to Baha'hi yadav Tola

DIVISION

Rajpura

SUB-DIVISION

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
N/w → Resold Entry					
N/W - Benxan Kochas Rd Road to Basahi Yadav Tola.					
Agency - M/S Devata project Build					
Ag. No- 15 BBD / 2024-2025					
Date of starting - 15/03/2024					
completion date - 14/03/2025					
① Setting out pillars - 1.550 km					
② Clearing and grubbing					
10 X 30m x 3.50m =					1050 m ²
11 X 30m x 3.50m =					1155 m ²
10 X 30m x 3.50m =					1050 m ²
10 X 30m x 3.50m =					1050 m ²
10 Y 30m x 3.50m =					1050 m ²
1 X 22m x 3.50m =					77 m ²
					5482 m ²
					hect = 0.549
F Formula					
18/03/24					
TE					
Jy					
18/3/24					
AC					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st Running Bill					
① Setting out pillars wide					
p.No-1 = 1.55 km					
② clearing and grubbing wide					
p.No-1 = 0.54 hec.					
③ Const ⁿ of embankment from borrow pit wide p.No-3					
					= 1218.30 m ³
④ Box cutting excavation for roadway in soil using manual wide p.No-4 = 26.46 m ³					
⑤ Const ⁿ of embankment material obtained from road wide p.No-4 = 15.87 m ³					
⑥ excavation in soil using hydraulic excavation wide p.No-4 = 26.46 m ³					
⑦ Const ⁿ of subgrade					
⑦ Const ⁿ wide p.No-4 = 2340 m ³					
⑧ P/V G.S.B grading I					
10x30m x 4.050 x 0.200 = 243 m ³					
10x30m x 4.050 x 0.200 = 243 m ³					
10x30m x 4.050 x 0.200 = 243 m ³					
10x30m x 4.050 x 0.200 = 243 m ³					
3x30m + (10) x 4.050 x 0.200 = 81 m ³					
Continuation					1053 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const ⁿ of embankment material obtained from road way side. P.No-5 = $15.87 \text{ m}^3 @ 62.69/\text{m}^3 = \text{Rs } 995=00$.					
(6) Excavation of soil using hand tool vide P.No-5 = $26.46 \text{ m}^3 @ 108.85/\text{m}^3$ $\text{Rs } 2748=00$.					
(7) Const ⁿ of subgrade vide P.No-5 = $2340 \text{ m}^3 @ \text{Rs } 243.79 = \text{Rs } 617269=00$					
(8) P/V GSB grading I vide P.No-5 = $1053 \text{ m}^3 @ 3947.55/\text{m}^3$ = $\text{Rs } 4156770=00$					
(9) P/V MMSY Road - 2 No. vide P.No-6 = $10822.60 = \text{Rs } 21657=00$.					
(10) CD work					
(a) Earthwork in excavation in foundation vide P.No-6 = $46.99 \text{ m}^3 @ \text{Rs } 83.28 = \text{Rs } 3913=00$.					
(b) P/V M15 in foundation vide P.No-6 = $8.54 \text{ m}^3 @ \text{Rs } 7260.94/\text{m}^3$ = $\text{Rs } 62008=00$					
(c) plain / Reinforced cement in Substructure (M20) vide P.No-6 = $41.62 \text{ m}^3 @ \text{Rs } 8461.80 = \text{Rs } 352180=00$					
(d) P/V and laying RCC pipe NP-3 vide P.No-6 = $22.50 \text{ m} @ \text{Rs } 3505.42$ Continuation = $\text{Rs } 78872=00$ $\text{Rs } 5687927=00$					

Continuation