

Gadhya Mahadali Tola To Gadhya Mahadali Tola (MMSY Gen)

Schedule XLV-Form No. 134

PHULPARAS DIVISION

PHUTADNA - I SUB-DIVISION

M.B.NO - 418/2023-24

MEASUREMENT BOOK

Rasul Khan kishor Kumar Yadav

Mr. 219
EXECUTIVE ENGINEER
 Rural Works Department
 Works Division Phulparas
 12-09-2023

PHULPARAS DIVISION
KHUTADUNA SUB-DIVISION

M.B. No. 418/2023-24

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulparas

Name of Officer _____

Date of first entry *CSO* 12-09-2023

Date of last entry _____

Est on A/L Bill

1

Name for work--

Situation of work--

Agency by which work is executed--

Date of measurement--

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work - Const of Rd from Gadhiya Mahade					
Tola to Gadhiya Mahadeh Tola					
Agency - Rajesh Kumar Yadav, Haridwar					
Rustamgarh, Belk Bhawanipur					
Agreement No - 22 SBD / 2023-24					
Date of start - 12/09/2023					
Date of completion - 11/9/2024					

1) Ponding & filling of work
benchmark pillar 2 nos per
 $8 \times 1.193 \text{ K.M} = 9.544 = 10 \text{ nos.}$

2) Clearing and grubbing Rd
land including uprooting wild
 $2 \times 10 \times 30 \times 1.75 \text{ m} = 1050 \text{ m}^2$
 $2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$
 $2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$
 $2 \times 9 \times 30 \text{ m} \times 1.75 \text{ m} = 945 \text{ m}^2$
 $2 \times 23 \text{ m} \times 1.75 \text{ m} = 80.5 \text{ m}^2$
 4175.5 m^2
 0.41755

3) Dismantling of existing abutment
like bridge retaining wall
 $2 \times 4.20 \text{ m} \times 0.85 \times 2.50 = 17.32 \text{ m}^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide T.M.B Pg-17					
2 nos. @ Rs 9197.87 =					18396
Qty vide T.M.B Pg-17					
4 nos. @ Rs 5127.08 =					20508
4) Planting of tree and road					
Qty vide T.M.B Pg-17					
50 nos. @ Rs 1039.34 =					51967
5) Providing and laying of hot					
Qty vide T.M.B Pg-17					
120 m ² @ Rs 762.51 =					91501
6) Providing and laying of hot					
Qty vide T.M.B Pg-18					
118.66 m ² @ Rs 762.51 =					90430
27) Providing and fixing M.M.S.					
Qty vide T.M.B Pg-18					
5 nos. @ Rs 10767.35 =					53837
28) Painting on parapet wall					
Qty vide T.M.B Pg-19					
61.92 m ² @ Rs 109.43 =					6776
					10125644
Add G.S.T 12%					1215077
Add I.C 1%					101256
Add S.F 10%					109113
					11551090
Less 19.99% below as per appr					2309063
					9242027
Minus for previous bill paid					7382950
Continuation Total					1859077

Sumit
10/4/24
AE.

Arvind Sharma
10/4/24
T.E