

1st on 11/11/2023

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from					
Madhopur Susta To Bangra Baid Path					
Agency - Pramod Kumar					
S/o - Krishankant Roy					
Saraiya Khanja chak					
Calgaon, Vaishali					
Agreement No - 09/MBD/2023-24					
PK. No - MR-X/23-24/Muzaffarpur East-1/62					
Approval Date - 10% Bolo					
Date of Commencement - 12.09.2023					
Date of Completion - 11.06.2024					
Date of Entry -					
MEASUREMENT					
① Clearing & Grubbing Road Land					
20					sq
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
2x	4x	30.00x	1.125		270.00sq ²
					1890.00sq ²

Continuation

Particulars	Details of actual measurement				Contents of recd
	No.	L.	B.	D.	
④ Dismentling of existing structure					
..... 20 20 21					
5.858 m ³ VTHBP-23					
(@) 658.77/m ³					Rs 3865.00
⑤ Dismantling R.C.C.					
..... 20 20 21					
3.000 m ³ VTHBP-23					
(@) 1525.28/m ³					Rs 4576.00
⑥ Dismantling stone/brick masonry					
..... 20 20 21					
134.67 m ³ VTHBP-23					
(@) 254.01/m ³					Rs 34202.00
⑦ Removal of all type material					
..... 20 20 21					
25.000 m ³ VTHBP-23					
(@) 32635/4					Rs 8109.00
					Rs 23584823.00
Add GST 18%					Rs 3849269.00
Add Labour cess 1%					Rs 213848.00
Seigniorage					Rs 357107.00
					Rs 25805051.00
Less 10% Retain					Rs 2580505.00
					Rs 23224546.00
Less Previous Payment					Rs 14888218.00
					Rs 8336333.00