

PMOSY ROAD TATVA TO NOA/ITD TOLK

(SC)

Shedule XLV Form No. 134.

UJE

Executive Engineer
R.W.D.(W) Division

Darbhanga-2

DIVISION

Mg Nitg A R 14/15 I

SUB-DIVISION

1238

Measurement Book

10-1238

As HOK Kuma

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[03] P.V. Laying & Rolling of close graded Premix Surface material of 20mm thickness CM.S.S. - do - all comp Job Same Area as in above Item No [02]					
					= 165.2539 m

Rate
05.03.24
JE

Rate
51.31/m

Abstract of C&H
[01] Construction of Refence
& Working BM
Qty vide - Page No - 01 = 01 No.
@ ₹ 4134 = 19 Each — ₹ 4135 = 00

[02] Construction of Refence
Pillar/Burjee
Qty vide - Page 01 = 02 No.
@ ₹ 1913 = 22 Each — ₹ 3826 = 00

[03] Clearing & Grubbing Rev/
Level.
Qty vide - Page No - 01 = 0.17
Hectare

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹52970 = 33/Hectare.					→ ₹9005 = 00
⁰⁴ / ₀₄ Excavation for Road work in Soil.					
Vide - Page No - (03) = 15M ³					
@ ₹75 = 57/M ³ → ₹1134 = 00					
⁰⁵ / ₀₅ Const of Embankment with material from borrow Pits with 1000 M Lead					
Vide - Page No (02)					
= 450.32 M ³					
@ ₹190 = 36/M ³ → ₹85723 = 00					
⁰⁶ / ₀₆ Const. of Embankment with material from borrow Pits with lead up to 100M					
Vide - Page No 02 = 1050.74 M ³					
@ ₹154 = 28/M ³ → ₹162108 = 00					
⁰⁷ / ₀₇ construction of Sub-grade & Earthen Shoulder					
Qty vide P-20 = 343.97 M ³					
@ ₹1.92 = 04/M ³ → ₹66056 = 00					
⁰⁸ / ₀₈ construction of C/S @					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Gr-3 by Pounding well graded material in uniform layer					
Qty vide P-04 = 304.34					
@ ₹ 3201 = 19/m ³					₹ 974250 =
109/109 P.V. laying, Spreading & Compacting WBM - Gr-III					
do - all Comp. Job					
Qty vide P-04 = 152 m ³					
@ ₹ 3983 = 62/m ³					₹ 60590.9 =
110/110 Providing & applying Prime Coat with BT Emulsion					
① Area vide Page No 78					
					= 1291.50 m ²
①① Area vide Page No 30 = 4/165.25 m ²					
					1456.75 m ²
@ ₹ 41 = 16/m ²					₹ 59960 = 00
111/111 P.V. & applying Tack Coat with BT Emulsion:					
Area vide Page No 188/9 = 1291.50					
" " Page No 30 = 4/165.25					
					1456.75 m ²
@ ₹ 14 = 06/m ²					₹ 20482 = 00
112/112 Pounding, Laying & Rolling					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
of close graded Premix Surface material of 20mm thickness					
Area vide P-19 = 1291.50 Sq.m					
@ ₹ 206 = 57/m ²					165.25 Sq.m
					₹ 145675 Sq.m
@ ₹ 206 = 57/m ² - ₹ 300.921 = 00					

13 Construction of un-Reinforced Plain Cement Concrete Pavement with 43 grade cement.

Qty vide P-12 & 13 = 91.80 m³

@ ₹ 7545 = 59/m³ - ₹ 692685 = 00

14 Laying Brick Soling layer on prepared Sub-grade with Brick on End edging

Vide Page No - 20, Item No (5) = 67.50 Sq.m

@ ₹ 480 = 23/Sq.m

₹ 32416 = 00

15 Providing M-15 Grade km side = 02 No

@ ₹ 2471 = 99 Each - ₹ 4949 = 00

16 Providing 8 mm M-15

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ground Meter Post					
= 02 No					
@ ₹635 = 70 Each → ₹1271 = 00					
17/17 P/V & fixing of typical mm Gray Informative Sign Board.					
Vide Page No - 26					
Item No - 17/17 = 03 No					
@ ₹9697 = 26 Each → ₹29092 = 00					
18/18 Providing & fixing of Retro- reflectors on Sign Board					
with 600mm equilateral & triangle = 06 No					
@ ₹3697 = 96 Each → ₹22188 = 00					
19/19 P/V & fixing of Retro reflecting traffic sign with 600mm side circle = 04 No					
@ ₹4710 = 23 Each → ₹18841 = 00					
20/20 Providing & fixing of Retro reflectors on traffic sign 600mm x 450mm Rectangular = 22 No					
@ ₹4606 = 61 Each → ₹9213 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21] P.V. & Fixing m-15 grade. Boundary Pillar = 06 No					
@ ₹ 584 = 15 Each					₹ 3505 = 00
22] Planting of trees by the Road Side (Avenue trees) = 40 No					
@ ₹ 842 = 62 Each					₹ 33705 = 00
23] Road Marking with hot Applied Thermoplastic Compound with Reflecting Glass Beads					

Area vide P-22 = 106 m²
 @ ₹ 721 = 34/m² — ₹ 16526 = 00
 ₹ 3217895 = 00
 Add GST @ 12% → ₹ 386147 = 00
 Add L.C @ 1% → ₹ 32179 = 00
 Add S.F → ₹ 44136 = 00
 ₹ 3680337 =
 Less 1% below as per Agreement → ₹ 36804 =
 ₹ 3643533 =
 Less Proportional Payment → ₹ 3594926 =
 ₹ 48627 = 00

Rev
1903-24
JE

Part
1915/1916
JE

Continuation 8/4/24