

Schedule XLY-Form No. 134

1882

Near Jogiya Village to Dhivara
Via South West side M/R 3054 NMP

R.W.D WORKS HILLSA **DIVISION**

Urdu

SUB-DIVISION

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of Road → Repair of road from Near Jogiya Village to Dhiwarapar via South West Side					
Under M/R 3054 NMP.					
Agency - M/s Kumar Construction					
Station road, Hilsa					
Agreement No. - MBD/16/2023-24					
Date of work order - 27/02/24					
Date of completion as per Agreement - 26/11/24					
Date of Entry					
15/04/24					
(1) Provision & Fixing of Boundary Pillar					32 Nos
(2) Provision & Fixing of Recto reflective Cautionary Board					1 No.
900mm octagon					
(3) Provision & Fixing of Direction & Place identification Board					

Continuation

$$1.20m \times 0.80m = 0.96m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Prof	14.6	4,538=00
(19) Plastering with					
20 C.M (1:3) in wall					
42.88 m ² vide TmB P12					
① 203=10					8709=00
(20)					
21 Brick Masonry					
work in C.M (1:3)					
on parapet wall					
6.14 m ² vide TmB P12					
① 6154=66					37790=00
				15,11	037=00
Add 18% G.S.T				2,71	987=00
Add 1% L.W					15110=00
Seigniorage fee					11,555=00
					18,09,689=00
1.2% below as per					
Agreement (→)					21,716=00
				Rs	17,87,973=00
Deduct:					
1st A/C Bill vide TmB					
P14				(→)	16,68,181=00
				Rs	1,19,792=00
15/04/24					
AE					

Continuation