

Madhepur Bheja Road Rahua Stead Pul to  
Kumar Khadda

Schedule XLV-Form No. 134

Mistry (M)

Executive Engineer  
Rural Works Department  
Works Division, Jharkhand

DIVISION

MADHEPUR SUB-DIVISION

341

MEASUREMENT BOOK

ARBIND KUMAR SHARMA



# 2nd and Final Bill

12

Sch. XLV—Form No. 134

| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area     |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                                                   | No.                           | L. | B. | D. |                      |
| Name of work & Construction                                                       |                               |    |    |    |                      |
| of Road and CD work                                                               |                               |    |    |    |                      |
| from Madhaver Bhija                                                               |                               |    |    |    |                      |
| Road Rabi Steel put                                                               |                               |    |    |    |                      |
| to Kurnax Khadda.                                                                 |                               |    |    |    |                      |
| Name of Agency & Sri Arbind                                                       |                               |    |    |    |                      |
| Sharma A--Behat                                                                   |                               |    |    |    |                      |
| House No-0710-                                                                    |                               |    |    |    |                      |
| Thangampur (R.S) Madhubani.                                                       |                               |    |    |    |                      |
| Agreement No- 09580/2022-2023                                                     |                               |    |    |    |                      |
| Date of start - 25/01/2022                                                        |                               |    |    |    |                      |
| Date of Completion - 24/01/2023                                                   |                               |    |    |    |                      |
| Date of Measurement - 21/03/2024                                                  |                               |    |    |    |                      |
| work done details                                                                 |                               |    |    |    |                      |
| ( $\frac{1}{14}$ ) Earth work in excavation.                                      |                               |    |    |    |                      |
| H.W $6 \times 2 \times 6.45 \times 1.40 \times 1.50 = 162.54 \text{ m}^3$         |                               |    |    |    |                      |
| Below Pipe $6 \times 1 \times 4.85 \times 1.53 \times 0.365 = 16.25 \text{ m}^3$  |                               |    |    |    |                      |
|                                                                                   |                               |    |    |    | $178.79 \text{ m}^3$ |
| ( $\frac{2}{18}$ ) Providing m.s.P.C.C                                            |                               |    |    |    |                      |
| 1:2:5 (1) as levelling                                                            |                               |    |    |    |                      |
| H.W $6 \times 2 \times 6.45 \times 1.40 \times 0.150 = 16.25 \text{ m}^3$         |                               |    |    |    |                      |
| Below Pipe $6 \times 1 \times 4.931 \times 1.53 \times 0.250 = 11.32 \text{ m}^3$ |                               |    |    |    |                      |
|                                                                                   |                               |    |    |    | $27.57 \text{ m}^3$  |
| ( $\frac{3}{20}$ ) Providing and laying                                           |                               |    |    |    |                      |
| R.C.C pipe N.P.                                                                   |                               |    |    |    |                      |

Continuation



# Abstract of Cost

21

Sch. XLV—Form No. 134

| Particulars                                                                                             | Details of actual measurement |       |    |   | Contents of area |
|---------------------------------------------------------------------------------------------------------|-------------------------------|-------|----|---|------------------|
|                                                                                                         | No                            | L     | B  | D |                  |
| (1)<br>Setting out pillars<br>25 Nos (vide TMBP-3)                                                      |                               |       |    |   |                  |
|                                                                                                         | Q.R.                          | 2531  | 69 |   | R. 63292m        |
| (2)<br>Clearing and Grabbing<br>Road land.<br>1.11 Hec (vide TMBP-8)                                    |                               |       |    |   |                  |
|                                                                                                         | Q.R.                          | 53379 | 81 |   | R. 59807m        |
| (3)<br>Construction of embankment<br>Kmand<br>1872.69 cu lead 100 m<br>m <sup>3</sup><br>(vide TMBP-10) |                               |       |    |   |                  |
|                                                                                                         | Q.R.                          | 190   | 42 |   | L. 356598m       |

|                                                            |      |     |    |  |             |
|------------------------------------------------------------|------|-----|----|--|-------------|
| (a)<br>Lead 100 m<br>7490.77 m <sup>3</sup> (vide TMBP-10) |      |     |    |  |             |
|                                                            | Q.R. | 154 | 19 |  | L. 1155002m |

|                                                                                                                                                                                 |  |  |  |  |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|--|
| (4)<br>Construction of granule<br>Sub-base<br>2025.00 m <sup>3</sup> (vide TMBP-8)<br>569.82 m <sup>3</sup> (vide TMBP-13)<br>2594.82 m <sup>3</sup> Q.R. 3496 = 51 R. 9072814m |  |  |  |  |  |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|--|

|                                                                                                                                                                                          |  |  |  |  |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|--|
| (5)<br>WBM Graveling 3<br>703.11 m <sup>3</sup> (vide TMBP-8)<br>198.55 m <sup>3</sup> (vide TMBP-14)<br>901.66 m <sup>3</sup><br>limit 901.05 m <sup>3</sup> Q.R. 4357 = 37 R. 3926208m |  |  |  |  |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|--|

|                                                         |  |  |  |  |  |
|---------------------------------------------------------|--|--|--|--|--|
| (6)<br>Prime Coat Providing<br>and applying Prime Coat. |  |  |  |  |  |
|---------------------------------------------------------|--|--|--|--|--|

Continuation R. 14633721m



Executive Engineer  
Rural Works Department  
Works Division, Jhanjharpur

Continuation