

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill,					
Name of work: -					
Const. of road from					
Rudrapura Tola to Rudrapur					
Gopi Bigha					
Name of contractor: -					
Sri Basant Kumar					
Ag. No - RWD, Dehri - 03/mmm					
SBD / 2023-24					
Date: - 26.08.2023					
Date of work start: -					
10.08.2023					
Date of completion: -					

09.08.2024				
(As per agreement)				
Actual date of completion				
of this road: - 15.04.2024				
Quoted rate: - 10% Below.				
Date of entry: - 15.04.2024				
Abstract of cost				
of 2nd Bill.				
(1) Providing & fixing of				
working bench mark /				
Reference pillar -				
do - do -				
- job -				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Qty vide TMB P.No- 10					
(i) Benchmark Pillar = 1 No.					
@ RS 4309.20/Each					RS 4309/-
(ii) Reference Pillars = 2 Nos					
@ RS 2001.29/Each					RS 4,003/-
(2/2) Clearing & grubbing road land —					
Qty vide TMB P.No- 10					
= 0.39 Hq					
@ RS 72,897.86/Hq					RS 28,352/-
(3/3) Const. of embankment with approved material do. job.					
Qty vide TMB P.No- 19					
= 1077.99 m ³					
@ RS 194.73/m ³					RS 2,09,917/-
(4/4) Const. of subgrade and earthen shoulder do. job.					
Qty vide TMB P.No- 10 = 1289.89 m ³					
" - 18 = 426.58 m ³					
T = 1715.67 m ³					
@ RS 263.32/m ³					RS 4,51,770/-
					c.o RS 6,98,351.00

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
				Bf Rs 498,351/-
(5/5) Providing const. of				
C.S.B. by well				
do job				
Qty vide TM B				
P.No - 11 = 461.95 m ³				
@ Rs 2958.37/m ³				Rs 13,66,619/-
(6/6) Providing, laying, spreading and compacting				
of W.B.M. 5/m gr. 3				
do job				
Qty vide TM B P.No.				
11 = 160.65 m ³				
@ Rs 4904.76/m ³				Rs 7,87,959/-
(7/7) Providing and applying				
primer coat -				
Qty vide TM B				
P.No - 16 = 2142.25 m ²				
Limited to 2142.00 m ²				
@ Rs 60.79/m ²				Rs 1,30,212/-
(8/8) Providing & applying				
fack coat do -				
Qty vide TM B				
P.No - 16 = 2142.25 m ²				
Limited to 2142.00 m ²				
@ Rs 20.89/m ²				Rs 44,746/-
				c.o. Rs 30,27,878/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BFPS 30,27,878/-
9/19) Providing, laying and setting of close graded poornix surface do job					
Qty vide TM B					
P.No - 15 =		2142.25			m ²
limited to		2142.00			m ²
@ RS 284.13/m ²					RS 6,08,601/-
11/12) Providing and fixing of Km & 200 m post do job					
Qty vide TM B P.No - 16					
(i) Km post =		1 No			
@ RS 2757.49/Each					RS 2757/-
(ii) 200 m stone post =		3 Nos			
@ RS 782.89/No.					RS 2349/-
11/13) Providing and fixing of typical mm usy informatory sign board do job					
Qty vide TM B P- 11					
=		2 Nos			
P.No - 16 =		2 Nos			
T =		4 Nos			
@ RS 11307.68/Each					RS 45,231.00
					RS 36,86,816/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs 36,86,816/-
(12/14) Providing printing new letters & figures of any shade - - do - job.					
Qty vide Tm B					
P.No - 16 = 44				1 cm HH/ 4 mm	
@ Rs. 72/cm HH					Rs 32/-
(13/15) Providing & fixing of boundary pillar - do - job.					
Qty vide Tm B					
P.No - 17 = 16 Nos					
@ Rs 650.04/Each					Rs 10,401/-
(14/16) Providing & fixing of retro, reflective cautionary, - do - - job.					
Qty vide Tm B					
P.No - 17					
(i) 600 mm equilateral & triangle = 2 Nos					
@ Rs 4177.08/Each					Rs 8354/-
(ii) 600mm x 450 mm rectangular = 2 Nos					
@ Rs 5448.04/Each					Rs 10,896/-
					C. to Rs 37,16,499/-

Continuation


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 900 mm side octagon					BF RS 37,16,499/-
- 2 Nos					
@ RS 992	9.81				/Each RS 19,860/-
(15/17) Providing & laying					
of hot applied					
- do - job					
Duty vide TMB					
P. No - 17 = 112.10 m ²					
limited to 112.00 m ²					
@ RS 784.74/m ²					RS 87891/-
(16/19) Planting of trees					
by the road side					
- do - job					
Duty vide TMB					
P. No - 17 = 54 Nos					
@ RS 1248.41/Each					RS 67,414/-
(17/20) E.W. excavation					
in foundation					
- do - job					
Duty vide TMB					
P. No - 12 = 15.66 m ³					
@ RS 383.28/m ³					RS 6002.00
(18/21) Providing p.c					
M15 (1:2:5) in					
foundation					
- do - job					
@ RS 38,97,666.00					

Continuation

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material statement (Total)					
(1st to 2nd Bill)					
(i) Soil					= 2793.66 m ³
(ii) Stone Agg					= 694.85 m ³
(iii) Coarse sand					= 174.50 m ³
(iv) Bitumen					= 4.070 MT
(v) Emulsion S.S-1					= 1.821 MT
(vi) Emulsion R.S-1					= 0.589 MT
Bitumen received from					
invoice No - 20245869 B001223					
Dated - 19.3.2024					
Qty = 7.488 MT					
used Qty = 4.070 MT					


 15.04.24
 JK

AMP
 15/04/24
 AE

Head: NDB

Schedule XLV-Form No. 134

Rudrapura to Rudrapura Gopi -
Bigha Road.

Executive Engineer
RWD (W) Division-Deheri

DIVISION

R.W.D (works)

SUB-DIVISION

Deheri

MEASUREMENT BOOK

Basant Kumar

NO -
339