

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name works —	Ambora chauri NHCSY				
	Road Sc NH1 Kew Road				
	Sc Ambora Chauri				
	to Boli Sanyal Jagannath				
	Maha KC Chowak				
Agency —	Anand Enterprises				
Agreement No —	16 / SBD / 2019-2020				
Date of Completion —	8/03/2019				
Actual Date of Completion —	5/03/2020				
(i)	Restoration of rain cuts —				
	4X	3.5X	0.90X	0.30	3.78m ³
	6X	2.5X	0.75X	0.35	3.937m ³

	10X	4.0X	1.20X	0.40	19.20m ³
	6X	5.5X	1.0X	0.35	11.55m ³
	8X	2.5X	1.125X	0.30	6.75m ³
	10X	1.5X	0.75X	0.30	3.375m ³
	11X	2.5X	0.95X	0.30	7.837m ³
	14X	3.5X	0.75X	0.40	14.70m ³
	6X	2.0X	0.80X	0.30	2.88m ³
	12X	4.5X	0.95X	0.35	17.955m ³
	15X	2.0X	1.20X	0.30	11.8m ³
	7X	3.5X	1.0X	0.30	7.35m ³
	9X	1.5X	0.95X	0.40	5.13m ³
	13X	2.5X	0.75X	0.35	8.531m ³
	10X	1.5X	0.75X	0.30	3.375m ³
	Total = 125.55m ³				127.12m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Repair to pot holes Nil and surface — THBP-43 145.81 m ² @ Rs 252.63 /m ² — 36710=					
(4) Patch repair on already an filled pot holes — THBP-43 44- 144.875 m ² @ Rs 307.28/m ² — 44517=					
(5) Maintenance of house. pipe culverts — THBP-44 4 No @ Rs 1117.0 /each — 4468=					
(6) Maintenance of road signs — THBP-44 1.66 km @ Rs 1074.51/km — 1784=					
(7) Maintenance of 200 mm and Km stone — THBP-44 1.66 Km @ Rs 935.27 /km — 1221= Σ 177356= less 10% below (1) 17736= Σ 159620=					
M/S Baid 24/4/24					
Total - 231.325 MB					

Earth - 231.325 m/s

S/Chrys - 9.60m

Bitumen - 693.52mg

Continuation