

Name of Work - **1ST Bin Final Bill**

Situation of work - _____

Agency by which work is executed - _____

Date of measurement. _____

No. and date of agreement _____

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Name of Work - Const. of Road					
from Bad Sahgaon Sukon-					
gaon Road to Bidubishampur					
Agency - Maa Construction					
Agreement - 32 MB/2022-23					
D/Commencement - 17/11/2022					
D/Completion - 16/08/2023					
Rate - 2.35% Below					
Actual D/Completion - 15/04/2024					

1) P/c & fixing of Logo at					
Pongel - do -					
Qty =					02.00 Nos.
2) Clearing & grubbing of					
road land - do -					
$2 \times 10.00 \times 30.00 \times 1.00 =$					600.00
$2 \times 4.00 \times 30.00 \times 1.00 =$					240.00
$2 \times 1.00 \times 10.00 \times 1.00 =$					20.00
					860.00 m ²
					= 0.086 Hec
Limit to					= 0.080 Hec
3) P/c, Laying, spreading & com-					
packing of WBM Chalk					

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Qty AnP(4) = 1.92 m ²					
@ 12933.64/m ² =					24833
10) Traffic Sign Boards —					
i) 600mm sq & triangle —					
Qty AnP(4) = 4.00 No.					
@ 3659.21/No. =					14637
ii) 600mm Circular —					
Qty AnP(4) = 1.00 No.					
@ 3696.36/No. =					3696
iii) 600x450mm rectangular —					
Qty AnP(4) = 2.00 Nos.					
@ 3568.14/No. =					7136
11) Planting of trees & their maintenance for 01 year — do —					
Qty AnP(4) = 12.00 Nos.					
@ 1089.13/No. =					13070
					1628880.00
Add GST @ 12% =					195466.00
Add LC @ 1% =					16289.00
Add SF @ 10% =					14268.00
					1854903.00
Less 2.35% discount (-) =					43590.00
					1811313.00

(Continuation)

Pritham
19.04.24
A/E

Signature
19/4/24
J-E.