

1st on H.C. & final bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road — PWD path Gadhara					
panchayat Gadhara to Gadhupur					
Mimra chakhi Gadhara.					
Border via Gadhara					
Mukhari. —					
Agency: — Anuj Kumar					
Agreement: — 13/03/2023 — 2024					
Date of Start: — 01-02-2023					
Date of completion: — 30-04-2024					

	Record Entry				
①	clearing and grubbing				
	Road land including				
	— — — — — etc				
	$2 \times 30 \times 30.00 \times 1.00 \Rightarrow$				1800.00 m ²
	$2 \times 30 \times 30.00 \times 1.00 \Rightarrow$				1800.00 m ²
	$2 \times 17 \times 30.00 \times 1.00 \Rightarrow$				1020.00 m ²
					4620.00 m ²
				② $\Rightarrow$	0.462 Ha
②	cost of granular sub-base				
	by providing well graded				
	G.S.B. — etc				
	$24 \times 11.900 \times 0.100 \times 0.14 \Rightarrow$				13.89 m ²
	$3 \times 25.5 \times 2.50 \times 0.14 \Rightarrow$				93.40 m ²

Continuation
 $4 \times 2.5 \times 1.5 \times 0.14 \Rightarrow 2.10 m^2$
 49.97 m²

10/10/23
 J. E

9545 = 8170887.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/21 providing and laying of road marking					
THOP- 5 sq - 228					
@ 284.34/m ²					218158.00
(ii) pebblestone road marking					
THOP- 5 sq - 184.00 m ²					
@ 891.25 m ²					164082.00
14/24 providing of 1916654 intermediate string line					
THOP- 5 sq - 2.00 m ²					
@ 11374.80/m ²					22449.00
18/26 plastering with cement mortar 1:4					
THOP- 6 sq - 24.12 m ²					
@ 208.04/m ²					16044.00
19/25 painting on parapet wall two coats					
THOP- 6 sq - 22.544 m ²					
@ 127.28/m ²					28634.00
					8625815
					8630520.00
@ Add 18% GST					1552647
					1553499.00
@ Add 1% L.C					86258
					86305.00
@ 8.5					103177.00
					10367897
					10373496.00
@ Less 0.09% below					9336.00
					10364160.00
					10358566.00

Continuation

15/3/2024

J.E

A.E

A.E

15/3/2024

10358566