

3rd & Final bill:-

25

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W:- Comp. of road from RCD					
- Manthaway road to					
Bhadsemi to Ratbisha					
under mmgy (NDB).					
Assmol:- 02 mmgy (NDB)/SD/022-23.					
Removal:- Soil 8000 Kumar.					
Date of Start:- 06.07.23.					
Date of completion:- 05.07.24.					
Actual date of completion,					
:- 05.03.24					
Date of measurement					
:- 05.03.24					
Date of entry:- 05.03.24					
① Rce like dust 300m ---					
4 x 2 x 2.50 = 20.00 m					
② Rce m-15 stone kmd 200m					
Stone ---					
① km post - 2.00 Nos.					
① 200m post - 4.00 Nos.					
③ Typical m-masy imbricator					
seen road with 1000 ---					
:- 4.00 Nos.					
④ Boundary pillars of					

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
@ Rs. 4107.60/each					= Rs. 15430.00/-
(11) Common circulars,					
4.00 Nos. (vide P-26)					
@ Rs. 5523.48/each					= Rs. 22094.00/-
(11) 600 x 450mm rectangulars,					
2.00 Nos. (vide P-26)					
@ Rs. 5378.55/each					= Rs. 10757.00/-
(26) Plaster of steel and their maintenance					
48.00 Nos. (vide P-29)					
@ Rs. 1233.13/each					= Rs. 59190.00/-
(27) Paints on parapet wall - - -					
61.92 m ² (vide P-28)					
@ Rs. 127.28/m ²					= Rs. 7881.00/-
(28) Plastering with cm (1:4) - - -					
70.00 m ² (vide P-28)					
@ Rs. 204.53/m ²					= Rs. 14317.00/-
Total: Rs. 7544558.00/-					
Add GST @ 12%					= Rs. 1358020.00/-
Add LE @ 1%					= Rs. 75446.00/-
Add 5% (vide P-29)					= Rs. 150859.00/-
Total: Rs. 9178883.00/-					
Less, 10% D/below: @ Rs. 917888.00/-					
Subtotal: Rs. 7590995.00/-					
Continuation Rs. 556901.00/-					