

BASANTI TALAV TO DAV TO HAJISUJAN TO MUBARAK
CHAK TO PRIMARY SCHOOL SUTURKHANA BANK KALIASTH
AN

Schedule XLV-Form No. 134

बसंती तलाव से डी०एच०बी० हाजी सुजान से मुबारकचक से प्राथमरी
स्कूल
MR-N/23-24, MR 3054

MUNGER

DIVISION

JAMALPUR

SUB-DIVISION

2459

Measurement Book

संवेदक - संजीव कुमार

1st On A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- B Constn of Road from					
Basanti Talav Path DAV Ke Samne					
Haji Syam Path Ke Mubarakbhat					
Primary School me Stturkhana					
Hote Hare Bank Kali Astham Tale Path					
Agency:- Shri Sanjeev Kumar					
Agency:- Shri Sanjeev Kumar					
Agreement No:- 11 VI/30/2023-24					
Block :- Jammelpur.					

Scheme Head:- MR-3054 (NMP 2018)					
Length:- 1.80 km.					
Total Approved Cost:- 9307807.77					
(C) 6603851/-					
(M) 2703856/-					
Loss as per Aggt = 0.11%					
Date of commencement = 21/11/23					
Date of Completion = 20.07.2024					
Date of Measurement = 05/01/2024					

Record Entry.					
① Clearing & graveling Road land					
including uprooting wild Vegeta.					
C/P - do -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) Constn of Embankment with approved material as per TIS - do - $1 \times 2 \times 4 \times 8 \times 1.30 \times 0.35$ $= 109.20 \text{ m}^3$					
(26) Prov. & laying of hot applied thermoplastic compound 2.5mm thick - do - $2 \times 1 \times 20 \times 30 \times 0.10 = 120 \text{ m}^2$ $1 \times 2 \times 22 \times 30 \times 0.10 = 132 \text{ m}^2$ $1 \times 2 \times 8 \times 30 \times 0.10 = 48 \text{ m}^2$ $1 \times 2 \times 10 \times 30 \times 0.10 = 60 \text{ m}^2$ $1 \times 2.5 \text{ m}^2 \times 5 = 12.5 \text{ m}^2$ Total = 372.5 m^2 limit = 360 m^2					
(27) Prov. & getting logo maintenance Board on for TIS - do - $1 \times 1 \text{ No.} = 1 \text{ No.}$					
<i>Signature</i> 11/03/2024 JE					
<i>Signature</i> 11/03/2024 AE					

Physically work completed on 11.03.2024

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
= 53mm to 22.4mm =					159.57m ³
Stone Screening =					32.86m ³
Primer coat (Rs-1) =					1.46m ³
Tar coat (Rs-1) =					2.37m ³
Bitumen =					22.86m ³
Leastu playt 62					260.57kg.
Crushed Aggr =					465.85m ³
3.5mm to 4.25 =					142.87m ³
4.25mm & below =					105.28m ³
Bricks =					2625 Nos. Ass
<i>Elegan</i> 11/03/2024 10					

1st on A/c Bill					
					Rs - 63,98,413 = 00
63984 00					I. Tax 1%
54224 00					e. List on Rs - 5422384 00
54224 00					S. List on Rs - 5422384 00
63984 00					L. cess 1%
18369 00					Royalty
236505 00					
65693 00					S. fee
319921 00					S.D 5%
5592752 00					e. Payment
5539878 00					
6398413 00					Total
Passed for Rs - 6398 413 00 (sixty three lakh ninety eight thousand four hundred thirteen only)					
<i>Chauhan</i> 11/03/24					

Executive Engineer

R.W.D. (W) Div, Munger

Continuation