

5th on A/C & final bill

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name: Const of H.L R.C.C					
bridge over Dhamespur					
to morsamda road near					
Ram charan Tola					
Meas - HANOVER					
Agg No - 21/22D/2021-22					
D.O.S - 12-02-2021					
A.D.O.C - 12-01-2024					
EA - Om Sai Engicon					
(1) also in excavation					
vide item No 1 P/22					

(1) upto 3.0 meter				
688.08 cum @ 305.42				
				= 210153.00
(1) 3 meter to 6 meter				
177.18 cum @ 362.69				
				= 64261.00
(2) P.L of P.C.C m/s				
level				
vide item No 2 P/20				
42.29 cum @ 6498.51				
				= 274822.00
(3) R.C.C m-30 grade in pile				
vide item No 2 P/21				
465.42 cum @ 7192.61				

Continuation

= 3347585.00

T= 3896821.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/sa) Discontinuation of exis. sch. like					
vide item no 4 P/25					
(1) C.C					
2.25 cum @ 246.63					
					= 555.00
(1) R.C.C					
29.40 cum @ 1219.10					
					= 35842.00
(5) Discontinuation of exis. sch					
like - -					
C. Mortar					

vide item no 5 P/26					
19.50 cum @ 246.63					
					= 12208.00
					T = 47488794.00
Add 22.41 cum = 5698655.00					
Add LA LC = 474888.00					
Add S/A = 215050.00					
					T = 53877387.00
below 18.07.11 (6) 9735644.00					
					T = 44141743.00
less previous (6) 42712154.00					
work has been completed					T = 1429589.00
12/12/23					
13/12/23					

Continuation

12/12/23
JB