

पत्रका नमः:- 3054 (MR) DOME Channel to

305401/1
New Handwritten name
Sheerpur y.

Measurement Book

Schedule XLY-Form No. 134

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, नगर प्रमोद

नगरपालिका

DIVISION

पत्रकः:- डोनाट

M-B.N. 1666/22-23

SUB-DIVISION

(अभियंताजी कृपया)

(~~RD~~ ON AIC Bill)
(4th ON AIC Bill)

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK Construction of Road From Dore canal to Sherpur					
Agency - M/S Tai Bhawani Construction.					
Agreement No. 27 MBD/2022-23					
Date of start - 23-09-2022.					
Date of completion - 22-06-2023					
Actual Date of completion - 29-02-2024					
(Record - Entry)					
1/27	Excavation for slab columns				
Abutment	2	9.1M	2.3M	1.6M	66.976m ³
Return wall	4	1.6M	2.117M	1.6M	21.678m ³
Floor (Deck slab)	1	7.7M	1.4M	0.25M	2.695m ³
				T=	91.349m ³
2/28	Sand filling in foundation trenches.				
Floor Deck slab	1	7.7M	2.62M	0.10M	2.02m ³
3/29	Providing & Laying P.C.C (M15) in 6 feet foundation				
Abutment	2	9.1M	2.3	0.20	8.37m ³
R. wall	4	1.6M	2.11	0.20	2.71m ³
					T= 11.08m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13/24 Brick masonry work C.M (1:3) in parapet					
3x2x2.50M x 0.40M x 0.60					7.20M² 3.60M ²
14/25 Plastering with C.M (1:4)					
Side face - 4x 2.50 x 0.60M =					6.0M ²
Top - 2x 2.50 x 0.40M =					2.0M ²
Front face - 4x 0.40 x 0.60M =					0.96M ²
				T =	8.96M ²
					Levelling 3x1 = 2.68M ²
15/26 Painting two coats on new concrete					
Side face - 3x4x 4.0 x 0.60M =					28.8M ²
Top - 3x2x 4.0 x 2.50M =					60M ²
Front face - 3x 4.0 x 0.40 x 0.60 =					2.88M ²
				T =	91.68M ²
16/19 Providing & fixing R.C.C (M15) Boundary pillars = 68 No's					
17/21 Planting of trees & maintaining for one year = 219 No's					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
					21638791
					B.F. - 216337582
					238032
0.11% Below Agreement					237972
					2161498824
					B. 2, 16, 09, 04
Less previous payment	E/1				1, 9370, 2507
					224473800
					B. 22, 39, 7112
					22, 39, 7112
					22, 44, 73800
Prima					
29-02-2024					
(G.E)					

[Signature]
29/02

Material statements:-

E/WORK - 120M³

Local Sand - 2.20M³

Bricks - 1800 No¹

Stone chib - 155.37M³ @ 572272/M

C. Sand - 157M³ @ 175280/M³

SS₁ (Prime local) - 0.03 MT

RSJ (TACK coat) - 0.12 BMT

Bitumen - 1.35 MT

Stone metal - 10M³ @ 55154/M³

Screening - 1.9 BM³ @ 35293/M³

Prima
29-02-2024
(G.E)

Continuation

V-T-O