

2nd & final bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w —	Construction of road from				
Atmiganj to Lala Almi (MR-3054)					
Package no — MR — N/23-24 Sasaram — 2/01					
Name of Contractor — Sushma Associates Pvt Ltd.					
Agreement no — 05/MBD/2023-24					
Date of work start — 09.08.2023					
Stipulated date of Completion — 05.05.2024					
Actual date of Completion — 15.03.2024					
MEASUREMENT = Zero					
(2024)	302				
06.04.2024	J.F.				

ABSTRACT OF COST

(1/1) Clearing and grubbing road land (by manual means) — do

Qty = 0.56 Hectare

(Vide T.M.B. Page - 12)

(a) Rs. 72697.86 / each Rs. 40711 = 00

(2/3) Scarifying existing

bituminous surface — do

Qty = 523.45 m²

(Vide T.M.B. Page - 12)

(a) Rs. 20.54 / m² Rs. 10752 = 00

(3/23) e/w in excavation for foundation of structure — do — do

Qty = 52.84 m³ (Page - 12)

Continuation

(a) Rs. 383.28 / m³

Rs. 20253 = 00

Rs. 71716 = 00

Sch. XLV-Form No. 134

Continuation