

MR- 3054

MB NO:- 742

Schedule XLV Form No. 134.

N/W - Dawarika Tola to Dorka Tola.

PAKAGE No- MR-N/20-21 S.B Pur-102 DIVISION

SUB-DIVISION

Measurement Book

PRASOON SINGH

प्रमाणित किया जाता है कि इस भाषी पुस्त
में स्वतन्त्रता भरीन द्वारा अंकित कुल
100 (एक सौ) पता है, यह ईश्वर आनन्द
सहस्रवर्ष आभारता कार्य अकर आंश
सिद्धी साधुभाष्यपुर के भाषा से निर्जित किया
गता है ।

८/५
३१/०१/२०

Executive Engineer
R.W. Works Division
Shuribakhtiyapur
7/10/20

DIVISION

SUB-DIVISION



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. Pro Const. fr Subgrade and earthen shoulder					
do do E19					
$2 \times 10 \times 30 \times 1.0 \times .60 = 360.0 m^3$					
$2 \times 10 \times 30 \times 1.0 \times .60 = 360.0 m^3$					
$2 \times 10 \times 30 \times .50 \times .30 = 90.0 m^3$					
$2 \times 7 \times 30 \times 1.0 \times .60 = 252.0 m^3$					
$2 \times 5 \times 1.0 \times .60 = 06.0 "$					
$2 \times 30 \times 10 \times .50 \times .30 = 90.0 "$					
$2 \times 10 \times 30 \times .50 \times .30 = 90.0 "$					
$2 \times 7 \times 30 \times .50 \times .30 = 63.0 "$					
$2 \times 17 \times .50 \times .30 = 5.10 "$					
Co Qty =					1316.10 m ³
3. Pro. Gr. Sid Cur II on the ditches of the road					
do do E19					
$1 \times 4.25 \times 1.40 = 5.95 sk$					
$2 \times 5.60 \times 1.55 = 17.36 "$					
$5 \times 3.25 \times 1.30 = 21.12 "$					
$7 \times 2.85 \times 1.20 = 23.94 "$					
$1 \times 10.75 \times 1.90 = 20.43 "$					
$8 \times 2.75 \times 1.30 = 28.60 "$					
$2 \times 6.50 \times 1.65 = 21.45 "$					
$4 \times 3.90 \times 1.40 = 21.84 "$					
Continuation					
$1 \times 7.10 \times 1.70 = 12.070 "$					
$5 \times 1.75 \times 1.10 = 9.62 "$					
$2 \times 7.80 \times 2.10 = 32.76 "$					
					215.14 m ²

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of entry: -					
$\frac{1}{5}$ Pro W.B.M. Grade					
III on line raised Pottale					
do. do. B.Y.					
6 x 4.6 x 1.7 =	02				46.32 m ²
1 x 15.2 x 1.6 =					24.32 "
1 x 4.1 x 2.3 =					9.43 "
1 x 9.2 x 1.6 =					14.72 "
1 x 5.8 x 1.9 =					11.02 "
4 x 5.4 x 1.8 =					38.88 "
6 x 4.8 x 1.7 =					48.96 "
1 x 17.8 x 2.6 =					46.28 "

1 x 7.1 x 2.0	=				14.20 "
2 x 5.4 x 2.2	=				41.36 "
4 x 5.4 x 1.8	=				38.88 "
6 x 4.8 x 1.7	=				48.96 "
1 x 17.8 x 2.6	=				46.28 "
8 x 4.2 x 1.7	=				57.12 "
2 x 10.5 x 2.1	=				44.10 "
4 x 6.4 x 1.7	=				43.52 "
1 x 11.8 x 2.3	=				27.14 "
5 x 2.4 x 2.6	=				31.20 "
1 x 11.3 x 2.1	=				23.73 "
1 x 14.3 x 2.4	=				34.32 "
4 x 5.1 x 2.2	=				44.88 m ²
					736.22 m ²

Continuation

[illegible]

2.	Pro and applied Taks
8.	Coat with bitumen
	emulsion (Rs) do. do
	E19
gn BT part	
Area Same as pt. No ① =	
gn old p.c.c part (W.B.M. III Area)	
2 X 10.5 X 2.5 =	52.50 m ²
4 X 6.25 X 2.75 =	68.75 m ²
6 X 5.75 X 2.25 =	77.62 "
3 X 8.5 X 3.25 =	82.87 "
8 X 3.25 X 2.75 =	71.50 "
7 X 4.5 X 2.2 =	69.30 "
5 X 7.5 X 2.80 =	105.00 "
6 X 4.25 X 2.35 =	59.92 "

Continuation
 $4 \times 8.75 \times 2.95 = 103.25''$
 690.71 m^2

Date of entry: .

$\frac{1}{9}$

Pro. SABC on the
road with bitumen

Sqo ab ab E19

$$10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ m}^3$$

$$10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ m}^3$$

$$10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ m}^3$$

$$10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ m}^3$$

$$10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ m}^3$$

$$10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ m}^3$$

$$4 \times 30 \times 3.75 \times 0.025 = 11.25 \text{ m}^3$$

$$1 \times 22 \times 3.75 \times 0.025 = 2.06 \text{ m}^3$$

$$\text{At Curve and Junction Extra} = 182.06 \text{ m}^3$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1	Abstract of C&Ct				
	Pro. clearing and grubbing Road Land				
	do. do. E19				
	0.39 Hect. V.P-1				
	@ 56729.61/Hect - B				22263.0
2.	Pro. Const. of Subroad and earthen Shoulder				
	do. do. E19				
	1316.10 m ² V.P-2				
	@ 211.53/m ² — B				27839.57
3.	Pro. Const. of W&B Gr II				
	on the road - do				
	do. - E19				
	32.19 m ² V.P - 0.2				
	@ 2341.71/m ² — B				75380.0
4.	Pro. Water Borel Macadam (W&B Gr II) with Stone Screening - do E19				
	26.36 m ² V.P-4				
	@ 4084.61/m ² — B				107670.0
5.	Pro. W&B Gr III on the road with Stone Screening - do E19				
	53.74 m ² V.P - 5				
	@ 3749.98/m ² — B				202599.0

Continuation

C.O.B. 686247.00

Memo of payment

18

Sch. XLV-Form No. 134

RS - 41,31,230=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

S.D.@5% - 2,06,562=00

P.S.D.@3% - 1,23,937=00

G.Tax@1% - 41,313=00

L.Cess@1% - 41,313=00

C.G.S.T.@1% - 41,313=00

S.G.S.T.@1% - 41,313=00

Royalty - 1,10,828=00

S.Fee - 36,035=00

Deed Total - 6,42,619=00

By Transfer - 34,88,616=00

Total - 41,31,230=00

pressed for RS - 41,31,230=00 (Rupees forty one lakh thirty one thousand two hundred thirty) only.

13/01/23

Executive Engineer
R.W.D. Works Division

17/01/23

13/1/23

04
12/11/23

Work has been Completed

on dated 27.12.2023

Signature

27.12.2023 Continuation

J. E

