

MMGSY (Gen) Const of Road: ARA MAIN CANAL
ROAD TO ENGLISH PURVI
Shedule XLV Form No. 134.

PJRO DIVISION

TARRARI SUB-DIVISION

Name of Contractor: Sri Sanyoj Kumar Singh.

Measurement Book

622

Agreement No:- 16/SBD/MMGSY (Gen) 2021-22

Date of start:- 22.12.2021

Date of completion:- 21.09.2022

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work : Construction of Road from					
" Ara main canal to English					
Purvi " under MMSY (Gen.)					
Name of agency : Sri Satraj K. Singh					
Agreement No. : 16 / S.O.D / MMSY /					
(Gen.) to 2021 - 22					
Agreement amount : Rs. 7668589.00					
Construction amount : Rs. 6862308.00					
Date of Commencement : 22 / 12 / 2021					
Contract date of Completion : 21 / 09 / 2022					

Measurements

(1) Construction of G.S.B. grading - I by, providing well graded materials, spreading in uniform layers in proper grade, camber and cross, compacted to achieve the desired density etc. etc. - all comp. jts as per specification and direction of S. & H.

on depressed / damaged portion

3 x 2.50 x 0.90	= 6.75 m ²
2 x 4.00 x 1.00	= 8.00 "
4 x 1.50 x 1.00	= 6.00 "
1 x 5.00 x 0.75	= 3.75 "
2 x 2.00 x 1.00	= 4.00 "

28.50 m²

B. R. Total -- Rs 5425743.00

49

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Painting on parapet wall					
86.88 m ² , vide T.M. P. 39					
@ Rs. 100.76 per m ² -- Rs					8754.00
(19) Brooming & laying R.C.C. duct					
10/11/300 uap across the road.					
3000 u, vide T.M. P. 39					
@ Rs. 889.53 per m -- Rs					26686.00
Sub-Total --					Rs 5961183.00
(20) Planting of trees by road					
side ad. --					
80 Nos, vide T.M. P. 41					
Back to.					
@ Rs. 849.53 each -- Rs					67967.00
Sub-Total --					Rs 6028750.00
Add: G.S.T @ 12% --					Rs 723430.00
Add: Labour cess @ 10% --					Rs 60288.00
Add: Sargam-aga fee @ 10% --					Rs 48418.00
Sub-Total --					Rs 6860906.00
Deduct: 0.66% as per agreement --					Rs 45282.00
Sub-Total --					Rs 6815624.00
Deduct: Previous payment --					Rs 5409927.00
Pr'n'l amount --					Rs 1405697.00

12/01/2024
T E

Continuation