

1
Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:	Construction of road from				
	Rampur Bhakro to Lakhminiya				
	Main Road under MMSY (G.P.)				
Agency:	Md. Athar A.B.				
Ag. No.:	10/SB/D/2023-24				
Date of Commence--	14.12.2023				
Time of Completion	13/12/2024				
	work done				

(1/1) Setting out pillars	—	2 Nos	
(2/1) Working B.M. pillar	—	2 Nos	✓
(3/1) Reference pillar	—	5 Nos	✓
(2/2) Clearing & grubbing			
road land	do	do	
Ch. 550 to 1715m			
	$2 \times 38 \times 30.00 \times 3.50$ (AV)	$= 7980.00 \text{ m}^2$	✓
	$2 \times 1 \times 25.00 \times 3.50$ (AV)	$= 175.00$	✓
		$= 8155.00 \text{ m}^2$	✓
		$0.2 = 0.816 \text{ Ha}$	✓
(2/19) Fix up MMSY Project			
Sign Board	—		
	Logo Board	— 1 No	✓
	C.I. Board	— 1 No	✓
		— 2 Nos	✓
18/12/2023	18-12-2023		
or	Continuation		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF ₹	90,92,858=
Adp. GST @ 12%				₹	10,91,143=
Adp. L.S. @ 1%				₹	90,929=
(10%) Adp. Sub Fro					
(10%) Adp. Sub Fro					
(1) Embld Sub grade					
Qty = 4738.13 m ³					
@ 3.48/m ³				₹	16489=
(11) GSB G.I					
Qty = 998.27 m ³				@ 55.92/m ³	55823=
(111) WBM 63				@ 127.67	
(111) PCC M-15					
Qty = 40.22 m ³				@ 52.03/m ³	8495=
(111) PCC M-20					
Qty = 211.22 m ³				@ 59.52/m ³	12572=
(111) PCC M-25					
Qty = 97.33 m ³				@ 64.85/m ³	6292=
(111) RCC M-30					
Qty = 15.50 m ³				@ 64.65/m ³	990 =
(111) C.C.P. M-30					
Qty = 15.50 m ³					
= 272.32 m ³				@ 60.29/m ³	16418=
				₹ 1170.59.00 (+) ₹ 1170.59=	
				₹ 1,03,91,989=	
less 0.51% below				(- ₹ 52,999=)	
				₹ 1,03,38,990=	
less provision paym (-)				5546,647=	
Payable				₹ 4792,343=	
08/04/2024				08-04-2024	
08/04/24				08-04-24	
				AL	

Continuation