

वक्र आर मद्य दलित वल सेवक आर
गौठ तक

Schedule XLV-Form No. 134

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
मण्डल मयनागर

DIVISION

अनुरक्षणा

SUB-DIVISION

1224

MEASUREMENT BOOK

श्रीमा कुमारी

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Baruaar mabadalit					
To - Baruaar goth					
Name of agency - Shreya Kumari					
Agreement No - 12.15.10/2021-22					
Date of start - 21/06/2021					
Date of completion - 20/03/2022					
Actual date of completion - 17/03/2022					
(Record measurement)					
(1) Restoration of raincuts - of C/I					
	03	05	$\frac{(0.80+0.70)}{2}$	$\times 0.300$	$= 3.37 \text{ m}^3$
	06	04	$\frac{(0.90+0.80)}{2}$	$\times 0.300$	$= 6.12 \text{ m}^3$
	05	06	$\frac{(0.70+0.60)}{2}$	$\times 0.300$	$= 5.85 \text{ m}^3$
	06	07	$\frac{(1.00+0.90)}{2}$	$\times 0.300$	$= 11.97 \text{ m}^3$
	05	04	$\frac{(1.10+1.20)}{2}$	$\times 0.300$	$= 6.9 \text{ m}^3$
	06	04	$\frac{(0.70+0.60)}{2}$	$\times 0.300$	$= 4.68 \text{ m}^3$
	03	04	$\frac{(0.90+0.80)}{2}$	$\times 0.300$	$= 3.06 \text{ m}^3$
					41.95 m ³
(2) making up of beams - of C/I					
	04	05	$\frac{(0.90+0.80)}{2}$	$=$	17 m^2
	06	04	$\frac{(1.00+0.90)}{2}$	$=$	22.8 m^2
	05	07	$\frac{(1.10+1.20)}{2}$	$=$	40.25 m^2
	08	06	$\frac{(0.70+0.60)}{2}$	$=$	31.2 m^2
	07	09	$\frac{(0.90+0.80)}{2}$	$=$	53.55 m^2
	04	04	$\frac{(0.50+0.60)}{2}$	$=$	8.8 m^2
	10	09	$\frac{(1.00+0.90)}{2}$	$=$	85.5 m^2
					259.1 m ²

Continuation

(Abstract of cost)

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Restoration of masonry of e/t 114 vide mb P-(5)					
					41.95 m ² @ 386.14/m ² = 16199/-
(2) making up of beams of e/t 114 vide mb P-(5)					
					259.4 m ² @ 57.36/m ² = 14862/-
(3) maintenance of ch work of e/t 114 vide mb P-(6)					
					1 Nos @ 2329.20/No = 2329/-
					33390/-
13% add G.S.T + L.C (+)					4341/-
					37731/-
7.2% Below (-)					2720/-
					35011/-
					Yashwanth
					26/04/2019
					TC
					S. S. S. S. S.
					12