

АТДМ МАННАДЕМА ТО РИРРАРАТИ

Schedule XLV-Form No. 134

AMIT KUMAR

DIVISION

BLOCK-HATHUA

SUB-DIVISION

MRN-HATHUA-4

MEASUREMENT BOOK

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
N/W:- Const. of Road Atwa Mahadeva to Pipratia under MR-3054				
Page No. MR-N/23-24/Hathua-07				
in NMP-2018				
Ag. No. 15M/BD/2023-24				
Agency- Amit Kumar, At- Mureva				
P.O. Hathua dist. Gopalganj				
D.O.S - 20-02-2024				
D.O.C 19-11-2024				

Record Entry

① clearing & grubbing Road land including uprooting wild vegetation
all comp job as per specification and direction of E/S.

$$2 \times 60 \times 30 \times \frac{0.75 + 1.25}{2} = 3600.00 \text{ m}^2$$

$$2 \times 1 \times 10.0 \times 1.0 = 20.00 \text{ m}^2$$

$$3620.00 \text{ m}^2$$

$$= 0.362 \text{ Hect}$$

② Const. of subgrade & E. shoulder with approved quality of mat
all comp job - SDE/S.

$$2 \times 30 \times 50 \times \frac{1.50 + 0.75}{2} \times 0.20 = 675.00 \text{ m}^2$$

③ P/L WBM gr-II with suitable & approved materials - Continuation all comp job as per SDE/S.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) P/F typical informatory sign board					47403.10
QUTHB P-5			4 Nos		47403.10
@ 1	11850.67				4281595.0
					4281595.0
Add 1% L.C (+)					42816.0
Add 18% GST (+)					765398
S F					45120.0
					5105186
					5140218.0
Less 0.15%					7710.0
					7658
					5132508.0
					5097528
Limit Area 4900000					

31/05/24	31/05/24	31/05/24	31/05/24
J.E	J.E	J.E	J.E
Math. statement.			
E/W -	1012.50	M ³	
C/S -	41.85	M ³	
S/M -	338.14	M ³	
Em SS ₁ -	0.364	MT	
Em RS ₁ -	1.59	MT	
Bit V ₁₀ -	17.43	MT	
Filler -	6.42	MT	
31/05/24			
J.E			
Supply of Bitumen & Emulsion			
10+100 NO = 76	DATE = 17-6-2024		
110+100 NO = 13	Continuation		
	49.00000/		

1st on A/c Bill Limit
A/c - 4900000

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Memo of Payment</u>				
1. SA	5X				245000
2. BT	12X				98000
3. CBST	1X				49000
4. CBST	1X				49000
5. L.C.M	1X				49000
6. Royalty					90412
7. SF					45120
Total Dedn					625532
8. Pay by C.M.A					4274468
Total					4900000

Passed for Rs 4900000~
(Forty nine lacs) only

13-06-29

Executive Engineer
R.W.D. Works Division
Hathua

13.6.29

13/06/2029

Continuation

2nd & Final Bill

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Const. of Road Atwa Mahade				
	to Piparpatti under MR-305				
	NMP-2018				
Pkg NO-	MR-N/23-24/Hathua-07				
	in NMP-2018				
Aggr NO-	15 HBD/2023-24				
Agency-	Amit Kumar, Murera				
	Hathua, Gopalganj				
D.O.S.	20-02-24				
D.O.C.	19-11-2024				
Record Entry					
(F) Const. of	Subgrade & E. Shoulder				
	Comp & B - SDE/I.				
	2×30	$\times \frac{1.75 + 1.20}{2}$	$\times 0.20$	$= 17.70 \text{ m}^3$	
	$2 \times 2 \times 50$	$\times \frac{1.65 + 1.25}{2}$	$\times 0.20$	$= 58.00 \text{ m}^3$	
	$2 \times 2 \times 40$	$\times \frac{1.45 + 1.55}{2}$	$\times 0.20$	$= 42.00 \text{ m}^3$	
					123.70 m ³
(2) Planting of tree by the road					
Side -	SDE/I.				
	10 + 4 = 14 NOS.				
Inspected	25/07/24				
J.E.	25/07/24				
Continuation					

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑮ AF typical informatory sign					
QUTMA P-5 4 Nos					
② h	11850.67			h	47403.0
				h	4302990.0
Add 17% L.C.			(+) h		43030.0
Add 18% G.S.T.			(+) h		774538.0
Add S.F.			(+) h		34500 46120.0
				Rs	5155058 515678.0
Less 0.15% Below (-)			h		7748.0
				h	5158930.0
Less Prev. pay (-)			h		4900000.0
Under				h	258930.0
25/07/24				Limit Agreement	904325 256588.0
Math. statement.					SEP
E/W.	123.70		M ³		SI-07-24
Under					
25/07/24					