

RAMLOCHAN YADAV HOUSE to EMBANKMENT

Schedule XLV-Form No. 134 ^{MM/LSY-S}

Executive Engineer
Rural Works Department
Works Division, Jhanibarour

DIVISION

OK

ANDHRA PRADESH

SUB-DIVISION

1977

MEASUREMENT BOOK

10/5 R. Construction.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work - Ramplocham Yadav House to</u>					
<u>Embarkment/ (unit in MBSY-Sc.)</u>					
<u>Agency — M/S R. Construction</u>					
<u>Agmt. No. — 325BD/2021-22</u>					
<u>Date of start — 09-12-2021</u>					
<u>Date of comp. — 08-09-2022</u>					
<u>Actual Date of comp. — 25-07-2022.</u>					
<u>① Restoration of Raincuts.</u>					
<u>10 x 5.00 x 1.00 x 0.40 = 20.00 m³</u>					
<u>1 x 5.00 x 1.00 x 0.50 = 2.50 m³</u>					
<u>1 x 6.00 x 1.00 x 0.50 = 3.00 m³</u>					
					<u>= 25.50 m³</u>
<u>② making up to Road.</u>					
<u>2 x 2 x 30.00 x 1.00 = 120.00 m²</u>					
<u>2 x 2 x 8.50 x 1.00 = 34.00 m²</u>					
					<u>= 154.00 m²</u>
<u>③ maint. of rd-HP culverts = 01 Nos.</u>					
<u>④ maint. of Road sign = 0.05 km</u>					
<u>⑤ maint. of road BLK = 0.06 km</u>					
<u>⑥ White washing - Road</u>					
<u>01 x 2 x 6.15 x 0.40 = 4.92 m²</u>					
<u>01 x 4 x 6.15 x 0.60 = 14.76 m²</u>					
<u>01 x 4 x 0.40 x 0.60 = 0.96 m²</u>					
					<u>= 20.64 m²</u>
<u>28-06-24</u>					
<u>S.E.</u>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
MATERIAL STATEMENT					
E/W- 25.50m ³ @ 34.81/m ³ Rs					888.25
S.Fee 10% Rs					89.25
ABSTRACT OF COST					
① Restoration of road					
25.50m ³ @ 404.08/m ³ Rs					10304.20
② making up to Berms					
154.00 m ³ @ 60.28/m ³ Rs					9283.20
③ maint. of HP. culverts					
01 nos @ 1166.58/each Rs					1167.20
④ maint. of road sign					
0.05 km @ 1104.58/km Rs					56.20
⑤ maint. of 200m x 8 cm Stone					
0.08 km @ 622.49/km Rs					39.20
⑥ whole making of parapet wall					
20.60m ² @ 16.93/m ² Rs					349.20
					Rs. 21198.20
Add GST 12% Rs (+)					2544.20
Add L.C. 1% Rs (+)					212.20
Add S.Fee 10% Rs (+)					89.20
					Rs. 24043.20
Less Belan 0.05% (-)					12.20
					Net Rs. 24031.20
<i>[Signature]</i> 28-06-24 <i>[Signature]</i> 28-06-24					

31/07/24
Executive Engineer
 Rural Works Department
 Works Division, Jhansi Harpur

Continuation