

[illegible]

MEASUREMENT BOOK

1917/2023-24.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2nd on A/c			
Name of Work:- Const. of RCC Bridge near Damrae Screw Pile Bridge in Uambhanga Damrae at Ch- 3.20 km under NABARD					
Name of Agency:- Rmt Kishor Singh					
Agreement No:- 56 SBD/NABARD/2023-24					
Date of Commencement:- 19-01-2024					
Time of Completion as per Agg:- 18-07-2025					
<u>Abstract of Cost</u>					
<u>①</u>					
Elw excavation in fund					
do					
236.1347 (TMB pg - (15)/1)					
144.9743 (" pg - (16)/1)					
381.1047 @ Rs 427 = 99/47 = Rs 1,62,764 =					
<u>②</u>					
Const. of Temporary island do					
01 nos (TMB pg - (12)/1)					
@ Rs 369353 = 55/100 = Rs 3,69,354 =					
<u>③</u>					
Plv & Const. of Span service Road do					
37.504 (TMB pg - (12)/2)					
@ Rs 6805 = 97/100 = Rs 2,55,224 =					
<u>④</u>					
Plv & laying pcc M-15 leveling course do					
3.6947 (TMB pg - (15)/2)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
0.1 m ²	@ Rs 1,00,000				Rs 1,00,000
(18) 40	clearing & unloading Road lane				
0.14 Hec	(Tomb Pg - 50/2)				
	@ Rs 75,573.34 / Hec				Rs 10,580
(19) 43	Const. & Embankment from excavat = 2 ft				
228.66 m ³	(Tomb Pg - 21/4)				
	@ Rs 122.91 / m ³				Rs 28,105
					Rs 2,61,09,337
	ADD 18% GST (+)				46,99,681
	ADD 1% (Contd.)				2,61,093
	ADD prev. S. fee (+)				38,434
	(A) - B				3,11,09,545
	ADD S. fee @ 10%				
① PCC M-15	16.24 x 949.18 x 10%				1541
② RLC M-35	435.64 x 818.35 x 10%				35651
					37,192
	Total S. fee this bill				37,192
	B/A (A) -				Rs 3,11,09,545
					Rs 3,11,46,737
	less below 12.114%				38,74,654
					Rs 2,72,72,083
	less prev. pay to Rs				1,67,00,804
					Rs 1,05,71,279
AGD					
24/07/24					
G.C.					

Continuation