

359/30-21

20/2/2021 धन. ४ TB7A

Schedule XLV Form No.-134

BIHAR P.W.D.

MMGSY SC

Completion date - 21-Feb-21

3/2/21

DIVISION

3/2/21

SUB-DIVISION

Rajeev Kumar

MEASUREMENT BOOK

21/2/21 धन. ४ TB7A

0

2nd Year Maintenance

Sch. XLV-Form No.134

33

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Maintenance of road from Daldalwa Tola to To 7A under MHMSY (S)					
Agency - Rajeev Kumar					
Agreement No - 3458D/2020-21					
Date of work order - 04/08/2020					
Date of completion - 15/02/2021					
Actual date of completion - 07/02/2021					
2nd year Maintenance 08/02/2022 to Period 07/02/2023					

① Maintenance of earthen Shoulder

1	X	6.10	X	1.20	=	7.32m ²
2	X	5.00	X	1.10	=	11.00m ²
1	X	7.20	X	1.15	=	8.28m ²
1	X	6.25	X	0.90	=	5.62m ²
1	X	8.50	X	1.20	=	10.20m ²
1	X	4.60	X	0.90	=	4.14m ²
1	X	8.25	X	1.25	=	10.31m ²
1	X	4.50	X	0.80	=	3.60m ²
1	X	7.10	X	1.20	=	8.52m ²
1	X	6.10	X	1.15	=	7.01m ²
1	X	5.00	X	0.80	=	4.00m ²
2	X	6.50	X	1.10	=	14.30m ²
1	X	7.15	X	1.20	=	8.58m ²
1	X	10.25	X	1.20	=	12.30m ²
						115.18m ²

11/2/2023
J.E

Continuation

11/02/2023

Abstract of cast

Sch. XLV-Form No.134

35

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Maintenance of earthen shoulder					
Q-VTNB/33① =					115.18 m ²
P34② =					78.86 m ²
					194.04 m ²
					at 61.70/m ² — R. 11972.20
② Maintenance of road sign					
Q-VTNB/34④ =					0.29 km
					at R. 1077.81/km R. 313.20
③ Maintenance of zoom stone					
Q-VTNB/34④ =					0.58 km
					at R. 702.29/km R. 407.20
					R. 12692.20
Lies 0.05% below 1 —					6.20
					R. 12686.20
04/02/2023 J.E.					