

Sch XIV Form No. 110

Particulars	No.	L	B	Area
2nd	1003	1.10	1.10	
Name of	1003	1.10	1.10	
Band from	Band	1.10	1.10	
Agency	Band	1.10	1.10	
Tela	1.10	1.10	1.10	
Agency-	Rambadan Singh			
Agreement No.	16 1030/2020-21			
Date of work started	28.06.2020			
Date of Completion	24.03.2021			
Actual date of Completion	04.08.2021			
Main period	05.18.2021 to 04.08.2023			

Record entry

① Restoration of Rainwater

Bermis with 50 L. masonry

3 X	2.50 X	1.15 X	0.30	= 2.59 m ³
3 X	4.15 X	0.90 X	0.20	= 2.24 "
4 X	3.65 X	1.20 X	0.30	= 5.26 "
6 X	2.85 X	1.10 X	0.30	= 5.64 "
2 X	4.15 X	1.10 X	0.25	= 2.28 "
6 X	2.95 X	1.20 X	0.25	= 5.31 "
3 X	5.25 X	1.10 X	0.30	= 5.20 "
2 X	4.85 X	0.90 X	0.15	= 1.31 "
4 X	4.15 X	1.15 X	0.30	= 5.23 "
4 X	2.80 X	1.05 X	0.30	= 3.53 "
3 X	3.25 X	1.10 X	0.20	= 2.15 "

(Continuation)

Attested
P. K. Singh
02.08.21

Sch. XLV Form No 134

Particulars	No.	L.	R.	D.	Remarks
ABSTRACT of cost					
YINR. MATRY		13	111		
(1) Reformation of Road					
Reforms with coll. material					
57.31 m ² vide TMB P.No. 42.					
@ Rs 351.03/m ²				R.	20118.00
(2) Making up of Borms /					
shoulder, stripping excess					
soil from the shoulder					
surfaces etc.					
318.85 m ² vide TMB P.No. 43					
@ Rs 56.55/m ²				R.	18031.00
(3) Maint. of e/s works					
02 Nos. vide TMB P.No. 43					
@ Rs 1130.87/each				R.	2261.74
(4) Maint. of Road sign					
0.11 km vide TMB P.No. 43					
@ 1080.73/km				R.	118.88
(5) Maint. of 50cm and 1cm stone					
0.14 km vide TMB P.No. 43					
@ 482.54/km				R.	68.56
(6) White washing of Pambet					
walls of CD work and tree					
trunks					
41.28 m ² vide TMB P.No. 43					
@ Rs 16.41/m ²				R.	677.00

(Continuation)

41274.00

(Continuation)

Affected
Prison
02/08/24