

1668757

741968

5088503

553649C - (C/ans)

A.D. 021 - 30/09/23

Const. A. Ryant. O. Road. V. rail to B. agary V.

Kol to la V. rail to la.

Schedule XLV-Form No. 134

mm 454/50

Epitom Const. P. J. Ltd.
Ag. No. 149 (SDB) / 2020-21.

BARDOI

DIVISION

Bakampur

SUB-DIVISION

M.B. No - 1807.

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Abstract of cost

Name of work:- constⁿ and
maint. of C/D work
and Road from
ufrai to Balugani
via Kol tola ufrai

Agency:- Epitorn constⁿ
pvt. L.t.d -

Agreement NO- 149/SB
2020-21

Date of commencement : 24.09.20
Date of completion : 23.09.21

Date of actual completion = 30.09.23

1/1 > ① providing & fixing
of working benchmark
-do-do- all complete
work-

vide - MB-1807, page - 50

Item - (1)(i) Qty. = 04 NOS

@ Rs 4523.10 / each - Rs = 18092.40

2/1 > ② providing & fixing of
reference pillar -
do-do- all complete
work-

vide - MB-1807 page - 50

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
96 49 > strip seal expansion					
join - do - do - all					
complete work					
vide MB-1806, page-58					
Item - $\frac{7}{49}$ Qty. = 12.8 m					
@ Rs 10778.03/m - Rs = 138215 = ₹					
47 > providing pressure					
51 relief pipes - do -					
do - all complete					
work -					
vide - MB-1807, Page = 59					
Item $\frac{40}{51}$, Qty. = 32 Nos					
@ Rs 422.84/each - Rs = 13531 = ₹					
Total Rs. = 30923775 = ₹					
Add 12% GST (+) Rs = 3710853 = ₹					
Add 01% Less (+) Rs = 309238 = ₹					
Rs = 34943866 = ₹					
less 0.03% Below (-) 10483 = ₹					
Rs = 34933383 = ₹					
less previous paid (-) = 33055451 = ₹					
amt. 22016490 = ₹					
Rs = 1877932 = ₹					
1916893 = ₹					

Attested
Executive Engineer
Rural Works Department
Works Division, Barsoi
26.8.23

24-12-2023
I.E.

Handwritten signature

Continuation