

Schedule XLV-Form No. 134

NW:- Seraya LOT7 to hariarpur yadav tola.

R.M.D KISHANGANGJ-1

DIVISION

Agency:- D.B Construction, Bhajpur.

R.M.D TERHAGACHH

SUB-DIVISION

MMGSY (M.B).

3201

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Head - mmpy (w.o)					
H/W - mmpy 024 to Haripur					
Yadav Jala mdr. Pethapur					
nsu					
H/A - D. B. Com. mmpy					
Agreement no - 02/mmpy/130/2020-21.					
Datcat Wm Bond - 20.08.2020					
Datcat Completion - 19.08.2021					
Actual datcat Completion - 30.03.2022					
Datcat Measur - 18.03.2024					
1. Retention of rain cut cut					
all work					
1 x 20.00 x 1.50 x 0.45 = 13.50m ²					
8 x 7.50 x 2.50 x 0.30 = 45.00m ²					
1 x 9.75 x 1.35 x 0.30 = 3.95m ²					
4 x 12.50 x 1.50 x 0.30 = 22.50m ²					
10 x 10.50 x 1.25 x 0.30 = 39.37m ²					
2 x 7.80 x 2.00 x 0.20 = 3.12m ²					
Total 149.43m ²					
2. maintenance of earthen					
to be de sign level					
do					
11 x 30.00 x 1.125 = 371.25m ²					
9 x 30.00 x 1.125 = 303.75m ²					
1 x 17.90 x 1.125 = 20.14m ²					
Total 695.14m ²					
3. Repairing & put patch					
bidin m. m. m. m. m.					
8 x 4.50 x 0.75 = 27.00m ²					
5 x 7.50 x 0.65 = 24.37m ²					
4 x 13.25 x 0.85 = 45.05m ²					
Total 96.42m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					b.f = 1,34,662 = rs
10. Tronky in ground thread R.V.M. m @ 60 = 51.97m ²					
		@ 2.18/m ²			113 = rs
11. Mountain already planted tree in m					
R.V.M. m @ 60 = 409 m					
		@ 655.00 / m			2,67,895 = rs
12. W/w - in parapet wall & on free drains					
R.V.M. m @ 60 = 42.00m ²					
		@ 16.03/m ²			6732 = rs
Total					4,03,343 = rs
Add 1% labor cost					= rs 4,033 = rs
Add 12% G.S.T.					= rs 48,401 = rs
					rs 4,55,744 = rs
Add above @ 10.46% (+) rs 2,097 = rs					457,842 = rs
					Net rs 457,842 = rs
(Rs 4,53,680 = rs four lac fifty three thousand six hundred eighty / only. (Rs 4,57,842 = rs four lac fifty seven thousand eight hundred forty four / only.)					
Kmsd 16.03.24 Jr					