

27/6/18. MR 3054 Under New Maintenance Policy-2018

Shedule XLV Form No. 134.

Name of road:- Toz to Udag.

Trabhang a-1

DIVISION

Hannanagar

SUB-DIVISION

MB.No- 4160

Measurement Book

Name of Const:- Suresh Ray.

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work: Const. of Road from					
TAD TO UARRA					
under - MR-3050					
Agency: Suresh Rai					
Yugaffarpur					
Ag. No - 02 MBD/2023-24					
D. of Start - 18.05.2023					
D. of Completion - 12.03.2024					
① Clearing and grubbing					
Soad land by manual					
method - - - -					
2x5x30.0x1.00(m) -					300.0m ²
2x5x30.0x1.00 -					300.0m ²
2x5x30.0x1.00 -					300.0m ²
2x5x30.0x1.00 -					300.0m ²
2x5x30.0x1.00 -					300.0m ²
2x5x30.0x1.00 -					300.0m ²
2x4x30.0x1.00 -					240.0m ²
2x1x17.0x1.00 -					34.0m ²
					2074.0m ²
					0.2074 Hect.

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>(1/68) Closing and</u>					
<u>Grubbing Road land</u>					
<u>— cell</u>					
V.T.M.B.P-01					
0.207 Hect @ 72697.86 Rs -					15048.45 ✓
(2/69) Const of subgrade					
of shoulder					
V.T.M.B.P-11					
887.01 M ² @ 260.93 - Rs -					231447.52 ✓
(3/70) G.S.B gr-2 Mat.					
<u>— cell</u>					
V.T.M.B.P-3					

50.62 M ³ @ 3512.45 Rs -					177800.22 ✓
(4/71) W.B.M Gr-II Materials — cell					
V.T.M.B.P-5					
59.625 M ³ @ 4869.73 - Rs -					290357.85 ✓
(5/72) Prime coat SS1 — cell					
V.T.M.B.P-5					
795.00 M ² @ 60.39 - Rs -					48010.85 ✓
(6/73) Tack coat (RS1) — cell					
V.T.M.B.P-7+9+					
4879.75 M ² @ 20.78 Rs -					101401.20 ✓
C.O - Rs -					864065.10 ✓

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.					
(7/76) M.S.C. 20mm thick					
-- cell					
V.T.M.B.P-7					
991.00M ² @ 281.05 - RS.					278520.55
(8/75) P/caving SDBC					✓
-- cell					
V.T.M.B.P.					
97.223M ³ @ 15102.78 - M.					1483337.58
(9/76) P/L Pcc M20 Pavement					✓
-- cell					
V.T.M.B.P-9					
263.544M ³ @ 8965.16 - RS.					2362678.26
(10/77) P/L K-M stone.					
-- cell					
V.T.M.B.P-12					
01 No @ 3003.23 - RS.					3003.23
(11/78) 200M stone.					✓
-- cell					
V.T.M.B.P-12					
6.00M ² @ 830.47 - RS.					4982.82
(12/79) P/L Road Hud.					✓
-- cell					
V.T.M.B.P-12					
74.00M ² @ 263.40 - RS.					19491.60
C-O					AS - 5001079.15

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.P.					
(13/80) MMS/MR sign board - self					
V-T-M-B-P-13					
3.00 Nos @ 11476.46 - Rs.					34429.38 ✓
(14/81) Retro-reflective 600 mm x board - self					
V-T-M-B-P-12					
1440 Nos @ 4978.95 - Rs.					69705.30 ✓
(15/82) Retro-reflective 600 mm Mr-board - self					
V-T-M-B-P-12					

12.00 Nos @ 6187.00 - Rs.					74244.00 ✓
(16/83) Retro-reflective 600 x 450 mm Mr-board - self					
V-T-M-B-P-12					
6.00 Nos @ 6063.34 - Rs.					36380.04 ✓
(17/84) Boundary pillars - self					
V-T-M-B-P-12					
18.00 Nos @ 701.19 - Rs.					12621.42 ✓
(18/85) P/Maint. of Trees					
V-T-M-B-P-12					
52.00 Nos @ 1177.55 - Rs.					61232.60 ✓
2-0- Rs.					528969.88 ✓

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B-A-					
(19/86) Road markings with hot app - cell					
V-T-M-B-P-11					
293.40 M ² @ 663.70 - Rs. 194729.58					✓
(20/87) B/W in parapet - cell C					
V-T-M-B-P-5					
2.88 M ³ @ 6143.47 - Rs. 17693.19					✓
(21/88) Plastering on Parapet - cell C					
V-T-M-B-P-5					

20.16 M ² @ 225.02 - Rs. 4536.40					✓
(22/89) Parapet two coat - cell C					
V-T-M-B-P-13					
20.16 M ² @ 126.08 - Rs. 2541.77					✓
				5509192.84	
Add GST @ 18% -				991654.71	
Add L/C @ 1% -				55091.93	
Add S.F. -				54624.00	
				6610563.48	
Less 10% as per Agt -				661056.35	
				5949507.13	✓
Say Rs. 5949507.00 -					✓

27/6/24
56

Continuation
27/6/24
29/07/2024

29/07/2024